

(様式1)

釜石市 復興交付金事業計画 令和3年度進捗状況報告 総括表

令和4年3月末時点

(単位:千円)

釜石市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	14,655	14,655
	H24	27,799,872	11,508,491
	H25	27,822,729	15,410,162
	H26	32,710,661	24,509,816
	H27	20,947,345	28,676,936
	H28	6,096,322	7,228,763
	H29	3,893,685	14,656,220
	H30	5,233,813	11,648,914
	R1	2,550,382	8,750,175
	R2	1,594,918	1,899,208
	R3	0	116,216
	合計	128,664,382	124,419,556

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	128,664,382	0	124,549,173	4,115,209

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	884,693	150,775
	H24	6,489,753	3,552,295
	H25	5,157,045	1,527,449
	H26	2,697,136	2,103,535
	H27	2,961,651	4,146,662
	H28	3,322,710	3,915,984
	H29	0	2,368,346
	H30	48,699	1,028,777
	R1	222,779	2,061,502
	R2	203,962	342,216
	R3	0	0
	合計	21,988,428	21,197,541

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和3年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	124,549,173	128,664,382	0	0	4,115,209
都道府県交付分	21,197,541	21,988,428	▲ 304,102	0	486,785
合計	145,746,714	150,652,810	▲ 304,102	0	4,601,994

※令和2年度までの交付額、令和3年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

釜石市

復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 文部科学省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A	-	4	-	1	-	埋蔵文化財発 掘調査事業	片岸等	市	市	直接	完了	213,020	H24	~	R2	H23	0	0	0	24年4月調査着手。
																	H24	20,160	4,377	15,783	
																	H25	9,172	2,165	7,007	25年4月着手。試掘及び緊急発掘調査を実施。
																	H26	0	1,570	▲ 1,570	26年4月着手。試掘調査及び25年度に実施した緊急発掘調査 の報告書を刊行した。
																	H27	0	2,378	▲ 2,378	27年4月調査着手。
																	H28	0	1,987	▲ 1,987	28年4月調査着手。
																	H29	0	2,180	▲ 2,180	29年4月調査着手。
																	H30	112,060	3,021	▲ 642	30年4月調査着手
																	R1	10,785	7,744	3,041	31年4月調査着手
																	R2	4,566	17,239	▲ 12,673	R3年3月末完了
																				0	
累計	156,743	3,021	155,363	4,401																	
28	A	-	4	-	1	-	史跡周知促進 事業	夫婦くろ べ・箱崎 横瀬遺跡 外	市	市	直接	完了	6,951	H24	~	R2	H23	0	0	0	24年5月委託発注。
																	H24	1,359	232	1,127	
																	H25	4,201	3,568	633	25年4月及び6月委託発注。震災により損壊した文化財の修復 平成26年度は、文化財の修復及び標柱の設置等は行わず、経
																	H26	0	0	0	
																	H27	0	0	0	
																	H28	0	0	0	
																	H29	0	158	▲ 158	29年度は本郷御番所跡の一部を復旧。
																	H30	0	0	0	30年度は地元等との調整を行い、経費は発生していない。
																	R1	0	0	0	31年度は地元等との調整を行い、経費は発生していない。
																	R2	0	386	▲ 386	R3年3月末完了
																	R3	0	0	0	
累計	5,560	0	4,344	1,216																	
38	A	-	4	-	2	-	遺跡調査事業 (震災復興支 援)	片岸等	県	県	直接	完了	21,508	H24	~	H29	H23	0	0	0	24年4月から24年9月 試掘等調査
																	H24	4,490	2,524	1,966	
																	H25	11,640	1,222	10,418	平成25年9月 試掘等調査
																	H26	0	2,737	▲ 2,737	平成26年12月 試掘等調査
																	H27	0	7,805	▲ 7,805	平成27年 4月、6~9月 試掘等
																	H28	0	1,139	▲ 1,139	平成28年6月、平成29年1月 試掘調査 平成29年3月 分布調
																	H29	0	146	▲ 146	平成29年4月~平成30年3月 報告書作成
																	H30	0	0	0	
																	R1	0	0	0	
																	R2	0	0	0	
																	R3	0	0	0	
累計	16,130	0	15,573	557																	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
56	A	-	1	-	1	-	唐丹地区新校 舎建設事業 (体育館整備)	小白浜 唐丹小中 学校	市	市	直接	完了	129,684	H24	~	H29	H23	0	0	0	27年3月工事発注。 29年2月変更契約。 平成30年2月完成、引き渡し。	
																	H24	1,893	0	1,893		
																	H25	0	0	0		
																	H26	18,937	20,830	▲ 1,893		
																	H27	0	76,431	▲ 76,431		
																	H28	76,431	0	76,431		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
累計																	97,261	0	97,261	0		
57	A	-	2	-	1	-	唐丹地区新校 舎建設事業 (備蓄倉庫整 備)	小白浜 唐丹小中 学校	市	市	直接	完了	30,720	H24	~	H29	H23	0	0	0	27年3月工事発注。 29年2月変更契約。 平成30年2月完成、引き渡し。	
																	H24	666	0	666		
																	H25	0	0	0		
																	H26	6,666	7,332	▲ 666		
																	H27	0	13,146	▲ 13,146		
																	H28	13,146	0	13,146		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
累計																	20,478	0	20,478	0		
75	◆ A	-	1	-	1	-	唐丹地区新校 舎建設事業 (体育館整備)	小白浜 唐丹小中 学校	市	市	直接	完了	163,710	H24	~	H29	H23	0	0	0	27年3月工事発注。 29年2月変更契約。 平成30年2月完成、引き渡し。	
																	H24	4,780	0	4,780		
																	H25	0	0	0		
																	H26	0	26,172	▲ 26,172		
																	H27	21,392	104,796	▲ 83,404		
																	H28	104,796	0	104,796		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
累計																	130,968	0	130,968	0		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
76	◆	A	-	1	-	1	-	2	唐丹地区新校 舎建設事業 (公民館整備)	小白浜 唐丹小中 学校	市	市	直接	廃止	0	H24	~	H24	H23	0	0	0	
																			H24	3,000	0	3,000	
																			H25	0	0	0	
																			H26	0	0	0	
																			H27	0	0	0	
																			H28	0	0	0	
																			H29	0	0	0	
																			H30	▲ 3,000	▲ 3,000	0	
																			R1	0	0	0	
																			R2	0	0	0	
																			R3	0	0	0	
累計	3,000	▲ 3,000	0	0																			
77	◆	A	-	1	-	1	-	3	震災復興メモ リアル伝承(地 元紙データ ベース更新) 事業	東部等	市	市	直接	完了	973	H24	~	H24	H23	0	0	0	24年7月委託発注
																			H24	800	779	21	
																			H25	0	0	0	
																			H26	0	0	0	
																			H27	0	0	0	
																			H28	0	0	0	
																			H29	0	0	0	
																			H30	▲ 21	▲ 21	0	
																			R1	0	0	0	
																			R2	0	0	0	
																			R3	0	0	0	
累計	800	▲ 21	779	0																			
105	◆	A	-	4	-	2	-	1	埋蔵文化財発 掘調査事業	(釜石市)	県	県	直接	完了	156	H24	~	H24	H23	0	0	0	24年11月 測量機器操作説明会
																			H24	124	8	116	
																			H25	0	0	0	
																			H26	0	0	0	
																			H27	0	0	0	
																			H28	0	0	0	
																			H29	0	0	0	
																			H30	0	0	0	
																			R1	0	0	0	
																			R2	0	0	0	
																			R3	0	0	0	
累計	124	0	8	116																			

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	32,658	0	5,388	27,270	
										H25	13,373	0	5,733	7,640	
										H26	25,603	0	55,904	▲ 30,301	
										H27	21,392	0	196,751	▲ 175,359	
										H28	194,373	0	1,987	192,386	
										H29	0	0	2,338	▲ 2,338	
										H30	112,060	0	115,723	▲ 3,663	
										R1	10,785	0	7,744	3,041	
										R2	4,566	0	17,625	▲ 13,059	
										R3	0	0	0	0	
								545,058	市町村交付分	計	414,810	0	409,193	5,617	
										H23	0	0	0	0	
										H24	4,614	0	2,532	2,082	
										H25	11,640	0	1,222	10,418	
										H26	0	0	2,737	▲ 2,737	
										H27	0	0	7,805	▲ 7,805	
										H28	0	0	1,139	▲ 1,139	
										H29	0	0	146	▲ 146	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
								21,664	都道府県交付分	計	16,254	0	15,581	673	
										H23	0	0	0	0	
										H24	37,272	0	7,920	29,352	
										H25	25,013	0	6,955	18,058	
										H26	25,603	0	58,641	▲ 33,038	
										H27	21,392	0	204,556	▲ 183,164	
										H28	194,373	0	3,126	191,247	
										H29	0	0	2,484	▲ 2,484	
										H30	112,060	0	115,723	▲ 3,663	
										R1	10,785	0	7,744	3,041	
										R2	4,566	0	17,625	▲ 13,059	
										R3	0	0	0	0	
								566,722	合計		431,064	0	424,774	6,290	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
32	C	-	5	-	1	-	漁業集落防災 機能強化事業	室浜	県	市	間接	完了	409,168	H24	～	R1	H23	0	0	0	24年10月岩手県土地開発公社と実施協定締結。 H28.1公社事業完了 30年10月～設計業務、5月不動産価格鑑定評価業務発注 31年4月～周辺整備工事 事業費精査による執行減	
																	H24	228,750	382,312	▲ 153,562		
																	H25	102,375	0	102,375		
																	H26	51,187	0	51,187		
																	H27	0	▲ 95,725	95,725		
																	H28	0	▲ 88,068	▲ 88,068		
																	H29	0	0	0		
																	H30	12,631	▲ 12,385	25,016		
																	R1	32,665	▲ 32,665	▲ 32,665		
																	R2	2,500	▲ 2,500	2,500		
																	R3					
累計	382,312	▲ 75,437	304,367	2,508																		
33	C	-	5	-	2	-	漁業集落防災 機能強化事業	仮宿	県	市	間接	完了	112,625	H24	～	H29	H23	0	0	0	24年5月測量調査設計業務委託発注。 7月不動産価格鑑定評価業務発注。 25年6月用地買収、8月調査設計業務委託、9月不動産価格鑑定 評価業務発注。 26年6月～用地買収、設計業務発注、12月造成工事発注 27年7月～設計業務発注、9月～用地買収、12月～補償契約 28年10月～不動産鑑定、11月～行政無線工事、29年2月～用 地買収 29年5月～設計業務発注、10月～不動産鑑定、30年2月～整備 事業費精査による執行減	
																	H24	102,450	6,123	96,327		
																	H25	0	5,290	▲ 5,290		
																	H26	0	59,163	▲ 59,163		
																	H27	0	7,586	▲ 7,586		
																	H28	0	7,127	▲ 7,127		
																	H29	0	▲ 820	820		
																	H30	▲ 17,981		▲ 17,981		
																	R1			0		
																	R2		▲ 1	1		
																	R3					
累計	102,450	▲ 17,981	84,468	1																		
34	C	-	5	-	3	-	漁業集落防災 機能強化事業	桑ノ浜	県	市	間接	完了	311,345	H24	～	H30	H23	0	0	0	24年10月岩手県土地開発公社と実施協定締結。 協定変更(～H29.3) 事業費精査による執行減	
																	H24	255,000	373,350	▲ 118,350		
																	H25	78,900	0	78,900		
																	H26	39,450	0	39,450		
																	H27	0	0	0		
																	H28	0	▲ 75,411	▲ 16,464		▲ 58,947
																	H29	0	▲ 72,576	▲ 72,576		
																	H30	0	▲ 50,809	50,809		
																	R1	▲ 64,430		▲ 64,430		
																	R2		▲ 1	1		
																	R3					
累計	373,350	▲ 139,841	233,500	9																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
35	C	-	5	-	4	-	漁業集落防災 機能強化事業	花露辺	県	市	間接	完了	644,803	H23 ~ H28	H23	6,045		5,755	290	24年3月測量調査設計業務委託発注。
															H24	247,741		46,300	201,441	24年7月実施設計業務委託発注。
															H25	0		404,144	▲ 404,144	25年5月～用地買収,10月水産業用地造成委託,26年3月測量調査及び整備等業務委託発注。
															H26	230,559		27,415	203,144	26年4月～用地買収、12月～補償契約、27年3月整備等業務委託発注
															H27	0		▲ 12	12	27年7月委託契約変更、8月～補償契約、28年1月不動産鑑定
															H28	0			0	
															H29		▲ 743		▲ 743	
															H30				0	
															R1				0	
															R2			▲ 3	3	事業費精査による執行減
															R3					
累計	484,345	▲ 743	483,599	3																
36	C	-	5	-	5	-	漁業集落防災 機能強化事業	大石	県	市	間接	完了	787,426	H24 ~ R2	H23	0		0	0	24年5月測量調査設計業務委託発注。7月不動産価格鑑定評価業務発注。9月埋蔵文化財発掘調査業務委託発注。25年3月
															H24	169,200		34,901	134,299	H25.9 不動産価格鑑定評価業務,10月 用地測量業務,12月 文化財調査,H26.2 測量調査設計業務を発注。
															H25	0		7,901	▲ 7,901	26年9月不動産鑑定評価、設計業務変更契約、27年3月～用地買収、文化財発掘調査
															H26	122,250		86,334	35,916	27年7月～設計業務発注、文化財発掘調査、10月～用地買収、補償契約
															H27	67,500		76,780	▲ 9,280	28年10月～不動産鑑定、29年2月～補償契約
															H28	0		134,050	▲ 134,050	
															H29		34,629	▲ 115,344	149,973	
															H30		20,084	105,444	▲ 85,360	30年5月～設計業務、5月～補償契約、6月～用地買収発注
															R1	44,371	132,534	158,504	18,401	31年4月～集落道整備工事、9月～用地買収
															R2			23,914	▲ 23,914	02年4月～集落道整備工事、8月～法面対策工事、10月～用地
															R3					
累計	403,321	187,247	512,484	78,084																
37	C	-	6	-	1	-	漁港施設機能 強化事業	仮宿等	県	市	間接	完了	670,039	H24 ~ R2	H23	0		0	0	24年10月工事発注。
															H24	541,583		31,691	509,892	
															H25	371,736		83,256	288,480	25年6月工事発注。
															H26	0		0	0	
															H27	0		102,491	▲ 102,491	27年10月工事発注
															H28	0		137,900	▲ 137,900	
															H29		▲ 410,790	10,628	▲ 421,418	仮宿、佐須完了。桑ノ浜、嬉石工事発注
															H30			0	0	桑ノ浜、嬉石工事継続、白浜(釜石)発注
															R1			34,230	▲ 34,230	元年10月平田、元年11月室浜発注
															R2			22,982	▲ 22,982	平田、室浜工事实施、R3.9事業完了
															R3					
累計	913,319	▲ 410,790	423,178	79,351																
39	C	-	1	-	1	-	農用地災害復 旧関連区画整 理事業(復興 基盤総合整備 事業)	大船渡・ 釜石	県	県	直接	完了	256,527	H24 ~ H27	H23	0		0	0	25年1月下旬工事契約。(複数年契約)
															H24	86,800		9,300	77,500	
															H25	51,150		128,650	▲ 77,500	ほ場整備工事实施中。
															H26	46,500		41,850	4,650	ほ場整備工事8ha完成
															H27	29,450		19,009	10,441	H28.3事業完了
															H28	0	▲ 15,091		▲ 15,091	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	213,900	▲ 15,091	198,809	0																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
40	C	-	8	-	1	-	岩手県水産技術センター施設災害復旧事業	平田	県	県	直接	完了	1,093,084	H23	~	H25	H23	307,753		0	307,753	24年5月、研究用備品調達開始。24年7月、本復旧その1工事発注。25年3月、本復旧その2工事発注。研究施設完了予定：サケ大規模実証試験設備(繰越工事)事業完了
																	H24	362,655		388,795	▲ 26,140	
																	H25	369,063		325,321	43,742	
																	H26	0		105,696	▲ 105,696	
																	H27	0		0	0	
																	H28	0	▲ 209,723		▲ 209,723	
																	H29		▲ 9,936		▲ 9,936	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	1,039,471	▲ 219,659	819,812	0																		
85	C	-	5	-	6	-	漁業集落防災機能強化事業	新浜町	県	市	間接	完了	669,620	H24	~	R2	H23	0		0	0	24年10月測量調査設計業務委託発注。 28年2月～設計業務発注 28年5月～用地買収、29年1月～補償契約 29年5月～用地買収、30年2月～補償契約 30年6月～用地買収、30年5月～補償契約 31年6月～補償契約、R2年2月～測量設計業務委託発注 02年4月～造成工事、4月～測量業務委託
																	H24	119,090		5,382	113,708	
																	H25	360,624		0	360,624	
																	H26	0		0	0	
																	H27	0		34,749	▲ 34,749	
																	H28	0		86,847	▲ 86,847	
																	H29			83,594	▲ 83,594	
																	H30			154,452	▲ 154,452	
																	R1		22,500	131,079	▲ 108,579	
																	R2			6,080	▲ 6,080	
																	R3					
累計	479,714	22,500	502,183	31																		
87	☆	F	-	1	-	1	漁業集落復興効果促進事業	釜石市	市	市	直接	完了	1,476,588	H24	~	R2	H23	0		0	0	
																	H24	603,598		0	603,598	
																	H25	112,375		0	112,375	
																	H26	70,145		12,412	57,733	
																	H27	285,290		5,044	280,246	
																	H28	109,859		4,977	104,882	
																	H29			3,974	▲ 3,974	
																	H30			33,573	▲ 33,573	
																	R1			366,592	▲ 366,592	
																	R2			▲ 33,786	33,786	
																	R3				0	
累計	1,181,267	0	392,786	788,481																		
89	C	-	5	-	7	-	漁業集落防災機能強化事業	佐須	県	市	間接	完了	392,143	H24	~	R1	H23	0		0	0	24年10月測量調査設計業務委託発注。 3月画地評価格算定業務委託発注。 25年5月不動産価格鑑定評価業務発注。10月用地測量業務委託発注。 26年5月～用地買収、9月不動産鑑定評価、設計業務変更契 27年7月～設計業務発注、8月～用地買収、補償契約 28年10月～不動産鑑定、29年1月～用地買収、補償契約 29年5月～用地買収、9月～測量調査業務、30年1月～土砂採 30年4月～設計業務発注 31年4月～道路築造工事
																	H24	94,027		14,568	79,459	
																	H25	143,625		28,350	115,275	
																	H26	0		80,493	▲ 80,493	
																	H27	0		26,344	▲ 26,344	
																	H28	0	21,762	1,831	19,931	
																	H29			21,118	▲ 21,118	
																	H30		34,692	82,585	▲ 47,893	
																	R1			28,925	▲ 28,925	
																	R2				0	
																	R3					
累計	237,652	56,454	284,214	9,892																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
90	C	-	7	-	1	-	水産業共同利 用施設復興整 備事業	嬉石等	市	民間	直接	完了	7,108,590	H24	~	R2	H23	0		0	0	AW物流分交付決定済み(H25.4.1)。 H27選定4事業者分。 H27選定2事業者、H29選定2事業者分 H30選定2事業者分 H31選定2事業者分 H31選定2事業者分
																	H24	605,000		0	605,000	
																	H25	4,282,155		605,000	3,677,155	
																	H26	0		0	0	
																	H27	0		1,819,968	▲ 1,819,968	
																	H28	0		982,708	▲ 982,708	
																	H29			463,630	▲ 463,630	
																	H30			151,515	▲ 151,515	
																	R1			525,366	▲ 525,366	
																	R2			305,819	▲ 305,819	
																	R3				0	
累計	4,887,155	0	4,854,006	33,149																		
91	◆	C	-	7	-	1	水産業共同利 用施設復興整 備事業	嬉石	市	市	直接	完了	525,000	H24	~	H25	H23	0		0	0	25年2月用地買収仮契約。同年3月用地取得。 不発弾調査及び用地造成工事について、事業完了。
																	H24	241,600		63,726	177,874	
																	H25	178,400		42,418	135,982	
																	H26	0			0	
																	H27	0			0	
																	H28	0			0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	420,000	0	106,144	313,856																		
108	C	-	5	-	8	-	漁業集落防災 機能強化事業	根浜	県	市	間接	完了	404,739	H24	~	H30	H23	0		0	0	25年3月岩手県土地開発公社と実施協定締結。 協定変更(~H29.3) 事業費精査による執行減
																	H24	13,500		34,290	▲ 20,790	
																	H25	20,790		0	20,790	
																	H26	0		0	0	
																	H27	201,395		281,585	▲ 80,190	
																	H28	80,190		0	80,190	
																	H29			▲ 3,995	3,995	
																	H30			▲ 8,327	8,327	
																	R1		▲ 12,321		▲ 12,321	
																	R2			▲ 1	1	
																	R3					
累計	315,875	▲ 12,321	303,552	2																		
109	C	-	5	-	9	-	漁業集落防災 機能強化事業	箱崎	県	市	間接	完了	689,029	H24	~	R2	H23	0		0	0	26年2月測量調査設計業務委託発注。 26年8月~用地買収、9月設計業務変更契約、12月造成工事発 27年6月~補償契約、7月~設計業務委託、3月~造成工事 28年12月~造成工事、29年1月~設計業務委託 29年7月~造成工事、8月~用地買収、30年1月~補償契約 30年5月~設計業務委託、7月~補償契約 31年4月~道路築造工事、7月測量調査設計業務など 02年6月~用地測量、6月~跡地整備工事
																	H24	131,250		0	131,250	
																	H25	131,906		5,426	126,480	
																	H26	0		146,285	▲ 146,285	
																	H27	241,734		103,643	138,091	
																	H28	37,884	▲ 106,976	37,770	▲ 106,862	
																	H29			104,884	▲ 104,884	
																	H30		80,972	52,166	28,806	
																	R1			▲ 6,972	6,972	
																	R2			43,700	▲ 43,700	
																	R3					
累計	542,774	▲ 26,004	486,902	29,868																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
110	C	-	5	-	10	-	漁業集落防災 機能強化事業	箱崎白浜	県	市	間接	完了	189,611	H24	~	R2	H23	0	0	0	25年5月調査測量設計業務委託。11月道路改良工事発注。26 26年8月道路改良工事変更契約、9月設計業務変更契約、12月 27年7月~設計業務委託、28年2月~造成工事 29年1月~設計業務委託変更 29年12月~造成工事 30年5月~設計業務発注 31年4月~周辺整備工事 02年4月~周辺整備工事、8月~物件移転補償
																	H24	10,500	0	10,500	
																	H25	51,242	36,299	14,943	
																	H26	0	5,008	▲ 5,008	
																	H27	31,245	9,149	22,096	
																	H28	25,050	▲ 3,056	28,106	
																	H29		22,685	2,429	
																	H30		58,012	▲ 58,012	
																	R1	1,485	29,701	▲ 28,216	
																	R2		3,013	▲ 3,013	
																	累計	119,522	22,685	140,555	
111	C	-	5	-	11	-	漁業集落防災 機能強化事業	両石	県	市	間接	完了	3,586,883	H24	~	R2	H23	0	0	0	26年1月~用地買収。2月測量調査設計業務委託発注。 26年8月~用地買収、9月設計業務変更契約 27年7月~設計業務委託、28年2月~造成工事 28年6月~造成工事、7月~工事委託、9月~補償契約 29年8月~設計業務委託、用地買収 30年6月~設計業務発注、4月~用地買収 31年4月~水路整備工事、5月~用地買収、9月~周辺整備工 02年4月~流末水路整備工事、6月~用地測量、10月~跡地整
																	H24	79,500	0	79,500	
																	H25	279,000	49,870	229,130	
																	H26	0	▲ 3,826	3,826	
																	H27	933,320	778,015	155,305	
																	H28	24,956	495,522	761,426	
																	H29		596,358	152,147	
																	H30		281,505	143,777	
																	R1		754,453	▲ 754,453	
																	R2		16,987	▲ 16,987	
																	累計	1,316,776	1,373,385	2,652,849	
112	C	-	5	-	12	-	漁業集落防災 機能強化事業	尾崎白浜	県	市	間接	完了	46,735	H24	~	H30	H23	0	0	0	26年2月用地買収、測量調査設計業務委託発注。 26年9月設計業務変更契約、12月用地買収、造成工事発注 30年8月~周辺整備工事発注
																	H24	9,000	0	9,000	
																	H25	26,475	8,019	18,456	
																	H26	0	20,869	▲ 20,869	
																	H27	34,998	3,017	31,981	
																	H28	0	0	0	
																	H29		0	0	
																	H30		3,143	▲ 3,143	
																	R1		▲ 35,422	▲ 35,422	
																	R2			0	
																	累計	70,473	▲ 35,422	35,048	
113	C	-	5	-	13	-	漁業集落防災 機能強化事業	本郷	県	市	間接	完了	65,883	H24	~	H30	H23	0	0	0	25年3月建物補償算定業務委託発注。 25年11月~用地買収、物件移転補償。2月測量調査設計業務 26年9月設計業務変更契約、12月造成工事発注、27年1月~補 28年10月~用地買収 29年9月~測量調査設計業務 30年10月~周辺整備工事発注 事業費精査による執行増
																	H24	52,500	2,956	49,544	
																	H25	44,250	35,190	9,060	
																	H26	0	46,461	▲ 46,461	
																	H27	0	▲ 12,081	12,081	
																	H28	0	9,005	▲ 9,005	
																	H29		9,197	▲ 9,197	
																	H30		▲ 44,274	44,274	
																	R1		▲ 47,337	▲ 47,337	
																	R2		2,954	▲ 2,954	
																	累計	96,750	▲ 47,337	49,408	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
128	◆	C	-	7	-	1	-	2	水産業共同利 用施設復興整 備事業	釜石市内	市	民間	直接	完了	250,000	H25	~	H29	H23	0	0	0	9業者に対し交付決定・支出済。 14事業者に対し、交付決定済み 12事業者に対し、交付決定実施。 4事業者に対し、交付決定支出済 H28年度実施分をH29年度で取り崩し	
																			H24	0	0	0		
																			H25	200,000	60,507	139,493		
																			H26	0	73,311	▲ 73,311		
																			H27	0	42,454	▲ 42,454		
																			H28	0	22,518	▲ 22,518		
																			H29	0	0	0		
																			H30	0	0	0		
																			R1	0	0	0		
																			R2	0	0	0		
																			R3	0	0	0		
																			累計	200,000	0	198,790		1,210
																			129	C	-	4		-
H24	0	0	0																					
H25	41,431	19,416	22,015																					
H26	0	0	0																					
H27	0	0	0																					
H28	0	▲ 22,015	▲ 22,015																					
H29	0	0	0																					
H30	0	0	0																					
R1	0	0	0																					
R2	0	0	0																					
R3	0	0	0																					
累計	41,431	▲ 22,015	19,416	0																				
130	◆	C	-	4	-	1	-	1	共同利用資機 材整備事業	唐丹町	県	市	間接	完了	1,202	H25	~	H25					H23	
																			H24	0	0	0		
																			H25	544	480	64		
																			H26	0	0	0		
																			H27	0	0	0		
																			H28	0	0	0		
																			H29	0	▲ 64	▲ 64		
																			H30	0	0	0		
																			R1	0	0	0		
																			R2	0	0	0		
																			R3	0	0	0		
																			累計	544	▲ 64	480	0	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
137	☆	F	-	3	-	1	-	1		釜石市	県	県	直接	完了	116,709	H25	～	R2	H23	0		0	
																			H24	0		0	
																			H25	60,764		40,634	20,130
																			H26	32,156		33,434	▲ 1,278
																			H27	0			0
																			H28	0			0
																			H29				0
																			H30				0
																			R1			3,291	▲ 3,291
																			R2		446	4,268	▲ 3,822
																			R3				
累計	92,920	446	81,627	11,739																			
144		C	-	5	-	14	-		唐丹地区	県	市	間接	完了	1,005,207	H25	～	R2	H23	0		0		
																		H24	0		0		
																		H25	9,750		9,963	▲ 213	
																		H26	498,000		368,879	129,121	
																		H27	75,000		178,236	▲ 103,236	
																		H28	75,000		3,085	71,915	
																		H29			35,208	▲ 35,208	
																		H30			16,734	▲ 16,734	
																		R1		96,155	115,502	▲ 19,347	
																		R2			25,502	▲ 25,502	
																		R3					
累計	657,750	96,155	753,109	796																			
157		C	-	7	-	2	-		仮宿漁港 他	市	市	直接	完了	40,000	H26	～	R1	H23	0		0		
																		H24	0		0		
																		H25	0		0		
																		H26	7,500		0	7,500	
																		H27	22,500		9,332	13,168	
																		H28	0		0	0	
																		H29			0	0	
																		H30			0	0	
																		R1			7,415	▲ 7,415	
																		R2				0	
																		R3				0	
累計	30,000	0	16,747	13,253																			

26年2月設計業務委託発注。(H25.H26の2ヶ年契約)
26年5月整備等業務委託発注、7月設計業務発注、27年2月処
27年8月～管路布設工事
28年5月～衛生管理施設工事
29年7月～管路敷設工事
30年10月～舗装復旧工事発注
31年5月～管路布設工事、設計業務委託、2月～漁具置場整備
02年4月～漁具置場整備工事

他事業との調整によりH30以降着手
他事業との調整によりH31年度着手
他事業との調整が整い完了

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	1,450,198	0	63,726	1,386,472	
										H25	4,772,930	0	707,925	4,065,005	
										H26	77,645	0	85,723	▲ 8,078	
										H27	307,790	0	1,876,798	▲ 1,569,008	
										H28	109,859	0	1,010,203	▲ 900,344	
										H29	0	0	467,604	▲ 467,604	
										H30	0	0	185,088	▲ 185,088	
										R1	0	0	899,373	▲ 899,373	
										R2	0	0	272,033	▲ 272,033	
										R3	0	0	0	0	
								9,400,178	市町村交付分 計		6,718,422	0	5,568,473	1,149,949	
										H23	313,798	0	5,755	308,043	
										H24	2,503,546	0	1,329,968	1,173,578	
										H25	2,143,625	0	1,188,209	955,416	
										H26	1,020,102	0	1,018,061	2,041	
										H27	1,614,642	0	1,512,786	101,856	
										H28	243,080	0	1,159,521	▲ 916,441	
										H29	0	232,139	226,470	5,669	
										H30	0	411,903	500,518	▲ 88,615	
										R1	45,856	91,679	1,281,378	▲ 1,143,843	
										R2	0	446	146,894	▲ 146,448	
										R3	0	0	0	0	
								11,478,666	都道府県交付分 計		7,884,649	736,167	8,369,560	251,256	
										H23	313,798	0	5,755	308,043	
										H24	3,953,744	0	1,393,694	2,560,050	
										H25	6,916,555	0	1,896,134	5,020,421	
										H26	1,097,747	0	1,103,784	▲ 6,037	
										H27	1,922,432	0	3,389,584	▲ 1,467,152	
										H28	352,939	0	2,169,724	▲ 1,816,785	
										H29	0	232,139	694,074	▲ 461,935	
										H30	0	411,903	685,606	▲ 273,703	
										R1	45,856	91,679	2,180,751	▲ 2,043,216	
										R2	0	446	418,927	▲ 418,481	
										R3	0	0	0	0	
								20,878,844	合計		14,603,071	736,167	13,938,033	1,401,205	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
2	D	-	1	-	1	-	道路事業(箱 崎白浜地区)	箱崎白浜	市	市	直接	完了	247,423	H24	~	H29	H23	0	0	0	24年5月測量調査設計業務委託発注。 25年3月用地等調査業務委託発注。 25年12月測量設計業務委託発注。 26年7月舗装工事発注、8月~用地買収、補償契約 27年7月~用地買収、補償契約、10月~造成工事
																	H24	69,750	9,441	60,309	
																	H25	81,375	3,489	77,886	
																	H26	40,687	165,668	▲ 124,981	
																	H27		13,153	▲ 13,153	
																	H28	0		0	
																	H29			0	
																	H30		▲ 61	▲ 61	
																	R1			0	
																	R2			0	
																	R3			0	
							累計	191,812	▲ 61	191,751	0										
3	D	-	1	-	2	-	道路事業(両 石地区)	両石	市	市	直接	廃止	9,228	H24	~	H27	H23	0	0	0	26年2月測量調査設計業務委託発注。 26年9月設計業務契約変更
																	H24	93,000	0	93,000	
																	H25	108,500	8,696	99,804	
																	H26	54,250	▲ 1,543	55,793	
																	H27	0	0	0	
																	H28	0	▲ 248,597	▲ 248,597	
																	H29			0	
																	H30			0	
																	R1			0	
																	R2			0	
																	R3			0	
							累計	255,750	▲ 248,597	7,153	0										
4	D	-	1	-	3	-	道路事業(本 郷地区)	本郷	市	市	直接	廃止	0	H24	~	H24	H23	0	0	0	
																	H24	23,250	0	23,250	
																	H25	0	0	0	
																	H26	0	0	0	
																	H27	0	0	0	
																	H28	0	▲ 23,250	▲ 23,250	
																	H29			0	
																	H30			0	
																	R1			0	
																	R2			0	
																	R3			0	
							累計	23,250	▲ 23,250	0	0										
5	D	-	4	-	1	-	災害復興公営 住宅建設事業 (上中島町)	上中島町	市	市	直接	完了	6,231,599	H24	~	H27	H23	0	0	0	25年3月土地売買契約締結。 25年3月建物売買契約締結。54戸 25年12月建物譲渡契約締結(譲渡契約はH26年度予定) 27年2月譲渡確定契約により住宅取得 28年3月土地売買契約締結
																	H24	4,805,360	1,034,836	3,770,524	
																	H25	0	4,077,142	▲ 4,077,142	
																	H26	673,460	206,514	466,946	
																	H27	0	134,157	▲ 134,157	
																	H28	0	▲ 26,171	▲ 26,171	
																	H29			0	
																	H30			0	
																	R1			0	
																	R2		▲ 523	523	
																	R3			0	
							累計	5,478,820	▲ 26,171	5,452,126	523										

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
6	D	-	4	-	2	-	災害復興公営 住宅建設事業 (尾崎・佐須)	尾崎・佐 須	市	市	直接	完了	210,906	H24	~	H27	H23	0	0	0	24年8月旧施設解体工事設計業務発注。	
																	H24	187,556	4,572	182,984	24年11月工事設計業務委託発注。6戸	
																	H25	0	75,347	▲ 75,347	25年12月旧施設解体工事発注	
																	H26	51,047	104,627	▲ 53,580	26年9月建築主体工事発注、26年10月設備工事発注。	
																	H27	0	▲ 4	4	26年度繰越額を重複していたため調整	
																	H28	0	▲ 54,061	▲ 54,061		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
累計	238,603	▲ 54,061	184,542	0																		
7	D	-	4	-	3	-	災害復興公営 住宅建設事業 (箱崎白浜)	箱崎白浜	市	市	直接	完了	323,152	H24	~	H26	H23	0	0	0	24年8月旧施設解体工事設計業務発注。	
																	H24	129,526	78,494	51,032	24年11月工事設計業務委託発注。11戸	
																	H25	0	175,401	203,085	▲ 27,684	25年8月住宅建設工事発注。事業間流用あり
																	H26	0	1,179	▲ 1,179	26年8月転落防止柵工事発注。	
																	H27	0		0		
																	H28	0	▲ 22,169	▲ 22,169		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
累計	129,526	153,232	282,758	0																		
8	D	-	4	-	4	-	災害復興公営 住宅建設事業 (花露辺)	花露辺	市	市	直接	完了	495,236	H24	~	H25	H23	0	0	0	24年4月7月住宅候補地補償算定業務発注。13戸	
																	H24	241,926	62,249	179,677		
																	H25	147,311	44,092	371,080	▲ 179,677	25年12月建物譲渡契約締結。事業間流用あり
																	H26	0		0		
																	H27	0		0		
																	H28	0		0		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
累計	389,237	44,092	433,329	0																		
9	D	-	4	-	5	-	災害復興公営 住宅建設事業 (大石)	大石	市	市	直接	完了	73,204	H24	~	H25	H23	0	0	0	24年11月工事設計業務委託発注。3戸	
																	H24	52,878	3,704	49,174		
																	H25	0	11,175	60,354	▲ 49,179	25年7月住宅建設工事発注。事業間流用あり
																	H26	0		0		
																	H27	0	▲ 5	5		
																	H28	0		0		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
累計	52,878	11,175	64,053	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	～	～	～	～	～	～															
10	D	-	15	-	1	-	津波復興拠点 整備事業(鵜 住居地区)	鵜住居	市	市	直接	完了	1,589,779	H24	～	R1	H23	0	0	0	24年5月測量調査設計業務,6月同業務, 8月事業計画等作成支援業務,12月測量・補償調査業務発注。 25年4月測量調査及び整備等業務委託発注。 26年5月～用地買収、9月URとの協定変更(～H29.3) 協定事業費内訳変更(～H29.3) 28年4月～不動産鑑定、7月～用地買収 拠点整備工事変更契約。元年9月完成予定。 拠点整備工事変更契約。令和元年9月完成。 事業費精査による執行増
																	H24	915,781	516,920	398,861	
																	H25	0	66,679	▲ 66,679	
																	H26	477,557	271,447	206,110	
																	H27	0	0	0	
																	H28	0	54,483	▲ 54,483	
																	H29	▲ 156,004	120,182	▲ 276,186	
																	H30	▲ 45,000	136,367	▲ 181,367	
																	R1		14,709	▲ 14,709	
																	R2		146	▲ 146	
																	R3			0	
累計																	1,393,338	▲ 201,004	1,180,933	11,401	
11	D	-	15	-	2	-	津波復興拠点 整備事業(東 部地区)	東部	市	市	直接	完了	16,590,530	H24	～	R1	H23	0	0	0	H24.5月測量調査設計業務,5月釜石市土地開発公社に先行取 得依頼,6月同業務委託,25年3月不動産価格鑑定評価業務を発 注。25年5月,H26.2月調査測量設計業務,H26.1月分筆等業務,H26.3 26年4月～用地買収、7月～補償契約、設計変更契約 27年4月～用地買収、補償契約、7月～造成工事(複数年契約) 28年4月～用地買収、補償契約 29年4月大町広場整備事業発注 30年5月～用地買収、4月～補償契約、設計変更契約 31年9月～用地買収、4月～補償契約、設計変更契約、 事業費精査による執行増
																	H24	1,010,328	739,519	270,809	
																	H25	2,119,278	856,820	1,262,458	
																	H26	4,298,195	2,665,376	1,632,819	
																	H27	1,027,244	5,403,018	▲ 4,375,774	
																	H28	1,652,196	367,958	229,366	
																	H29		48,600	▲ 48,600	
																	H30	1,864,981	2,124,505	▲ 259,524	
																	R1	102,712	360,738	▲ 258,026	
																	R2		7,010	▲ 7,010	
																	R3			0	
累計																	12,074,934	367,958	12,434,952	7,940	
12	D	-	17	-	1	-	都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	片岸	市	市	直接	完了	141,142	H24	～	H25	H23	0	0	0	H24.5月測量調査設計業務,6月同業務,7月不動産価格換地評 価業務,8月事業計画等作成支援業務,12月測量・補償調査業 務,25年4月測量調査業務委託発注。事業間流用あり
																	H24	256,331	134,754	121,577	
																	H25	0	▲ 121,577	▲ 28,897	
																	H26	0	0	0	
																	H27	0	0	0	
																	H28	0	▲ 28,897	▲ 28,897	
																	H29			0	
																	H30			0	
																	R1			0	
																	R2			0	
																	R3			0	
累計																	256,331	▲ 150,474	105,857	0	
13	D	-	17	-	2	-	都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	鵜住居	市	市	直接	完了	206,198	H24	～	H25	H23	0	0	0	H24.5月測量調査設計業務,6月同業務,7月不動産価格換地評 価業務,8月事業計画等作成支援業務,12月測量・補償調査業 務,25年4月測量調査業務委託発注。事業間流用あり
																	H24	386,433	230,563	155,870	
																	H25	0	▲ 155,870	▲ 79,915	
																	H26	0	0	0	
																	H27	0	0	0	
																	H28	0	▲ 75,915	▲ 75,915	
																	H29			0	
																	H30			0	
																	R1			0	
																	R2			0	
																	R3			0	
累計																	386,433	▲ 231,785	154,648	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
14	D	-	17	-	3	-	都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	東部	市	市	直接	完了	355	H24	~	H24	H23	0	0	0	24年7月不動産価格鑑定評価業務発注。	
																	H24	77,208	266	76,942		
																	H25	0	0	0		
																	H26	0	0	0		
																	H27	0	0	0		
																	H28	0	▲ 76,942	▲ 76,942		
																	H29	0	0	0		
																	H30	0	0	0		
																	R1	0	0	0		
																	R2	0	0	0		
																	R3	0	0	0		
累計	77,208	▲ 76,942	266	0																		
15	D	-	17	-	4	-	都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	嬉石松原	市	市	直接	完了	163,687	H24	~	H25	H23	0	0	0	H24.5月測量調査設計業務,6月測量調査設計業務,7月不動産 価格鑑定評価業務,H25.1月付帯設計業務,3月測量調査設計業 事業間流用あり	
																	H24	129,832	122,765	7,067		
																	H25	0	▲ 7,066	▲ 7,066		
																	H26	0	0	0		
																	H27	0	0	0		
																	H28	0	0	0		
																	H29	0	▲ 1	▲ 1		
																	H30	0	0	0		
																	R1	0	0	0		
																	R2	0	0	0		
																	R3	0	0	0		
累計	129,832	▲ 7,067	122,765	0																		
16	D	-	17	-	5	-	都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	平田	市	市	直接	完了	202,298	H24	~	H25	H23	0	0	0	H24.5月測量調査設計業務,7月不動産価格鑑定評価業務,25年 1月付帯設計業務,3月測量調査設計業務を発注。 事業間流用あり	
																	H24	203,340	151,724	51,616		
																	H25	0	▲ 51,615	▲ 51,615		
																	H26	0	0	0		
																	H27	0	0	0		
																	H28	0	0	0		
																	H29	0	▲ 1	▲ 1		
																	H30	0	0	0		
																	R1	0	0	0		
																	R2	0	0	0		
																	R3	0	0	0		
累計	203,340	▲ 51,616	151,724	0																		
17	D	-	20	-	1	-	釜石市東部地 区他都市防災 推進事業(都 市防災総合推 進事業)	東部地区 他	市	市	直接	完了	44,526	H24	~	H28	H23	0	0	0	25年2月調査業務委託発注。 25年9月業務委託発注。(26年3月設計業務完了) 27年3月津波予測計算委託発注	
																	H24	33,375	9,024	24,351		
																	H25	24,750	21,456	3,294		
																	H26	0	2,915	▲ 2,915		
																	H27	0	0	0		
																	H28	0	0	0		
																	H29	0	▲ 24,730	▲ 24,730		
																	H30	0	0	0		
																	R1	0	0	0		
																	R2	0	▲ 136	136		事業費精査による執行減
																	R3	0	0	0		
累計	58,125	▲ 24,730	33,259	136																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
18	D	-	21	-	1	-	釜石東部市街 地污水管路整 備事業	東部等	市	市	直接	完了	779,719	H24	~	H30	H23	0	0	0	24年7月設計業務委託発注。	
																	H24	37,500	23,316	14,184		
																	H25	300,000	90,483	209,517	業務委託、25年11月、工事発注	
																	H26	0	8,076	▲ 8,076		
																	H27	135,000	255,330	▲ 120,330	27年4月、工事発注 29年2月完成	
																	H28	0	160,782	124,039	36,743	
																	H29	0	61,236	▲ 61,236	29年4月、平成30年2月工事発注	
																	H30	0	22,309	▲ 22,309	30年11月工事発注、31年3月完成	
																	R1		▲ 48,493	▲ 48,493		
																	R2			0		
																	R3			0		
累計	472,500	112,289	584,789	0																		
19	D	-	21	-	2	-	嬉石松原地区 等雨水管路整 備事業	嬉石松原 等	市	市	直接	完了	856,532	H24	~	H30	H23	0	0	0	24年7月設計業務委託発注。	
																	H24	11,250	4,467	6,783		
																	H25	135,000	18,428	116,572	26年2月業務委託発注	
																	H26	0	65,471	▲ 65,471	26年6月、工事発注	
																	H27	210,000	278,489	▲ 68,489	27年6月、工事発注	
																	H28	297,857	226,001	71,856	28年5月 工事発注	
																	H29	0	22,134	▲ 22,134	29年7月工事発注	
																	H30	0	6,045	▲ 6,045	31年3月完成	
																	R1		▲ 11,708	526	▲ 12,234	2年3月精査完了
																	R2			0		
																	R3			0		
累計	654,107	▲ 11,708	621,561	20,838																		
20	D	-	22	-	1	-	都市公園事業 (片岸)(調査 等)	片岸	市	市	直接	完了	39,550	H24	~	R2	H23	0	0	0	24年10月測量調査設計業務委託発注。	
																	H24	29,662	6,516	23,146		
																	H25	0	0	0		
																	H26	0	0	0		
																	H27	0	0	0		
																	H28	0	377	▲ 377	28年6月：不動産価格鑑定評価業務発注	
																	H29	0	8,618	▲ 8,618	29年6月～不動産鑑定、29年7月～測量調査業務発注	
																	H30	0	6,091	▲ 6,091	30年12月～測量調査業務金額変更	
																	R1			0		
																	R2			2,414	▲ 2,414	2年12月～用地測量業務、3年3月完了
																	R3			0		
累計	29,662	0	24,016	5,646																		
21	D	-	22	-	2	-	都市公園事業 (片岸)(用地)	片岸	市	市	直接	完了	466,898	H24	~	H30	H23	0	0	0		
																	H24	280,000	0	280,000		
																	H25	0	0	0		
																	H26	0	0	0		
																	H27	0	0	0		
																	H28	0	0	0		
																	H29	0	42,386	▲ 42,386	30年1月～用地買収	
																	H30	31,265	268,877	▲ 237,612	用地買収完了～31年3月	
																	R1			0		
																	R2			0		
																	R3			0		
累計	311,265	0	311,263	2																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
22	D	-	22	-	3	-	都市公園事業 (水海)(調査 等)	水海	市	市	直接	廃止	21,530	H24	~	H29	H23	0	0	0	24年5月測量調査設計業務委託発注。7月不動産価格鑑定評 価業務発注。 25年9月不動産価格鑑定評価業務発注。 26年9月不動産価格鑑定評価業務発注。 27年10月設計業務委託 29年2月設計業務委託	
																	H24	9,885	8,876	1,009		
																	H25	0	3	▲ 3		
																	H26	0	2	▲ 2		
																	H27	27,823	18,824	8,999		
																	H28	0	▲ 11,556	11,556		
																	H29	▲ 21,561	▲ 2	▲ 21,559		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
																	累計	37,708	▲ 21,561	16,147		0
																	23	D	-	22		-
H24	72,000	0	72,000																			
H25	0	0	0																			
H26	0	0	0																			
H27	0	0	0																			
H28	0		0																			
H29	▲ 72,000		▲ 72,000																			
H30			0																			
R1			0																			
R2			0																			
R3			0																			
累計	72,000	▲ 72,000	0	0																		
24	D	-	22	-	5	-	都市公園事業 (東部)(調査 等)	東部	市	市	直接	完了	8,416	H24	~	H25					H23	
																	H24	8,047	7,782	265		
																	H25	0	▲ 1,470	1,470		
																	H26	0	0	0		
																	H27	0	0	0		
																	H28	0	▲ 1,735	▲ 1,735		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
																	累計	8,047	▲ 1,735	6,312	0	
																	25	D	-	23	-	1
H24	103,950	12,800	91,150																			
H25	4,812	85,612	▲ 80,800																			
H26	0	1,824	▲ 1,824																			
H27	0	0	0																			
H28	0	▲ 234	234																			
H29	▲ 8,760		▲ 8,760																			
H30		▲ 2,384	2,384																			
R1			0																			
R2			0																			
R3			0																			
累計	108,762	▲ 8,760	97,618	2,384																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
26	D	-	23	-	2	-	防災集団移転 促進事業(事業 計画等策定 事業)	13地区	市	市	直接	完了	776,475	H23 ~ H30	H23	14,655		14,655	0	24年3月花露辺測量調査設計業務,5月各地区測量調査設計業 務,7月不動産価格鑑定評価業務,25年1月画地評価格算定業 務,25年5月~不動産鑑定評価業務,7月画地評価格算定業務,9月 26年6月~用地測量業務発注 27年5月~測量調査設計委託、6月~文化財発掘調査、9月~ 28年10月:不動産価格鑑定評価業務発注 29年9月~不動産鑑定業務 30年8月~不動産鑑定業務		
															H24	567,701		346,029	221,672			
															H25	0		130,838	▲ 130,838			
															H26	0		4,663	▲ 4,663			
															H27	0		74,186	▲ 74,186			
															H28	0		56	▲ 56			
															H29	0		▲ 1,056	1,056			
															H30	0		88	▲ 88			
															R1	0			0			
															R2	0		▲ 14,655	14,655			
															R3	0			0			
															累計	582,356	0	554,804	27,552			
															29	◆	D	-	4		-	2
H24	8,000		7,988	12																		
H25	0			0																		
H26	0			0																		
H27	0			0																		
H28	0			0																		
H29	0	▲ 12		▲ 12																		
H30	0			0																		
R1	0			0																		
R2	0			0																		
R3	0			0																		
累計	8,000	▲ 12	7,988	0																		
30	◆	D	-	4	-	2	-	2	地域コミュ ニティバス導 入等公共交 通網再整備 事業	鵜住居	市	市	直接	完了						15,428		
															H24	23,680		12,343	11,337			
															H25	0			0			
															H26	0			0			
															H27	0			0			
															H28	0	▲ 11,337		▲ 11,337			
															H29	0			0			
															H30	0			0			
															R1	0			0			
															R2	0		▲ 2,343	2,343			
															R3	0			0			
															累計	23,680	▲ 11,337	10,000	2,343			
															31	◆	D	-	20		-	1
H24	140,800		2,604	138,196																		
H25	0		0	0																		
H26	0		23,119	▲ 23,119																		
H27	0			0																		
H28	0	▲ 115,077		▲ 115,077																		
H29	0			0																		
H30	0			0																		
R1	0			0																		
R2	0			0																		
R3	0			0																		
累計	140,800	▲ 115,077	25,723	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
41	D	-	1	-	4	-	まちづくり連携 道路整備事業	平田の2	県	県	直接	廃止	0	H24	~	H27	H23	0		0	0	市で調整中
																	H24	24,750		0	24,750	
																	H25	90,750		0	90,750	区画整理内の道路であるため、市と公管金の取り扱いも含めて
																	H26	156,750		0	156,750	
																	H27	0			0	
																	H28	0	▲ 272,250		▲ 272,250	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	累計	272,250	▲ 272,250	0	0	
42	D	-	1	-	5	-	まちづくり連携 道路整備事業	下荒川の 2	県	県	直接	完了	233,240	H24	~	H29	H23	0		0	0	25年5月用地買収開始、実施中
																	H24	24,750		18,150	6,600	
																	H25	206,250		13,627	192,623	25年6月用地買収開始、実施中
																	H26	20,625		131,868	▲ 111,243	26年6月工事発注、実施中
																	H27	0		27,428	▲ 27,428	26年度に引き続き工事を実施中
																	H28	0	▲ 14,327	1,351	▲ 15,678	27年度に引き続き工事を実施中
																	H29				0	事業完了
																	H30		▲ 44,874		▲ 44,874	
																	R1				0	
																	R2				0	
																	R3				0	
累計	251,625	▲ 59,201	192,424	0																		
43	D	-	1	-	6	-	まちづくり連携 道路整備事業	(一)吉里 吉里釜石 線 室浜	県	県	直接	完了	421,400	H24	~	H30	H23	0		0	0	24年11月詳細設計発注、実施中
																	H24	24,750		7,425	17,325	
																	H25	156,750		9,202	147,548	25年9月用地測量発注、実施中
																	H26	74,250		65,126	9,124	26年9月工事発注、実施中
																	H27	0		105,925	▲ 105,925	26年度に引続き工事を実施中
																	H28	128,700	43,979	102,551	70,128	27年度に引続き工事を実施中
																	H29			57,427	▲ 57,427	28年度に引続き工事を実施中
																	H30				0	
																	R1		▲ 80,773		▲ 80,773	
																	R2				0	
																	R3				0	
累計	384,450	▲ 36,794	347,656	0																		
44	D	-	4	-	6	-	災害公営住宅 整備事業	平田	県	県	直接	完了	1,942,568	H23	~	H25	H23	315,350		9,979	305,371	24年1月、実施設計発注。
																	H24	2,012,500		1,650,146	362,354	24年9月、本体工事発注。(126戸)
																	H25	402,500		39,625	362,875	H26年3月完成
																	H26	0			0	
																	H27	0			0	
																	H28	0			0	
																	H29		▲ 783,741		▲ 783,741	
																	H30		▲ 246,859		▲ 246,859	
																	R1				0	
																	R2				0	
																	R3				0	
累計	2,730,350	▲ 1,030,600	1,699,750	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
45	D	-	4	-	7	-	災害公営住宅 整備事業	野田	県	県	直接	完了	591,523	H23	~	H25	H23	95,545		1,625	93,920	24年1月、実施設計発注。 24年9月、本体工事発注。(32戸) H26年3月完成
																	H24	704,375		425,085	279,290	
																	H25	100,625		90,874	9,751	
																	H26	0			0	
																	H27	0			0	
																	H28	0	▲ 348,975		▲ 348,975	
																	H29				0	
																	H30		▲ 33,986		▲ 33,986	
																	R1				0	
																	R2				0	
																	R3				0	
累計	900,545	▲ 382,961	517,584	0																		
46	D	-	4	-	8	-	災害公営住宅 整備事業	鶴住居・ 片岸	県	県	直接	完了	1,349,520	H24	~	H28	H23	0		0	0	日向(30戸)設計終了 日向、H26.7工事発注 30戸 H27完了 片岸 工事中 片岸完成
																	H24	905,625		1,588	904,037	
																	H25	1,308,125		47,846	1,260,279	
																	H26	0		24,778	▲ 24,778	
																	H27	0		1,106,609	▲ 1,106,609	
																	H28	0			0	
																	H29		▲ 482,855		▲ 482,855	
																	H30		▲ 550,062		▲ 550,062	
																	R1				0	
																	R2				0	
																	R3				0	
累計	2,213,750	▲ 1,032,917	1,180,821	12																		
47	D	-	4	-	9	-	災害復興型地 域優良賃貸住 宅整備事業	市内8ヶ 所	県	県	直接	完了	12,022	H24	~	H30	H23	0		0	0	6戸 H25.7契約 応募なし 応募なし 応募なし 応募なし 応募なし
																	H24	65,625			65,625	
																	H25	0		10,500	▲ 10,500	
																	H26	0		0	0	
																	H27	0		0	0	
																	H28	0		0	0	
																	H29	0		0	0	
																	H30		▲ 55,105		▲ 55,105	
																	R1				0	
																	R2				0	
																	R3				0	
累計	65,625	▲ 55,105	10,500	20																		
48	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業	市内6ヶ 所	県	県	直接	完了	924,436	H24	~	R2	H23	0		0	0	入居66戸分 入居86戸分 入居107戸分 入居112戸分 入居249戸分。事業は平成31年度以降も実施
																	H24	15,828		0	15,828	
																	H25	52,176		4,748	47,428	
																	H26	0		41,347	▲ 41,347	
																	H27	34,823		57,259	▲ 22,436	
																	H28	56,732	147,188	56,466	147,454	
																	H29		152,033	160,237	▲ 8,204	
																	H30	48,699		190,025	▲ 141,326	
																	R1	149,108		146,504	2,604	
																	R2	147,694	4,596	147,104	5,186	
																	R3					
累計	505,060	303,817	803,690	5,187																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
49	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	市内6ヶ 所	県	県	直接	完了	117,013	H24	～	R2	H23	0		0	平成25年1月、嵩上げ工事発注(平成27年3月完成見込み)。 入居46戸分 入居60戸分 入居82戸分 入居90戸分 入居179戸分。事業は平成31年度以降も実施	
																	H24	2,430	0	2,430		
																	H25	8,010	666	7,344		
																	H26	0	6,189	▲ 6,189		
																	H27	4,874	9,209	▲ 4,335		
																	H28	8,458	24,983	8,839		24,602
																	H29		20,220	16,408		3,812
																	H30		10,368	13,045		▲ 2,677
																	R1			18,312		▲ 18,312
																	R2	8,415		8,681		▲ 266
																	R3					
																	累計	32,187	55,571	81,349		6,409
50	◆	D	-	1	-	1	まちづくり連携 道路調査事業 (道路)	市内4路 線	県	県	直接	廃止	0	H24	～	H24	H23	0		0		
																	H24	2,160	0	2,160		
																	H25	0	0	0		
																	H26	0	0	0		
																	H27	0		0		
																	H28	0	▲ 2,160			▲ 2,160
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					
																	累計	2,160	▲ 2,160	0		0
51	◆	D	-	1	-	1	復興関連道路 調査事業(改 築)	市内2路 線	県	県	直接	廃止	0	H24	～	H24	H23	0		0		
																	H24	1,200	0	1,200		
																	H25	0	0	0		
																	H26	0	0	0		
																	H27	0		0		
																	H28	0	▲ 1,200			▲ 1,200
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					
																	累計	1,200	▲ 1,200	0		0
52	◆	D	-	1	-	1	まちづくり連携 道路調査事業 (街路)	市内4路 線	県	県	直接	廃止	0	H24	～	H24	H23	0		0		
																	H24	20,800	0	20,800		
																	H25	0	0	0		
																	H26	0		0		
																	H27	0		0		
																	H28	0	▲ 20,800			▲ 20,800
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					
																	累計	20,800	▲ 20,800	0		0

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
53	◆	D	-	4	-	1	-	2	災害復興公営 住宅駐車場整 備事業	市内8ヶ 所	県	県	直接	完了	37,557	H24	~	H30	H23	0		0	0	平田、野田分完成 日向 完了、片岸・嬉石・松原 工事中 片岸・松原完成、嬉石本体工事中 嬉石完成 両石完成
																			H24	28,800	▲ 264	0	28,536	
																			H25	3,840		8,782	▲ 4,942	
																			H26	0		0	0	
																			H27	0		3,077	▲ 3,077	
																			H28	0		9,210	▲ 9,210	
																			H29	0		7,696	▲ 7,696	
																			H30		▲ 2,000	1,281	▲ 3,281	
																			R1		▲ 330		▲ 330	
																			R2				0	
																			R3				0	
累計	32,640	▲ 2,594	30,046	0																				
54	◆	D	-	4	-	1	-	3	県営住宅シス テム改修事業	市内8ヶ 所	県	県	直接	完了	1,330	H24	~	H24	H23	0		0	24年12月委託発注、平成25年3月完了	
																			H24	800	264	1,064		0
																			H25	0		0		0
																			H26	0		0		0
																			H27	0		0		0
																			H28	0		0		0
																			H29	0		0		0
																			H30	0		0		0
																			R1	0		0		0
																			R2	0		0		0
																			R3	0		0		0
累計	800	264	1,064	0																				
55	◆	D	-	4	-	1	-	4	既存建築物除 却事業	平田等	県	県	直接	完了	229,315	H23	~	H24	H23	160,000		133,416	26,584	完成(H24.6契約~H24.11完成)
																			H24	80,000		50,036	29,964	
																			H25	0		0	0	
																			H26	0		0	0	
																			H27	0		0	0	
																			H28	0	▲ 56,548		▲ 56,548	
																			H29	0		0	0	
																			H30	0		0	0	
																			R1	0		0	0	
																			R2	0		0	0	
																			R3	0		0	0	
累計	240,000	▲ 56,548	183,452	0																				
58		D	-	1	-	7	-		道路事業(尾 崎白浜)	尾崎白浜	市	市	直接	廃止	0	H24	~	H27	H23	0		0	0	
																			H24	74,059		0	74,059	
																			H25	38,750		0	38,750	
																			H26	26,190		0	26,190	
																			H27	0		0	0	
																			H28	0	▲ 138,999		▲ 138,999	
																			H29	0		0	0	
																			H30	0		0	0	
																			R1	0		0	0	
																			R2	0		0	0	
																			R3	0		0	0	
累計	138,999	▲ 138,999	0	0																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																				
59	D	-	1	-	8	-	道路事業(鶉住居)	鶉住居	市	市	直接	完了	1,611,180	H24	～	R1	H23	0		0	24年8月鶉住居2号線道路改良測量調査設計業務委託発注。	
																	H24	204,274	140,269	64,005	25年1月不動産価格鑑定評価業務発注。3月鶉住居2号線道路	
																	H25	231,725	172,175	59,550	25年12月箱崎半島線道路新設工事発注。	
																	H26	812,665	766,867	45,798	26年6月箱崎半島線所有権移転登記等業務委託、【繰】箱崎半	
																	H27		59,134	▲ 59,134	27年6月事業認定資料作成業務委託発注、9月物件調査業務	
																	H28		96,141	▲ 96,141	29年2月修正測量調査設計業務委託発注。	
																	H29		4,743	▲ 4,743	30年3月修正測量設計業務契約変更実施。	
																	H30		0	0		
																	R1		0	0	事業完了	
																	R2			0		
																	R3			0		
																	累計	1,248,664	0	1,239,329	9,335	
																	60	D	-	4	-	10
H24	1,134,862	138,310	996,552	25年1月工事設計業務委託発注。40戸																		
H25	0	261,765	▲ 261,765	こども園の建設工事契約(H26.3)、(住宅の譲渡契約はH26.8予																		
H26	0	33,424	▲ 33,424	27年2月こども園完成。(住宅の確定契約はH28.2予定)																		
H27	548,502	1,249,865	▲ 701,363	概算契約済(翌年度繰越)																		
H28	0	▲ 370	370	28年6月買取確定契約																		
H29			0																			
H30		▲ 369	▲ 369																			
R1			0																			
R2			0																			
R3			0																			
累計	1,683,364	▲ 369	1,682,994	1																		
61	D	-	4	-	11	-	災害復興公営 住宅建設事業	箱崎	市	市	直接	完了	956,994	H24	～	R2						
																	H24	1,126,511	35,890	1,090,621		
																	H25	0	0	0		
																	H26	0	61,270	▲ 61,270	26年12月造成工事発注。	
																	H27	0	524,475	▲ 524,475	基本協定締結	
																	H28	0	▲ 112,145	71,393	▲ 183,538	28年8月買取確定契約
																	H29		▲ 71,996		▲ 71,996	
																	H30		▲ 105,000		▲ 105,000	
																	R1			83,458	▲ 83,458	再アロケーションによる執行増
																	R2			9,028	▲ 9,028	事業費精査による執行増
																	R3			0	0	
																	累計	1,126,511	▲ 289,141	785,514	51,856	
																	62	D	-	4	-	12
H24	492,467	12,828	479,639																			
H25	0	0	0																			
H26	0	22,661	▲ 22,661	27年3月造成工事発注。																		
H27	0	163,689	▲ 163,689	基本協定締結																		
H28	0	▲ 96,250	▲ 37,817	▲ 58,433	28年6月買取確定契約																	
H29		▲ 132,041		▲ 132,041																		
H30		▲ 63,861	35,000	▲ 98,861	再アロケーションによる執行増																	
R1			1,695	▲ 1,695	再アロケーションによる執行増																	
R2			▲ 2,699	2,699	事業費精査による執行減																	
R3			0	0																		
累計	492,467	▲ 292,152	195,357	4,958																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																				
63	D	-	4	-	13	-	災害復興公営 住宅建設事業	根浜	市	市	直接	完了	342,300	H24	～	H30	H23	0		0	24年11月工事設計業務委託発注。20戸	
																	H24	394,744	10,790	383,954		
																	H25	0	500	▲ 500	基本計画完了	
																	H26	0	56,173	▲ 56,173	27年3月造成工事発注。	
																	H27	0	235,224	▲ 235,224	基本協定締結	
																	H28	0	326	▲ 326	29年1月買取確定契約	
																	H29	▲ 91,731		▲ 91,731		
																	H30	▲ 3,500	▲ 8,549	5,049	再アロケーションによる執行減	
																	R1			0		
																	R2		▲ 1,561	1,561	事業費精査による執行減	
																	R3			0		
累計	394,744	▲ 95,231	292,903	6,610																		
64	D	-	5	-	2	-	災害復興公営 住宅家賃低廉 化事業	市内32ヶ 所	市	市	直接	完了	5,164,931	H24	～	R2	H23	0		0		
																	H24	18,665	0	18,665		
																	H25	70,200	0	70,200		
																	H26	0	26,480	▲ 26,480		
																	H27	240,949		240,949		
																	H28	685,706	152,649	533,057		
																	H29	753,237	1,589,627	▲ 836,390		
																	H30	627,963	344,885	972,849	▲ 1	
																	R1	967,371	967,371	0		
																	R2	810,334	802,077	8,257		
																	R3			0		
累計	4,174,425	344,885	4,511,053	8,257																		
65	D	-	6	-	2	-	東日本大震災 特別家賃低減 事業	市内32ヶ 所	市	市	直接	完了	523,901	H24	～	R2	H23	0		0		
																	H24	2,265	0	2,265		
																	H25	8,520	0	8,520		
																	H26	0	3,415	▲ 3,415		
																	H27	21,687		21,687		
																	H28	62,792	12,558	50,234		
																	H29	70,691	149,981	▲ 79,290		
																	H30		81,603	81,603	0	
																	R1	72,567	72,567	0		
																	R2	72,798	66,198	6,600		
																	R3			0		
累計	311,320	81,603	386,322	6,601																		
66	D	-	23	-	3	-	防災集団移転 促進事業(室 浜)	室浜	市	市	直接	完了	477,900	H24	～	R2	H23	0		0	24年10月岩手県土地開発公社と実施協定締結。	
																	H24	704,725	1,125,775	▲ 421,050		
																	H25	390,250	0	390,250		
																	H26	132,562	0	132,562		
																	H27	0	▲ 779,799	779,799	H28.1公社事業完了	
																	H28	0	▲ 765,625	1,933	▲ 767,558	28年8月～移転補助交付
																	H29		1,079	▲ 1,079	29年5月～移転補助交付	
																	H30	▲ 43,750	▲ 4,000	▲ 39,750	31年1月～施設整備工事発注	
																	R1		▲ 1,986	1,986	01年12月～用地買収	
																	R2		1,716	▲ 1,716	02年6月～復元測量、7月～公園整備・構造物撤去工事	
																	R3			0		
累計	1,227,537	▲ 809,375	344,718	73,444																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																				
67	D	-	23	-	4	-	防災集団移転 促進事業(根 浜)	根浜	市	市	直接	完了	1,661,325	H24	～	R2	H23	0		0	24年10月岩手県土地開発公社と実施協定締結。	
																	H24	291,012	402,174	▲ 111,162		
																	H25	127,506	7,800	119,706	25年12月、26年3月用地買収。	
																	H26	80,500	963,389	0	1,043,889	
																	H27	0	1,052,433	▲ 1,052,433	協定変更(～H29.3)	
																	H28	0	2,050	▲ 2,050	29年3月～移転補助交付	
																	H29		▲ 216,204	216,204	29年5月～移転補助交付	
																	H30		▲ 8,750	121,977	▲ 130,727	31年3月～アロケーション精査
																	R1			0	0	
																	R2			16,568	▲ 16,568	02年6月～復元測量、6月～防集補助金、8月～公園整備・構造
																	R3				0	
累計	499,018	954,639	1,386,798	66,859																		
68	D	-	23	-	5	-	防災集団移転 促進事業(箱 崎)	箱崎	市	市	直接	完了	1,127,393	H24	～	R2	H23	0		0		
																	H24	1,001,826	0	1,001,826		
																	H25	395,311	73,702	321,609	25年9月～用地買収。26年2月測量調査設計業務委託発注。	
																	H26	207,812	575,717	▲ 367,905	26年6月～用地買収、9月設計変更契約、10月～造成工事発	
																	H27	0	92,692	▲ 92,692	27年4月～用地買収、5月～補償契約、7月～設計業務委託、2	
																	H28	0	▲ 262,500	17,669	▲ 280,169	28年6月～設計業務委託、28年9月～造成工事
																	H29		▲ 312,230	129,036	▲ 441,266	29年5月～移転補助交付、7月～造成工事
																	H30		▲ 43,750	33,254	▲ 77,004	30年5月～周辺整備工事、10月～設計業務委託発注
																	R1			▲ 61,591	61,591	01年7月～用地買収、9月～周辺整備工事、12月～補償契約
																	R2			21,794	▲ 21,794	02年4月～用地買収、6月～用地測量業務、8月～公園整備・構
																	R3				0	
累計	1,604,949	▲ 618,480	882,273	104,196																		
69	D	-	23	-	6	-	防災集団移転 促進事業(箱 崎白浜)	箱崎白浜	市	市	直接	完了	445,774	H24	～	R2	H23	0		0		
																	H24	324,940	0	324,940		
																	H25	150,500	46,125	104,375	25年5月～用地買収。25年5月、26年2月測量調査設計業務委	
																	H26	53,812	237,435	▲ 183,623	26年4月～用地買収、7月舗装工事発注、9月～補償契約、設	
																	H27	0	43,039	▲ 43,039	27年4月～補償契約、5月～用地買収、6月補助金交付決定、7	
																	H28	0	▲ 8,968	8,968	28年5月～設計業務委託、用地買収、12月～移転補助交付	
																	H29		▲ 100,000	22,534	▲ 122,534	29年4月～移転補助交付、5月～測量業務委託
																	H30		▲ 43,750	▲ 270	▲ 43,480	30年12月～周辺整備工事発注
																	R1	4,550		918	3,632	01年10月～周辺整備工事
																	R2			21,811	▲ 21,811	02年4月～周辺整備工事、6月～復元測量業務
																	R3				0	
累計	533,802	▲ 143,750	362,624	27,428																		
70	D	-	23	-	7	-	防災集団移転 促進事業(桑 ノ浜)	桑ノ浜	市	市	直接	完了	880,530	H24	～	R2	H23	0		0	24年10月岩手県土地開発公社と実施協定締結。	
																	H24	242,917	312,900	▲ 69,983		
																	H25	71,312	0	71,312		
																	H26	69,125	202,576	226	271,475	26年8月用地買収
																	H27	92,266	1,181	91,085	協定変更(～H29.3)、6月不動産鑑定	
																	H28	92,267	280,791	▲ 188,524		
																	H29		7,351	▲ 7,351	30年1月～移転補助交付	
																	H30		136,359	▲ 136,359	31年3月～アロケーション精査	
																	R1			0	0	01年3月～用地買収
																	R2			4,903	▲ 4,903	02年6月～復元測量、8月～公園整備・構造物撤去工事
																	R3				0	
累計	567,887	202,576	743,711	26,752																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
71	D	-	23	-	8	-	防災集団移転 促進事業(尾 崎白浜)	尾崎白浜	市	市	直接	完了	257,394	H24	~	R2	H23	0		0			
																	H24	286,090		0	286,090		
																	H25	204,750		20,210	184,540	25年10月~用地買収。26年2月測量調査設計業務委託発注、	
																	H26	0		115,567	▲ 115,567	26年4月~用地買収、補償契約、9月設計変更契約、12月造成	
																	H27	0		31,627	▲ 31,627	27年5月~補償契約、7月~設計業務委託、28年3月上水道工	
																	H28	0	▲ 175,000	0	▲ 175,000	28年10月~造成用地購入	
																	H29	0		24,425	▲ 24,425	29年7月~造成工事、9月~測量調査委託	
																	H30	▲ 52,500	▲ 3,956	▲ 48,544		30年10月~周辺整備工事発注	
																	R1			0	0	-	
																	R2	▲ 38,119	690	▲ 38,809		02年6月~復元測量	
																	R3			0	0		
累計	490,840	▲ 265,619	188,563	36,658																			
72	D	-	23	-	9	-	防災集団移転 促進事業(本 郷)	本郷	市	市	直接	完了	526,720	H24	~	R2	H23	0		0			
																	H24	306,005		0	306,005		
																	H25	116,375		172,868	▲ 56,493	25年9月~用地買収、物件移転補償。26年2月測量調査設計業	
																	H26	38,500		243,979	▲ 205,479	26年4月~用地買収、9月設計変更契約、補償契約、12月造成	
																	H27	0		24,830	▲ 24,830	27年6月~用地買収、7月~設計業務委託、10月~造成工事	
																	H28	0		9,861	▲ 9,861	28年7月~移転補助交付	
																	H29	0	▲ 14,374	14,374		29年6月~移転補助交付	
																	H30	0		207	▲ 207	30年10月~周辺整備工事発注、6月~移転補助交付	
																	R1			0	0	-	
																	R2			6,882	▲ 6,882	02年6月~復元測量、7月~公園整備・構造物撤去工事	
																	R3			0	0		
累計	460,880	0	444,253	16,627																			
73	D	-	23	-	10	-	防災集団移転 促進事業(唐 丹片岸)	唐丹片岸	市	市	直接	完了	233,072	H24	~	H28	H23	0		0			
																	H24	433,160		0	433,160		
																	H25	139,125		165,546	▲ 26,421	25年11月~用地買収。	
																	H26	0		38,392	▲ 38,392	26年4月用地買収、補償契約	
																	H27	0		0	0		
																	H28	0	▲ 350,000	▲ 350,000			
																	H29	▲ 18,347		▲ 18,347			
																	H30	0		0	0		
																	R1			0	0		
																	R2			0	0		
																	R3			0	0		
累計	572,285	▲ 368,347	203,938	0																			
74	D	-	23	-	11	-	防災集団移転 促進事業(荒 川)	荒川	市	市	直接	完了	354,960	H24	~	R2	H23	0		0			
																	H24	317,590		0	317,590		
																	H25	169,750		45,990	123,760	25年11月~用地買収。26年2月測量調査設計業務委託発注。	
																	H26	42,000		92,028	▲ 50,028	26年4月~用地買収、7月~補償契約、9月設計変更契約、10	
																	H27	0		124,461	▲ 124,461	27年4月~用地買収、補償契約、7月~設計業務委託、28年2	
																	H28	0	▲ 131,250	22,742	▲ 153,992	28年11月~上水道工事	
																	H29	0		2,952	▲ 2,952	29年9月~測量調査委託	
																	H30	▲ 87,500	▲ 74,141	▲ 13,359		30年10月~周辺整備工事発注	
																	R1			0	0	-	
																	R2			2,994	▲ 2,994	02年6月~復元測量、7月~公園整備・構造物撤去工事	
																	R3			0	0		
累計	529,340	▲ 218,750	217,026	93,564																			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
78	◆	D	-	4	-	1	-	5	災害復興公営 住宅駐車場整 備事業	市内18ヶ 所	市	市	直接	完了	57,453	H24	~	H29	H23	0		0	25年12月駐車場整備工事発注 復興住宅買取事業に伴い事業費按分 復興住宅買取事業に伴い事業費按分 復興住宅買取事業に伴い事業費按分		
																			H24	9,637		0		9,637	
																			H25	9,878		5,201		4,677	
																			H26	34,717		0		34,717	
																			H27	0		2,560		▲ 2,560	
																			H28	0		27,754		▲ 27,754	
																			H29			10,446		▲ 10,446	
																			H30		▲ 8,271			▲ 8,271	
																			R1					0	
																			R2					0	
																			R3					0	
累計	54,232	▲ 8,271	45,961	0																					
79	◆	D	-	4	-	10	-	1	災害時発電機 整備事業	東部	市	市	直接	完了	19,697	H24	~	H24	H23	0		0	24年8月設計管理業務委託発注。 24年11月工事発注。		
																			H24	16,431		15,758		673	
																			H25	0				0	
																			H26	0				0	
																			H27	0				0	
																			H28	0	▲ 673			▲ 673	
																			H29					0	
																			H30					0	
																			R1					0	
																			R2					0	
																			R3					0	
累計	16,431	▲ 673	15,758	0																					
80	◆	D	-	17	-	5	-	1	釜石・大槌地 域産業再生支 援事業	平田 産業育成 センター	市	市	直接	完了	276,631	H24	~	H24	H23	0		0	24年9月工事発注。		
																			H24	224,000		221,306		2,694	
																			H25	0				0	
																			H26	0				0	
																			H27	0				0	
																			H28	0	▲ 2,694			▲ 2,694	
																			H29					0	
																			H30					0	
																			R1					0	
																			R2					0	
																			R3					0	
累計	224,000	▲ 2,694	221,306	0																					
81	◆	D	-	17	-	2	-	1	障がい者就労 支援施設用地 整備事業	鶴住居 かまいし ワーク・ス テーション	市	市	直接	完了	63,721	H24	~	H24	H23	0		0	24年8月用地買収。		
																			H24	52,800		50,977		1,823	
																			H25	0				0	
																			H26	0				0	
																			H27	0				0	
																			H28	0	▲ 1,823			▲ 1,823	
																			H29					0	
																			H30					0	
																			R1					0	
																			R2			▲ 271		271	事業費精査による執行減
																			R3					0	
累計	52,800	▲ 1,823	50,706	271																					

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
82	◆	D	-	17	-	4	-	1			直接	完了	116,638	H24	~	H25	H23	0		0	24年11月工事(第1期)発注。⇒25年7月完了。 25年7月工事(第2期)発注。⇒26年2月完了。	
																	H24	64,000		41,076		22,924
																	H25	63,626		52,234		11,392
																	H26	0				0
																	H27	0				0
																	H28	0	▲ 34,316			▲ 34,316
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					0
累計																	127,626	▲ 34,316	93,310	0		
83	◆	D	-	22	-	1	-	1		直接	完了	30,760	H24	~	H24	H23	0		0	24年11月業務委託発注。		
																H24	34,400		24,608		9,792	
																H25	0				0	
																H26	0				0	
																H27	0				0	
																H28	0	▲ 9,792			▲ 9,792	
																H29					0	
																H30					0	
																R1					0	
																R2					0	
																R3					0	
累計																	34,400	▲ 9,792	24,608	0		
84	◆	D	-	23	-	7	-	1		直接	完了	13,671	H24	~	H29	H23	0		0	26年3月室浜墓地完成。桑ノ浜は平成27年度以降に実施。 桑ノ浜は平成28年度以降に実施 桑ノ浜は平成28年度に予算措置、事業実施予定		
																H24	16,800		0		16,800	
																H25	0		2,894		▲ 2,894	
																H26	0				0	
																H27	0				0	
																H28	0		8,044		▲ 8,044	
																H29			▲ 1		1	
																H30		▲ 5,863			▲ 5,863	
																R1					0	
																R2					0	
																R3					0	
累計																	16,800	▲ 5,863	10,937	0		
86		D	-	1	-	9	-			直接	完了	240,709	H24	~	H30	H23	0		0	25年5月用地買収開始、実施中 25年5月用地買収開始、25年8月完了 26年12月工事発注、実施中 26年度に引き続き工事を実施中 27年度に引き続き工事を実施中 28年度に引き続き工事を実施中 工事完了、道路台帳整備完了、事業完了		
																H24	16,500		16,554		▲ 54	
																H25	82,500		17,173		65,327	
																H26	107,250		16,595		90,655	
																H27	0		52,650		▲ 52,650	
																H28	0		22,148		▲ 22,148	
																H29		23,372	71,185		▲ 47,813	
																H30			2,280		▲ 2,280	
																R1		▲ 31,037			▲ 31,037	
																R2					0	
																R3					0	
累計																	206,250	▲ 7,665	198,585	0		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	～	～																					
88	★	F	-	2	-	1	-	1	市街地復興効果促進事業	釜石市	市	市	直接	完了	16,939,725	H24	～	R2	H23	0		0	
																			H24	3,870,934		78,845	3,792,089
																			H25	1,056,117		3,812,684	▲ 2,756,567
																			H26	1,468,781		2,605,137	▲ 1,136,356
																			H27	7,148,413		1,559,601	5,588,812
																			H28	466,184	▲ 15,708	994,095	▲ 543,619
																			H29		▲ 282,914	1,849,966	▲ 2,132,880
																			H30		▲ 152,534	2,290,873	▲ 2,443,407
																			R1			255,996	▲ 255,996
																			R2		▲ 7,500	▲ 563,558	556,058
																			R3				0
																			累計	14,010,429	▲ 458,656	12,883,639	668,134
																			92	D	-	1	-
H24	49,693		46,649	3,044	25年2月港町2号線測量調査設計業務委託発注。																		
H25	258,567		557,442	▲ 298,875	25年2月港町2号線道路整備(その1)工事発注。																		
H26	766,618		457,644	308,974	26年1月港町2号線道路整備(その2)工事発注。																		
H27			9,395	▲ 9,395	27年10月港町2号線道路整備(その1)・(その2)工事 変更契																		
H28	0			0																			
H29				0																			
H30		▲ 3,748		▲ 3,748																			
R1				0																			
R2				0																			
R3				0																			
累計	1,074,878	▲ 3,748	1,071,130	0																			
93	D	-	4	-	14	-		災害復興公営住宅建設事業(本郷)	本郷	市	市	直接	完了	320,111	H24	～	H30	H23					
																		H24	230,370		27,277	203,093	
																		H25	645,054	▲ 186,576	0	458,478	事業間流用あり
																		H26	0		29,304	▲ 29,304	26年12月造成工事発注。
																		H27	0		173,110	▲ 173,110	
																		H28	0	▲ 315,000	▲ 37,346	▲ 277,654	28年3月買取確定契約
																		H29		▲ 50,000		▲ 50,000	
																		H30		▲ 43,750	57,055	▲ 100,805	
																		R1				0	
																		R2			▲ 3,458	3,458	事業費精査による執行減
																		R3				0	
																		累計	875,424	▲ 595,326	245,942	34,156	
																		94	D	-	4	-	15
H24	369,250		17,727	351,523	25年3月測量調査業務委託発注。40戸																		
H25	754,247		101,253	652,994	用地売買契約締結																		
H26	0		707,261	▲ 707,261	27年1月譲渡契約(確定契約はH27.8予定)																		
H27	0		▲ 32,020	32,020	事業費按分による調整																		
H28	0	▲ 329,276		▲ 329,276																			
H29			▲ 4,281	4,281																			
H30				0																			
R1			▲ 1	1	基金戻入に係る端数処理のため、1千円減額																		
R2				0																			
R3				0																			
累計	1,123,497	▲ 329,276	789,939	4,282																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
95	D	-	4	-	16	-	災害復興公営 住宅建設事業 (片岸(唐丹))	片岸(唐 丹)	市	市	直接	完了	106,954	H24	~	H26	H23	0		0	24年11月工事設計業務委託発注。10戸	
																	H24	176,575	7,316	169,259		
																	H25	117,311	7,530	109,781	用地売買契約締結	
																	H26	0	78,739	▲ 78,739	26年9月建築主体工事発注、26年10月設備工事発注。	
																	H27	0		0		
																	H28	0	▲ 200,301	▲ 200,301		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			▲ 465	465 事業費精査による執行減	
																	R3			0		
累計	293,886	▲ 200,301	93,120	465																		
96	D	-	4	-	17	-	災害復興公営 住宅建設事業 (片岸)	片岸	市	市	直接	完了	496,140	H24	~	H29	H23	0		0	24年11月設計業務委託発注。80戸	
																	H24	87,500	54,469	33,031		
																	H25	1,507,342	95,552	1,411,790	用地売買契約締結	
																	H26	0	15,147	▲ 15,147	26年12月URと実務業務委託契約。	
																	H27	0		0		
																	H28	0	▲ 695,233	▲ 63,916	▲ 631,317	29年1月仮譲渡契約
																	H29		▲ 300,000	332,872	▲ 632,872	29年9月買取確定契約
																	H30		▲ 165,485	▲ 165,485		
																	R1			0		
																	R2			0		
																	R3			0		
累計	1,594,842	▲ 1,160,718	434,124	0																		
97	D	-	13	-	1	-	住宅・建築物 安全ストック形 成事業(がけ 地近接等危険 住宅移転事 業)	嬉石等	市	市	直接	完了	423,293	H24	~	R2	H23	0		0		
																	H24	19,488	0	19,488		
																	H25	604,896	42,975	561,921		
																	H26	0	107,139	▲ 107,139		
																	H27	0	22,126	▲ 22,126		
																	H28	0	37,980	▲ 37,980		
																	H29		30,929	▲ 30,929		
																	H30		▲ 306,914	13,037	▲ 319,951	
																	R1			12,805	▲ 12,805	
																	R2			▲ 52,429	52,429	
																	R3			0		
累計	624,384	▲ 306,914	214,562	102,908																		
98	D	-	17	-	6	-	都市再生区画 整理事業(緊 急防災空地整 備事業)(片 岸)	片岸	市	市	直接	廃止	0	H24	~	H24	H23	0		0		
																	H24	182,580	0	182,580		
																	H25	0	▲ 182,580	0	▲ 182,580	D-17-10へ事業間流用
																	H26	0		0	0	
																	H27	0		0	0	
																	H28	0		0	0	
																	H29			0	0	
																	H30			0	0	
																	R1			0	0	
																	R2			0	0	
																	R3			0	0	
累計	182,580	▲ 182,580	0	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
99	D	-	17	-	7	-	都市再生区画 整理事業(緊 急防災空地整 備事業)(鶉住 居)	鶉住居	市	市	直接	廃止	0	H24	~	H24	H23	0		0		
																	H24	412,539		0	412,539	
																	H25	0	▲ 412,539	0	▲ 412,539	D-17-11へ事業間流用
																	H26	0		0	0	
																	H27	0		0	0	
																	H28	0		0	0	
																	H29			0	0	
																	H30			0	0	
																	R1			0	0	
																	R2			0	0	
																	R3			0	0	
																	累計	412,539	▲ 412,539	0	0	
100	D	-	17	-	8	-	都市再生区画 整理事業(緊 急防災空地整 備事業)(嬉石 松原)	嬉石松原	市	市	直接	廃止	0	H24	~	H24	H23	0		0		
																	H24	158,816		0	158,816	
																	H25	0	▲ 158,816	0	▲ 158,816	D-17-12へ事業間流用
																	H26	0		0	0	
																	H27	0		0	0	
																	H28	0		0	0	
																	H29			0	0	
																	H30			0	0	
																	R1			0	0	
																	R2			0	0	
																	R3			0	0	
																	累計	158,816	▲ 158,816	0	0	
101	D	-	17	-	9	-	都市再生区画 整理事業(緊 急防災空地整 備事業)(平 田)	平田	市	市	直接	廃止	0	H24	~	H24	H23	0		0		
																	H24	227,743		0	227,743	
																	H25	0	▲ 227,743	0	▲ 227,743	D-17-13へ事業間流用
																	H26	0		0	0	
																	H27	0		0	0	
																	H28	0		0	0	
																	H29			0	0	
																	H30			0	0	
																	R1			0	0	
																	R2			0	0	
																	R3			0	0	
																	累計	227,743	▲ 227,743	0	0	
102	D	-	21	-	3	-	雨水ポンプ施 設建設事業	東部等	市	市	直接	完了	4,352,256	H24	~	R2	H23	0		0	24年12月設計業務委託発注。	
																	H24	7,500		3,386	4,114	
																	H25	37,500		36,450	1,050	26年3月工事発注
																	H26	26,250		13,493	12,757	26年6月、設計業務委託発注
																	H27	165,000		124,196	40,804	27年~用地取得
																	H28	257,055	1,873,057	298,722	1,831,390	28年9月 工事委託
																	H29	0		973,058	▲ 973,058	工事進捗中
																	H30		897,829	1,352,014	▲ 454,185	工事進捗中
																	R1			448,288	▲ 448,288	工事進捗中
																	R2			▲ 136,267	136,267	2年7月完成
																	R3				0	
																	累計	493,305	2,770,886	3,113,340	150,851	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	～	～	～	～	～	～																
103	D	-	23	-	12	-	防災集団移転 促進事業(両石)	両石	市	市	直接	完了	2,870,525	H24	～	R2	H23	0		0		
																	H24	1,380,400		0	1,380,400	
																	H25	1,316,437		193,796	1,122,641	
																	H26	0		2,169,498	▲ 2,169,498	
																	H27	0		155,305	▲ 155,305	
																	H28	0	415,625	355,055	60,570	
																	H29			183,100	▲ 183,100	
																	H30		▲ 612,500	▲ 691,260	78,760	
																	R1	11,748		53,446	▲ 41,698	
																	R2			53,197	▲ 53,197	
																	R3				0	
																	累計	2,708,585	▲ 196,875	2,472,137	39,573	
																	104	D	-	23	-	13
H24	1,431,342		0	1,431,342																		
H25	1,111,687		122,625	989,062																		
H26	0	▲ 1,165,965	312,252	▲ 1,478,217																		
H27	0		261,596	▲ 261,596																		
H28	0	▲ 262,500	116,563	▲ 379,063																		
H29		▲ 100,000	▲ 4,406	▲ 95,594																		
H30		▲ 113,750	21,813	▲ 135,563																		
R1			5,959	▲ 5,959																		
R2			10,766	▲ 10,766																		
R3				0																		
累計	2,543,029	▲ 1,642,215	847,168	53,646																		
106	D	-	1	-	11	-	まちづくり連携 道路整備事業	(一)吉里 吉里釜石 線 室浜 の2	県	県	直接	完了	2,561,874	H24	～	R1						
																	H24	49,500		49,500	0	
																	H25	49,500		22,034	27,466	
																	H26	618,750		211,689	407,061	
																	H27	660,000		847,934	▲ 187,934	
																	H28	416,066	283,848	753,667	▲ 53,753	
																	H29		85,880	177,275	▲ 91,395	
																	H30			4,267	▲ 4,267	
																	R1		▲ 50,000		▲ 50,000	
																	R2				0	
																	R3				0	
																	累計	1,793,816	319,728	2,066,366	47,178	
																	107	◆	D	-	4	-
H24	1,200		247	953																		
H25	1,200		1,178	22																		
H26	0		975	▲ 975																		
H27	0			0																		
H28	0			0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
累計	2,400	0	2,400	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
114	D	-	1	-	12	-	道路事業(小 白浜)	小白浜	市	市	直接	完了	173,530	H24	~	H30	H23	0		0	0	25年9月唐丹20号線道路改良測量調査設計業務委託発注。26 26年9月【繰】唐丹20号線道路改良用地調査業務委託発注。10 27年6月唐丹20号線道路改良用地測量業務委託発注。9月物 28年12月唐丹20号線道路改良工事(その3)発注。用地買収、 30年8月唐丹20号線道路改良工事に係る導送配水管布設替工
																	H24	13,221		0	13,221	
																	H25	121,264		16,570	104,694	
																	H26			28,361	▲ 28,361	
																	H27			51,238	▲ 51,238	
																	H28			31,836	▲ 31,836	
																	H29			0	0	
																	H30			3,808	▲ 3,808	
																	R1				0	
																	R2				0	
																	R3				0	
累計	134,485	0	131,813	2,672																		
115	D	-	4	-	18	-	災害復興公営 住宅建設事業 (嬉石松原)	嬉石松原	市	市	直接	完了	129,674	H25	~	H28	H23	0		0	0	用地売買契約締結 用地売買契約締結 建設は県事業。用地買収のみで完了
																	H24	0		0	0	
																	H25	1,581,181		109,801	1,471,380	
																	H26	0		3,665	▲ 3,665	
																	H27	0		0	0	
																	H28	0	▲ 1,467,713		▲ 1,467,713	
																	H29		▲ 2		▲ 2	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	1,581,181	▲ 1,467,715	113,466	0																		
116	D	-	4	-	19	-	災害復興公営 住宅建設事業 (荒川)	荒川	市	市	直接	完了	264,138	H25	~	H30	H23	0		0	0	基本計画完了。事業間流用あり。 26年12月造成工事発注。 28年3月買取確定契約 再アロケーションによる執行増 事業費精査による執行減
																	H24	0		0	0	
																	H25	616,462	▲ 44,092	3,288	569,082	
																	H26	0		20,280	▲ 20,280	
																	H27	0		121,948	▲ 121,948	
																	H28	0	▲ 315,000	▲ 10,139	▲ 304,861	
																	H29			▲ 2	2	
																	H30		▲ 26,250	75,066	▲ 101,316	
																	R1				0	
																	R2			▲ 3,389	3,389	
																	R3				0	
累計	616,462	▲ 385,342	207,052	24,068																		
117	D	-	4	-	20	-	災害復興公営 住宅建設事業 (仮宿)	仮宿	市	市	直接	廃止	0	H25	~	H25	H23	0		0	0	入居希望者なしのため、整備計画を変更
																	H24	0		0	0	
																	H25	35,584		0	35,584	
																	H26	0		0	0	
																	H27	0		0	0	
																	H28	0	▲ 35,584		▲ 35,584	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	35,584	▲ 35,584	0	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
118	D	-	9	-	1	-	小規模住宅地区改良事業 (鶉住居)	鶉住居	市	市	直接	完了	110,088	H25	～	H29	H23	0		0			
																	H24	0		0			
																	H25	76,666		0	76,666		
																	H26	0		0	0		
																	H27	0		0	0		
																	H28	0		0	0		
																	H29			73,392	▲ 73,392	29年11月～移転補償契約	
																	H30		▲ 3,274		▲ 3,274		
																	R1				0		
																	R2				0		
																	R3				0		
累計	76,666	▲ 3,274	73,392	0																			
119	D	-	9	-	2	-	小規模住宅地区改良事業 (嬉石松原)	嬉石松原	市	市	直接	完了	44,998	H25	～	H26	H23	0		0			
																	H24	0		0			
																	H25	30,000		0	30,000		
																	H26	0		29,999	▲ 29,999	27年2月補償契約	
																	H27	0		0	0		
																	H28	0		0	0		
																	H29		▲ 1		▲ 1		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3				0		
累計	30,000	▲ 1	29,999	0																			
120	D	-	9	-	3	-	小規模住宅地区改良事業 (平田)	平田	市	市	直接	完了	27,216	H25	～	H28	H23	0		0			
																	H24	0		0			
																	H25	47,333		0	47,333		
																	H26	0		0	0		
																	H27	0		18,146	▲ 18,146	27年6月補償契約	
																	H28	0		▲ 2	2		
																	H29		▲ 29,189		▲ 29,189		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3				0		
累計	47,333	▲ 29,189	18,144	0																			
121	D	-	17	-	10	-	都市再生区画 整理事業(被災市街地復興 土地区画整理 事業)(片岸)	片岸	市	市	直接	完了	3,967,496	H25	～	R2	H23	0		0	H25年3月 URとの業務委託協定を締結(期間:H25.4～H28.3)		
																	H24	0		1,208,325	▲ 1,208,325		
																	H25	395,250	304,157	174,893	524,514	25年9月不動産価格鑑定評価業務発注。10月、11月文化財調	
																	H26	777,508		340,281	437,227	27年3月URとの協定変更(～H28.3)	
																	H27	484,319		127,493	356,826	27年5月～補償契約、協定事業費内訳変更(～H29.3)	
																	H28	0	261,473	0	261,473	28年4月～補償契約	
																	H29		431,070	▲ 108,598	539,668	29年4月～補償契約	
																	H30	245,815		628,526	▲ 382,711	30年4月～補償契約、12月協定変更(～H32.3)	
																	R1	76,026		496,022	▲ 419,996	31年4月～補償契約、～2年3月UR委託完了	
																	R2			40,496	▲ 40,496	3年3月完了	
																	R3				0		
累計	1,978,918	996,700	2,907,438	68,180																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	～	～																							
122	D	-	17	-	11	-	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)(鶉住 居)	鶉住居	市	市	直接	完了	11,447,478	H25	～	R2	H23	0		0	0	H25年3月 URとの業務委託協定を締結(期間:H25.4～H28.3)			
																	H24	0		3,921,150	▲ 3,921,150				
																	H25	1,352,175	568,409	704,971	1,215,613		25年4月測量調査及び整備等業務委託発注。9月～不動産価		
																	H26	3,040,835		1,930,857	1,109,978		26年4月～用地買収、10月～補償契約、27年3月URとの協定		
																	H27	1,839,855		223,281	1,616,574		27年4月～補償契約、協定事業費内訳変更(～H29.3)		
																	H28	0	291,757	0	291,757		28年4月～補償契約		
																	H29		943,135	▲ 304,165	1,247,300		29年4月～補償契約		
																	H30	443,011		645,720	▲ 202,709		30年4月～補償契約、12月協定変更(～H32.3)		
																	R1	106,428		1,081,724	▲ 975,296		～2年3月UR委託完了		
																	R2			187,330	▲ 187,330		3年3月完了		
																	R3				0				
累計	6,782,304	1,803,301	8,390,868	194,737																					
123	D	-	17	-	12	-	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)(嬉石松 原)	嬉石松原	市	市	直接	完了	4,078,687	H25	～	R2	H23	0		0	0	25年9月～用地買収、不動産価格鑑定評価業務発注。12月～			
																	H24	0		0	0				
																	H25	695,932	165,882	280,965	580,849		26年4月～補償契約、7月～設計業務発注、10月～造成工事発		
																	H26	1,872,265		2,260,184	▲ 387,919		27年4月～補償契約、6月～設計業務委託、10月～造成工事		
																	H27	924,933		32,884	892,049		28年4月～補償契約、6月～造成工事		
																	H28	0		510,770	▲ 510,770		29年4月～補償契約、5月～造成工事		
																	H29		▲ 600,000	▲ 59,186	▲ 540,814		補償契約、造成工事完了～30年7月		
																	H30			▲ 76,927	76,927		事業再開し、2年度において公園工事施工		
																	R1			0	0		3年3月完了		
																	R2			54,588	▲ 54,588				
																	R3				0				
累計	3,493,130	▲ 434,118	3,003,278	55,734																					
124	D	-	17	-	13	-	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)(平田)	平田	市	市	直接	完了	7,440,919	H25	～	R3	H23	0		0	0	25年6月～用地買収。9月不動産価格鑑定評価業務発注。12月			
																	H24	0		0	0				
																	H25	1,176,000	279,358	526,427	928,931		26年4月～補償契約、6月～建物調査発注、11月～造成工事発		
																	H26	1,833,443		1,022,217	811,226		27年4月～補償契約、10月～造成工事		
																	H27	2,184,636		1,263,671	920,965		28年4月～補償契約、8月～造成工事		
																	H28	0		468,120	▲ 468,120		29年4月～補償契約、10月～水門工事		
																	H29			1,188,886	▲ 1,188,886		30年4月～補償契約、1月～造成工事		
																	H30	97,500		667,197	▲ 569,697		元年6月～補償契約、3月～造成工事		
																	R1	9,750		140,624	▲ 130,874		3年2月造成工事完了。～3年7月、水門工事。		
																	R2			▲ 41,759	41,759		3年8月水門工事完了、4年3月事業完了		
																	R3			116,216	▲ 116,216				
累計	5,301,329	279,358	5,351,599	229,088																					
125	◆	D	-	4	-	10	-	2	法面改修事業	天神	市	市	直接	完了	68,762	H25	～	H27	H23	0		0	0	設計業務委託発注	
																			H24	0		0	0		
																			H25	45,312		7,576	37,736		26年11月工事発注
																			H26	11,699		43,326	▲ 31,627		28年2月工事竣工・引渡
																			H27	0		4,108	▲ 4,108		
																			H28	0	▲ 2,000		▲ 2,000		
																			H29		▲ 1		▲ 1		
																			H30				0		
																			R1				0		
																			R2				0		
R3				0																					
累計	57,011	▲ 2,001	55,010	0																					

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																				
126	D	-	21	-	4	-	鶴住居地区公 共下水道事業	鶴住居・ 片岸	市	市	直接	完了	619,961	H25	～	R1	H23	0		0		
																	H24	0		0		
																	H25	315,000		67,500	247,500	25年12月設計業務委託、26年3月実施設計発注
																	H26	0		115,872	▲ 115,872	26年6月 用地取得
																	H27	0		0	0	
																	H28	0		0	0	
																	H29	0	149,970	50,099	99,871	29年8月・11月・30年2月・3月工事発注
																	H30	0		122,909	▲ 122,909	30年7月完成、30年7月・10月・31年3月工事発注
																	R1			82,690	▲ 82,690	2年3月完成
																	R2				0	
																	R3				0	
累計	315,000	149,970	439,070	25,900																		
127	D	-	21	-	5	-	平田地区公共 下水道事業	平田	市	市	直接	完了	215,000	H25	～	H30	H23	0		0		
																	H24	0		0		
																	H25	71,250		15,714	55,536	25年12月設計業務委託発注
																	H26	0		0	0	
																	H27	90,000		96,260	▲ 6,260	27年6月工事発注 28年6月工事完了
																	H28	0		1,647	▲ 1,647	
																	H29	0		1,933	▲ 1,933	29年11月設計業務委託発注
																	H30	0		18,704	▲ 18,704	30年11月設計業務委託完了、30年9月・10月工事発注・31年3
																	R1			▲ 91	91	2年3月精査完了
																	R2				0	
																	R3				0	
累計	161,250	0	134,167	27,083																		
131	D	-	4	-	21	-	災害復興公営 住宅建設事業	東部(中 心部)	市	市	直接	完了	12,894,550	H25	～	H30	H23	0		0		
																	H24	0		0		
																	H25	1,713,303		177,559	1,535,744	用地売買契約締結
																	H26	6,280,331		95,561	6,184,770	用地売買契約締結
																	H27	0		7,695,332	▲ 7,695,332	基本協定締結(12団地)
																	H28	0	2,004,840	1,208,301	796,539	概算契約締結(1団地)、買取確定契約(11団地)
																	H29	0		1,983,694	▲ 1,983,694	概算契約締結(2団地)、買取確定契約(1団地)
																	H30	1,161,973	122,282	83,851	1,200,404	買取確定契約(2団地)、土地購入費及び物件補償費ほか
																	R1				0	
																	R2			▲ 1,039	1,039	事業費精査による執行減
																	R3				0	
累計	9,155,607	2,127,122	11,243,259	39,470																		
132	D	-	4	-	22	-	災害復興公営 住宅建設事業	桑ノ浜	市	市	直接	完了	404,337	H25	～	H30	H23	0		0		
																	H24	0		0		
																	H25	198,878		4,584	194,294	基本計画完了
																	H26	66,809		41,380	25,429	27年3月造成工事発注。
																	H27	0		184,275	▲ 184,275	基本協定締結
																	H28	0	158,106	183,100	▲ 24,994	29年2月買取確定契約
																	H29	0		▲ 10,742	10,742	
																	H30	0	▲ 70,000	▲ 77,082	7,082	再アロケーションによる執行減
																	R1				0	
																	R2			▲ 10,780	10,780	事業費精査による執行減
																	R3				0	
累計	265,687	88,106	314,735	39,058																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	～	～																						
133	D	-	4	-	23	-	災害復興公営 住宅建設事業	両石	市	市	直接	完了	1,444,925	25	～	R2	H23	0		0				
																	H24	0		0				
																	H25	329,498		7,734	321,764	基本計画完了		
																	H26	1,340,164		0	1,340,164			
																	H27	0		184,275	▲ 184,275	基本協定締結		
																	H28	0		▲ 184,276	184,276			
																	H29		▲ 100,000	1,278,789	▲ 1,378,789	概算契約締結		
																	H30		▲ 220,392	▲ 1,984	▲ 218,408	買取確定契約(2件)		
																	R1		▲ 84,960	▲ 109,255	24,295	再アロケーションによる執行減		
																	R2			▲ 109,319	109,319	事業費精査による執行減		
																	R3				0			
累計	1,669,662	▲ 405,352	1,065,964	198,346																				
134	D	-	4	-	24	-	災害復興公営 住宅建設事業	鶴住居 (中心部)	市	市	直接	完了	3,913,999	H25	～	H30	H23	0		0				
																	H24	0		0				
																	H25	840,623		177,559	663,064	基本計画完了		
																	H26	2,101,603		214,039	1,887,564	用地売買契約締結。26年12月UR実務業務契約。		
																	H27	0		2,308,040	▲ 2,308,040	概算契約締結		
																	H28	0	482,523	▲ 972,232	1,454,755	概算契約締結(4団地)、買取確定契約(2団地)		
																	H29			1,697,340	▲ 1,697,340	買取確定契約(4団地)		
																	H30			▲ 24,034	24,034	契約額一部修正(集会所)		
																	R1				0			
																	R2				0			
																	R3				0			
累計	2,942,226	482,523	3,400,712	24,037																				
135	◆	D	-	15	-	2	-	1	防災拠点駐車 場整備事業	東部	市	市	直接	完了	554,160	H25	～	H25	H23	0		0		
																			H24	0		0		
																			H25	443,328		443,328	0	25年8月建築工事発注。26年3月完成。
																			H26	0			0	
																			H27	0			0	
																			H28	0			0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
累計	443,328	0	443,328	0																				
136	D	-	1	-	13	-	まちづくり連携 道路整備事業	(国)283 号松原	県	県	直接	完了	281,204	H24	～	R1	H23	0		0				
																	H24	0		0				
																	H25	74,250		31,845	42,405	25年10月工事発注、工事実施中		
																	H26	173,250		90,941	82,309	25年度に引き続き、工事実施中		
																	H27	4,125		42,892	▲ 38,767	26年度に引続き工事を実施中		
																	H28	0		58,066	▲ 58,066	区画整理事業負担金		
																	H29				0			
																	H30		▲ 7,881		▲ 7,881			
																	R1		▲ 11,750	1,806	▲ 13,556	事業完了		
																	R2				0			
																	R3				0			
累計	251,625	▲ 19,631	225,550	6,444																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
138	D	-	1	-	1	-	道路事業(箱崎白浜地区) 【補助率変更分】	箱崎白浜	市	市	直接	完了	334,697	H27	~	H29	H23	0		0	0	27年7月~用地買収、補償契約、10月~造成工事 28年5月~設計業務委託、29年1月~造成工事 29年5月~測量調査委託、6月~道路新設工事
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	230,888		192,815	38,073	
																	H28	0	40,039	11,929	28,110	
																	H29			63,014	▲ 63,014	
																	H30		▲ 3,169		▲ 3,169	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	230,888	36,870	267,758	0	
139	D	-	1	-	8	-	道路事業(鶉住居) 【補助率変更分】	鶉住居	市	市	直接	完了	1,688,820	H24	~	R1	H23	0		0	26年6月箱崎半島線所有権移転登記等業務委託、【線】箱崎半 27年6月事業認定資料作成業務委託発注、9月物件調査業務 29年3月箱崎半島線道路新設工事(その8)発注。用地買収、物 29年6月箱崎半島線道路新設工事(その9)発注、30年2月工事 31年2月箱崎半島線道路新設工事(その13)発注。用地買収、 箱崎半島線道路新設工事(その13)令和元年6月工事完成。	
																	H24			0		
																	H25			0		
																	H26	320,160		514,791		▲ 194,631
																	H27	542,423		87,796		454,627
																	H28	358,343		149,817		208,526
																	H29		130,129	450,619		▲ 320,490
																	H30			103,510		▲ 103,510
																	R1			36,727		▲ 36,727
																	R2					0
																	R3					0
																	累計	1,220,926	130,129	1,343,260		7,795
140	D	-	1	-	10	-	道路事業(東部) 【補助率変更分】	東部	市	市	直接	完了	837,258	H24	~	H29	H23	0		0	27年10月港町2号線道路整備(その1)・(その2)工事 変更契 29年2月港町2号線道路整備(その1)・(その2)工事 変更契約 29年5月港町2号線道路整備(その1)・(その2)工事 変更契約	
																	H24			0		
																	H25			0		
																	H26	241,004				241,004
																	H27	103,530		313,167		▲ 209,637
																	H28	0	330,613			330,613
																	H29			356,639		▲ 356,639
																	H30		▲ 5,341			▲ 5,341
																	R1					0
																	R2					0
																	R3					0
																	累計	344,534	325,272	669,806		0
141	★	F	-	4	-	1	市街地復興効果 促進事業 (県分)	釜石市	県	県	直接	完了	701,913	H25	~	R2	H23	0		0		
																	H24	0		0		
																	H25	432,304		39,918		392,386
																	H26	0		32,183		▲ 32,183
																	H27	0		129,971		▲ 129,971
																	H28	0	83,960	67,341		16,619
																	H29			51,178		▲ 51,178
																	H30		45,265	35,887		9,378
																	R1			51,949		▲ 51,949
																	R2					0
																	R3					0
																	累計	432,304	129,225	408,427		153,102

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
142	◆	D	-	17	-	10	-	1		市	市	直接	完了	7,481,723	H25	~	R1	H23	0		0	27年3月URとの協定変更契約(～H28.3) 協定事業費内訳変更(～H29.3) 30年12月協定変更(～H32.3) ～2年3月事業完了	
																		H24	0		0		
																		H25	334,400		0		334,400
																		H26	1,138,267		2,450,341		▲ 1,312,074
																		H27	977,674		0		977,674
																		H28	0		0		0
																		H29	1,626,995	1,412,105	383,104		2,655,996
																		H30	333,166		883,104		▲ 549,938
																		R1	162,768		2,111,288		▲ 1,948,520
																		R2					0
																		R3					0
																		累計	4,573,270	1,412,105	5,827,837		157,538
																		143		D	-		1
H24	0		0																				
H25	33,000		0	33,000																			
H26	8,250		0	8,250																			
H27	0		0	0																			
H28	0	▲ 41,250		▲ 41,250																			
H29				0																			
H30				0																			
R1				0																			
R2				0																			
R3				0																			
累計	41,250	▲ 41,250	0	0																			
145		D	-	21	-	6	-		市	市	直接	完了	1,902,000	H26	~	H30	H23					0	
																	H24	0		0			
																	H25	0		0	0		
																	H26	1,162,500		1,162,500	0		
																	H27	0			0		
																	H28	311,550		261,809	49,741		
																	H29	0		0	0		
																	H30			▲ 5,744	5,744		
																	R1				0		
																	R2				0		
																	R3				0		
																	累計	1,474,050	0	1,418,565	55,485		
																	146	◆	D	-	1	-	10
H24	0		0																				
H25	0		0	0																			
H26	156,234		21,888	134,346																			
H27	10,909		139,755	▲ 128,846																			
H28	0			0																			
H29		▲ 5,500		▲ 5,500																			
H30				0																			
R1				0																			
R2				0																			
R3				0																			
累計	167,143	▲ 5,500	161,643	0																			

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																					
147	◆	D	-	15	-	2	-	2	東部地区排水 施設整備事業	東部等	市	市	直接	完了	860,215	H26	～	R1	H23	0		0	
																			H24	0		0	
																			H25	0		0	
																			H26	200,000		163,604	36,396
																			H27	240,000		161,346	78,654
																			H28	218,576		215,535	3,041
																			H29	0	29,595	79,922	▲ 50,327
																			H30			43,899	▲ 43,899
																			R1			23,862	▲ 23,862
																			R2				0
																			R3				0
																			累計	658,576	29,595	688,168	3
148	◆	D	-	17	-	11	-	1	鶉住居地区復 興広場整備事 業	鶉住居	市	市	直接	完了	1,654,500	H26	～	H30	H23	0		0	
																			H24	0		0	
																			H25	0		0	
																			H26	45,324		194	45,130
																			H27	164,458		351,162	▲ 186,704
																			H28	1,113,816		825,172	288,644
																			H29			147,070	▲ 147,070
																			H30			▲ 1,127	1,127
																			R1				0
																			R2				0
																			R3				0
																			累計	1,323,598	0	1,322,471	1,127

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	～	～																						
149	◆	D	-	17	-	11	-	2	仮置場整備事業	水海・平田	市	市	直接	完了	3,183,169	H26	～	R2	H23	0		0		
																			H24	0		0		
																			H25	0		0		
																			H26	487,065		450,633	36,432	26年7月～仮置場整備工事発注
																			H27	1,332,840		844,520	488,320	27年5月～仮置場整備工事(複数年契約)
																			H28	0		7,680	▲ 7,680	28年4月～仮置場整備工事
																			H29			319,933	▲ 319,933	29年4月～仮置場整備工事
																			H30	260,095		149,386	110,709	30年4月～仮置場整備工事
																			R1	466,533		384,781	81,752	31年4月～仮置場整備工事
																			R2			387,986	▲ 387,986	02年4月～仮置場整備工事、7月～植樹業務委託
																			R3				0	
																			累計	2,546,533	0	2,544,919	1,614	
																			150	◆	D	-	17	-
H24	0		0																					
H25	0		0																					
H26	406,400		406,323	77	26年8月委託																			
H27	884,800			884,800																				
H28	18,400		320,470	▲ 302,070	28年4月 工事委託																			
H29	1,412,800	20,000	895,162	537,638	29年4月工事委託																			
H30		155,200	966,231	▲ 811,031	30年4月工事委託																			
R1	61,187		362,763	▲ 301,576	2年3月完成																			
R2				0																				
R3				0																				
累計	2,783,587	175,200	2,950,949	7,838																				
151	◆	D	-	17	-	13	-	1	平田地区排水施設整備事業	平田	市	市	直接	完了	382,000	H26	～	R1						
																			H24	0		0		
																			H25	0		0		
																			H26	145,600		859	144,741	
																			H27	160,000		86,820	73,180	27年10月 工事発注
																			H28	0		88,844	▲ 88,844	28年 8月 工事発注
																			H29	0		33,414	▲ 33,414	29年5月・30年1月工事発注
																			H30			24,405	▲ 24,405	30年11月・12月・31年2月工事発注
																			R1			4,204	▲ 4,204	2年3月完成
																			R2				0	
																			R3				0	
																			累計	305,600	0	238,546	67,054	
																			152	◆	D	-	17	-
H24	0		0																					
H25	0		0																					
H26	163,840		0	163,840																				
H27	0		5,077	▲ 5,077	27年8月片岸地区雨水排水路予備設計業務委託発注。27年12																			
H28	0		11,963	▲ 11,963	28年4月JR山田線排水路線下横断工事設計業務委託発注																			
H29		▲ 146,800		▲ 146,800																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	163,840	▲ 146,800	17,040	0																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
153	◆	D	-	17	-	10	-	3	消防水利整備 事業(片岸)	片岸	市	市	直接	完了	31,200	H26	~	H30	H23	0		0	27年3月URとの協定変更契約(~H28.3) 協定事業費内訳変更(~H29.3)	
																			H24	0		0		
																			H25	0		0		
																			H26	21,600		24,960		▲ 3,360
																			H27	3,360		0		3,360
																			H28	0		0		0
																			H29	0		0		0
																			H30			▲ 1,754		1,754
																			R1			0		0
																			R2			0		0
																			R3			0		0
累計																	24,960	0	23,206	1,754				
154	◆	D	-	17	-	11	-	4	消防水利整備 事業(鶯住居)	鶯住居	市	市	直接	完了	36,600	H26	~	H30	H23	0		0	27年3月URとの協定変更契約(~H28.3) 協定事業費内訳変更(~H29.3)	
																			H24	0		0		
																			H25	0		0		
																			H26	21,600		29,280		▲ 7,680
																			H27	7,680		0		7,680
																			H28	0		0		0
																			H29	0		0		0
																			H30			▲ 569		569
																			R1			0		0
																			R2			0		0
																			R3			0		0
累計																	29,280	0	28,711	569				
155	◆	D	-	17	-	12	-	1	消防水利整備 事業(嬉石松原)	嬉石松原	市	市	直接	完了	20,372	H26	~	H29	H23	0		0	29年5月~造成工事	
																			H24	0		0		
																			H25	0		0		
																			H26	14,400		0		14,400
																			H27	1,920		0		1,920
																			H28	0		0		0
																			H29			16,298		▲ 16,298
																			H30		▲ 22			▲ 22
																			R1			0		0
																			R2			0		0
																			R3			0		0
累計																	16,320	▲ 22	16,298	0				
156	◆	D	-	17	-	13	-	2	消防水利整備 事業(平田)	平田	市	市	直接	完了	23,400	H26	~	R2	H23	0		0	29年12月~造成工事 2年3月~造成工事 3年2月事業完了	
																			H24	0		0		
																			H25	0		0		
																			H26	14,400		0		14,400
																			H27	4,320		0		4,320
																			H28	0		0		0
																			H29			8,753		▲ 8,753
																			H30			0		0
																			R1			7,674		▲ 7,674
																			R2		▲ 1,040			1,040
																			R3			0		0
累計																	18,720	0	15,387	3,333				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
158	D	-	1	-	15	-	道路事業(箱崎)	箱崎	市	市	直接	完了	1,222,565	H26	~	H30	H23	0		0	27年1月道路新設工事発注(複数年契約)、2月~用地買収、補償契約、8月~用地買収、12月~道路新設工事 29年3月~道路新設工事変更契約 29年6月~道路新設工事、9月~用地買収 30年4月~道路新設工事、3月~移転補償契約 箱崎地区の事業費再精査に伴う調整 事業費精査による執行増		
																	H24	0		0			
																	H25	0		0			
																	H26	307,026	451,838	▲ 144,812			
																	H27	567,202	426,274	140,928			
																	H28	87,062	16,760	▲ 16,092			
																	H29		82,099	▲ 82,099			
																	H30		966	▲ 966			
																	R1		▲ 10,292	10,292			
																	R2		10,292	▲ 10,292			
																	R3			0			
																	累計	961,290	16,760	945,085		32,965	
159	◆	D	-	15	-	2	-	3	不発弾探査事業(東部地区)	東部	市	市	直接	完了	423,492	H26	~	H28	H23	0		0	27年8月~調査業務委託 29年1月~調査業務委託
																			H24	0		0	
																			H25	0		0	
																			H26	614,304	0	614,304	
																			H27	0	263,725	▲ 263,725	
																			H28	0	75,069	▲ 75,069	
																			H29		▲ 275,510	▲ 275,510	
																			H30			0	
																			R1			0	
																			R2			0	
																			R3			0	
																			累計	614,304	▲ 275,510	338,794	
160	◆	D	-	17	-	11	-	5	JR山田線踏切移設事業	鶴住居	市	市	直接	完了	71,500	H26	~	H30	H23	0		0	27年3月URとの協定変更(~H28.3) 協定事業費内訳変更(~H29.3) 28年12月、29年3月:業務委託変更
																			H24	0		0	
																			H25	0		0	
																			H26	5,200	57,200	▲ 52,000	
																			H27	52,000	0	52,000	
																			H28	0	▲ 56,333	56,333	
																			H29		15,151	▲ 15,151	
																			H30		35,213	▲ 35,213	
																			R1			0	
																			R2			0	
																			R3			0	
																			累計	57,200	0	51,231	
161	◆	D	-	17	-	12	-	2	不発弾探査事業(嬉石松原地区)	嬉石松原	市	市	直接	完了	267,843	H26	~	H28	H23	0		0	26年12月調査委託業務発注 27年6月~調査業務委託
																			H24	0		0	
																			H25	0		0	
																			H26	463,104	179,280	283,824	
																			H27	0	34,995	▲ 34,995	
																			H28	0		0	
																			H29		▲ 248,829	▲ 248,829	
																			H30			0	
																			R1			0	
																			R2			0	
																			R3			0	
																			累計	463,104	▲ 248,829	214,275	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
162	D	-	4	-	25	-	災害公営住宅 整備事業	嬉石松原	県	県	直接	完了	3,937,830	H26	~	H29	H23	0		0	
																	H24	0		0	
																	H25	0		0	
																	H26	429,716		461,046	▲ 31,330
																	H27	643,187		243,117	400,070
																	H28	2,469,674		1,644,981	824,693
																	H29			1,096,456	▲ 1,096,456
																	H30				0
																	R1		▲ 96,977		▲ 96,977
																	R2				0
																	R3				0
																	累計	3,542,577	▲ 96,977	3,445,600	0
																	163	D	-	4	-
H24	0		0																		
H25	0		0																		
H26	88,193		0	88,193																	
H27	0			0																	
H28	0	257,512	30,704	226,808																	
H29		324,489	503,868	▲ 179,379																	
H30		▲ 21,906	113,498	▲ 135,404																	
R1		▲ 218		▲ 218																	
R2				0																	
R3				0																	
累計	88,193	559,877	648,070	0																	
164	◆	D	-	21	-	1	釜石東部市街 地污水管末端 管路整備事業	東部	市	市	直接	完了	20,000	H27	~	H30					
																	H24	0		0	
																	H25	0		0	
																	H26	0		0	
																	H27	16,000		8,173	7,827
																	H28	0			0
																	H29	0		5,962	▲ 5,962
																	H30			1,857	▲ 1,857
																	R1				0
																	R2				0
																	R3				0
																	累計	16,000	0	15,992	8
																	165	D	-	1	-
H24	0		0																		
H25	0		0																		
H26	0		0																		
H27	177,532		87,264	90,268																	
H28	170,286		86,341	83,945																	
H29		32,156	137,847	▲ 105,691																	
H30			29,290	▲ 29,290																	
R1				0																	
R2				0																	
R3				0																	
累計	347,818	32,156	340,742	39,232																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
166	D	-	22	-	6	-	都市公園事業 (片岸)(整備 費)	片岸	市	市	直接	完了	315,693	H29	~	R2	H23	0			0	
																	H24	0			0	
																	H25	0			0	
																	H26	0			0	
																	H27	0			0	
																	H28	0			0	
																	H29	29,962		7,371	22,591	30年3月造成工事発注
																	H30	27,714	113,673	97,763	43,624	31年3月造成工事発注
																	R1		60,201	97,171	▲ 36,970	2年3月造成工事発注
																	R2		5,217	34,106	▲ 28,889	3年3月事業完了
																	R3				0	
累計	57,676	179,091	236,411	356																		
167	D	-	5	-	3	-	災害公営住宅 家賃低廉化事 業【補助率変 更分】	市内6ヶ 所	県	県	直接	完了	128,151	H30	~	R2	H23	0			0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		11,073		11,073	
																	H30		55,105	8,196	46,909	
																	R1			57,617	▲ 57,617	
																	R2	47,853	▲ 7,237	32,925	7,691	
																	R3					
累計	47,853	58,941	98,738	8,056																		
168	◆	D	-	17	-	10	(仮)片岸・鵜 住居地区区画 整理事業に係 るマネジメント 事業	片岸・鵜 住居	市	市	直接	完了	480,000	R1	~	R1	H23	0			0	
																	H24	0			0	
																	H25	0			0	
																	H26	0			0	
																	H27	0			0	
																	H28	0			0	
																	H29	0			0	
																	H30	0		0	0	
																	R1	384,000		310,550	73,450	~2年3月事業完了
																	R2				0	
																	R3				0	
累計	384,000	0	310,550	73,450																		
169	◆	D	-	23	-	4	根浜地区海岸 砂浜再生事業	根浜	県	県	直接	完了	848,472	H30	~	R2	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		711,508	159,780	551,728	養浜工事中
																	R1	27,815	59,453	503,936	▲ 416,668	養浜工事实施中(R2.7完成予定)、ほか環境調査等実施
																	R2		▲ 120,000	6,612	▲ 126,612	R3.3完成
																	R3				0	
累計	27,815	650,961	670,328	8,448																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
170	D	-	5	-	4	-	災害公営住宅 家賃低廉化事業【補助率変更分】	市内18ヶ所	市	市	直接	完了	474,005	H30	～	R2	H23	0			0			
																	H24				0			
																	H25				0			
																	H26				0			
																	H27				0			
																	H28				0			
																	H29				0			
																	H30		43,924	43,924	0			
																	R1	89,904		89,904	0			
																	R2	261,175		256,159	5,016			
																	R3				0			
累計																351,079	43,924	389,987	5,016					
171	◆	D	-	15	-	2	-	4	釜石市復興事業CM業務	市内各地区	市	市	直接	完了	1,187,197	R1	～	R2	H23	0			0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30		479,658	0	479,658	
																			R1	24,053		499,104	▲ 475,051	31年4月～業務委託契約
																			R2	446,045		445,984	61	
																			R3				0	
累計																470,098	479,658	945,088	4,668					
172	D	-	20	-	2	-	避難階段整備事業(水海他)	水海他	市	市	直接	完了	167,150	R1	～	R2	H23				0			
																	H24				0			
																	H25				0			
																	H26				0			
																	H27				0			
																	H28				0			
																	H29				0			
																	H30				0			
																	R1		84,960	14,858	70,102	01年9月～測量調査設計業務、02年3月～用地買収		
																	R2		40,402	109,248	▲ 68,846	02年5月～避難階段設置工事、～3年3月事業完了		
																	R3				0			
累計																0	125,362	124,106	1,256					

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	完了 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	14,655	0	14,655	0	
										H24	26,300,480	0	11,429,357	14,871,123	
										H25	22,937,201	0	14,679,016	8,258,185	
										H26	32,607,413	0	24,348,299	8,259,114	
										H27	20,618,163	0	26,589,708	▲ 5,971,545	
										H28	5,792,090	0	6,199,770	▲ 407,680	
										H29	3,893,685	0	14,168,729	▲ 10,275,044	
										H30	5,093,483	0	11,331,871	▲ 6,238,388	
										R1	2,539,597	0	7,839,206	▲ 5,299,609	
										R2	1,590,352	0	1,608,692	▲ 18,340	
										R3	0	0	116,216	▲ 116,216	
								151,035,955	市町村交付分 計		121,387,119	0	118,325,519	3,061,600	
										H23	570,895	0	145,020	425,875	
										H24	3,981,593	0	2,219,795	1,761,798	
										H25	3,001,780	0	338,018	2,663,762	
										H26	1,677,034	0	1,082,737	594,297	
										H27	1,347,009	0	2,626,071	▲ 1,279,062	
										H28	3,079,630	83,960	2,755,324	408,266	
										H29	0	▲ 649,529	2,141,730	▲ 2,791,259	
										H30	48,699	▲ 140,427	528,259	▲ 619,987	
										R1	176,923	▲ 211,632	780,124	▲ 814,833	
										R2	203,962	▲ 122,641	195,322	▲ 114,001	
										R3	0	0	0	0	
								15,303,729	都道府県交付分 計		14,087,525	▲ 1,040,269	12,812,400	234,856	
										H23	585,550	0	159,675	425,875	
										H24	30,282,073	0	13,649,152	16,632,921	
										H25	25,938,981	0	15,017,034	10,921,947	
										H26	34,284,447	0	25,431,036	8,853,411	
										H27	21,965,172	0	29,215,779	▲ 7,250,607	
										H28	8,871,720	83,960	8,955,094	586	
										H29	3,893,685	▲ 649,529	16,310,459	▲ 13,066,303	
										H30	5,142,182	▲ 140,427	11,860,130	▲ 6,858,375	
										R1	2,716,520	▲ 211,632	8,619,330	▲ 6,114,442	
										R2	1,794,314	▲ 122,641	1,804,014	▲ 132,341	
										R3	0	0	116,216	▲ 116,216	
								166,339,684	合計		135,474,644	▲ 1,040,269	131,137,919	3,296,456	

(様式2E)

釜石市 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 環境省

令和4年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
																H23	H24	H25	H26
27	E-1-1-	低炭素社会 対応型浄化槽集 中導入事業	被害地 区・高台 移転地区	市	市	直接	完了	192,044	H24 ~ R2	H23	0	0	0	0	24年4月契約開始。				
										H24	16,536	0	10,020	6,516					
										H25	99,225	0	17,488	81,737	58戸 契約				
										H26	0	0	19,890	▲ 19,890					
										H27	0	0	13,679	▲ 13,679					
										H28	0	0	16,803	▲ 16,803					
										H29	0	0	17,549	▲ 17,549	60戸 契約				
										H30	28,270	0	16,232	12,038	54戸 契約				
										R1	0	0	3,852	▲ 3,852	13戸 契約				
										R2	0	0	858	▲ 858	3戸 契約				
										R3	0	0	0	0					
										累計	144,031	0	116,371	27,660					
										市町村 交付分		各年度 別合計		H24	16,536	0	10,020	6,516	
														H25	99,225	0	17,488	81,737	
														H26	0	0	19,890	▲ 19,890	
														H27	0	0	13,679	▲ 13,679	
														H28	0	0	16,803	▲ 16,803	
				H29	0	0	17,549	▲ 17,549											
				H30	28,270	0	16,232	12,038											
				R1	0	0	3,852	▲ 3,852											
				R2	0	0	858	▲ 858											
				R3	0	0	0	0											
192,044		市町村交付分 計			144,031	0	116,371	27,660											
都道府 県交付分		各年度 別合計		H23	0	0	0	0											
				H24	0	0	0	0											
				H25	0	0	0	0											
				H26	0	0	0	0											
				H27	0	0	0	0											
				H28	0	0	0	0											
				H29	0	0	0	0											
				H30	0	0	0	0											
				R1	0	0	0	0											
				R2	0	0	0	0											
				R3	0	0	0	0											
0		都道府県交付分 計			0	0	0	0											
市町村 都道府 県計		各年度 別合計		H23	0	0	0	0											
				H24	16,536	0	10,020	6,516											
				H25	99,225	0	17,488	81,737											
				H26	0	0	19,890	▲ 19,890											
				H27	0	0	13,679	▲ 13,679											
				H28	0	0	16,803	▲ 16,803											
				H29	0	0	17,549	▲ 17,549											
				H30	28,270	0	16,232	12,038											
				R1	0	0	3,852	▲ 3,852											
				R2	0	0	858	▲ 858											
				R3	0	0	0	0											
192,044		合計			144,031	0	116,371	27,660											