

(様式1)

盛岡市 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

盛岡市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
H24	0	0	
H25	0	0	
H26	0	0	
H27	0	0	
H28	0	0	
H29	0	0	
H30	0	0	
H31	5,600	4,220	
H32	20,800	0	
合計	26,400	4,220	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	0	0	0	0

※単年度型事業の交付額等は計上していない。

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
H24	0	0	
H25	0	0	
H26	0	0	
H27	0	0	
H28	100,603	5,232	
H29	994,652	535,832	
H30	0	917,281	
H31	0	54,646	
H32	2,774,319	0	
合計	3,869,574	1,512,991	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 (令和元年度事業分 まで) C	基金型事業 国庫返還済額 D
市町村交付分	4,220	5,600	0	1,380	0
都道府県交付分	2,481,393	1,095,255	1,386,138	0	0
合計	2,485,613	1,100,855	1,386,138	1,380	0

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
1	D	-	4	-	1	-	災害公営住宅 整備事業(備 後第一)	備後第一	県	県	直接	完了	1,270,950	28	~	30	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	96,702		2,165	94,537	移転補償契約、着手済み
																	H29	989,628	140,280	532,423	597,485	8号棟完成、9,10号棟工事着手
																	H30			577,492	▲ 577,492	9,10号棟完成
																	H31		▲ 114,530		▲ 114,530	
																	H32				0	
累計	1,086,330	25,750	1,112,080	0																		
2	◆	D	-	4	-	1	災害公営住宅 駐車場等整備 事業(備後第 一)	備後第一	県	県	直接	完了	4,600	29	~	30	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29	5,024	4,918	1,973	7,969	8号棟完成、9,10号棟工事着手
																	H30			1,706	▲ 1,706	9,10号棟完成
																	H31		▲ 6,263		▲ 6,263	
																	H32				0	
累計	5,024	▲ 1,345	3,679	0																		
3	◆	D	-	4	-	2	災害公営住宅 整備事業発注 支援業務(盛 岡第一)	盛岡第一	県	県	直接	完了	4,411	28	~	30	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	2,926		2,926	0	H29.1契約
																	H29		7,972	602	7,370	
																	H30				0	完了
																	H31		▲ 7,370		▲ 7,370	
																	H32				0	
累計	2,926	602	3,528	0																		
4	◆	D	-	4	-	3	災害公営住宅 整備事業発注 支援業務(盛 岡第二)	盛岡第二	県	県	直接	完了	1,219	28	~	29	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	975		141	834	H29.1契約
																	H29			834	▲ 834	
																	H30				0	
																	H31				0	
																	H32				0	
累計	975	0	975	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	～	～																					
5	D	-	4	-	2	-	災害公営住宅 整備事業(盛岡第一)	盛岡第一	県	県	直接	継続	4,512,635	29	～	32	H23				0	H30年度中に契約 H31.3基本設計完了、用地取得完了	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29		390,095	0	390,095		
																	H30		880,100	307,774	572,326		
																	H31				0		
																	H32	2,678,360			2,678,360		
																	累計	2,678,360	1,270,195	307,774	3,640,781		
6	D	-	5	-	1	-	災害公営住宅 家賃低廉化事業(備後第一、 盛岡第一)	備後第一、盛岡第一	県	県	直接	継続	148,986	30	～	32	H23				0	平成30年度より事業実施	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29		31,944	0	31,944		
																	H30		49,350	27,309	22,041		
																	H31			48,975	▲ 48,975		
																	H32	49,067			49,067		
																	累計	49,067	81,294	76,284	54,077		
7	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業(備後第一、 盛岡第一)	備後第一、盛岡第一	県	県	直接	継続	19,883	30	～	32	H23				0	平成30年度より事業実施	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29		3,333	0	3,333		
																	H30		6,309	3,000	3,309		
																	H31			5,671	▲ 5,671		
																	H32	5,269			5,269		
																	累計	5,269	9,642	8,671	6,240		
8	◆	D	-	4	-	2	-	災害公営住宅 支援センター 等整備事業 (盛岡第一)	盛岡第一	県	県	直接	継続	52,029	31	～	32	H23				0	
																		H24				0	
																		H25				0	
																		H26				0	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32	41,623			41,623	
																		累計	41,623	0	0	41,623	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	9	◆	D	-	4	-	2															-	3	
9	◆	D	-	4	-	2	-	3	市道中屋敷町 青山一丁目2 号線歩道改修 事業	盛岡第一	市	市	直接	継続	33,000	31	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31	5,600		4,220	1,380	R1年度より事業実施
																			H32	20,800			20,800	
																			累計	26,400	0	4,220	22,180	
																市町村 交付分	各年度 別合計	H23	0	0	0	0		
																		H24	0	0	0	0		
																		H25	0	0	0	0		
																		H26	0	0	0	0		
																		H27	0	0	0	0		
																		H28	0	0	0	0		
																		H29	0	0	0	0		
																		H30	0	0	0	0		
																		H31	5,600	0	4,220	1,380		
																		H32	20,800	0	0	20,800		
																33,000	市町村交付分 計	26,400	0	4,220	22,180			
																都道府 県交付分	各年度 別合計	H23	0	0	0	0		
																		H24	0	0	0	0		
																		H25	0	0	0	0		
																		H26	0	0	0	0		
																		H27	0	0	0	0		
																		H28	100,603	0	5,232	95,371		
																		H29	994,652	578,542	535,832	1,037,362		
																		H30	0	935,759	917,281	18,478		
																		H31	0	▲ 128,163	54,646	▲ 182,809		
																		H32	2,774,319	0	0	2,774,319		
																6,014,713	都道府県交付分 計	3,869,574	1,386,138	1,512,991	3,742,721			
																市町村 都道府 県計	各年度 別合計	H23	0	0	0	0		
																		H24	0	0	0	0		
																		H25	0	0	0	0		
																		H26	0	0	0	0		
																		H27	0	0	0	0		
																		H28	100,603	0	5,232	95,371		
																		H29	994,652	578,542	535,832	1,037,362		
																		H30	0	935,759	917,281	18,478		
																		H31	5,600	▲ 128,163	58,866	▲ 181,429		
																		H32	2,795,119	0	0	2,795,119		
																6,047,713	合計	3,895,974	1,386,138	1,517,211	3,764,901			