

(様式1)

洋野町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

洋野町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
H24	900,530	608,884	
H25	307,171	220,111	
H26	242,220	261,161	
H27	12,407	145,052	
H28	213,882	140,374	
H29	0	30,473	
H30	0	36,388	
H31	0	▲ 3,584	
H32	0	2,867	
合計	1,676,210	1,441,726	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	1,676,210	0	1,441,726	234,484

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
H24	298,433	131,804	
H25	165,000	58,312	
H26	111,375	84,374	
H27	0	38,451	
H28	0	146,542	
H29	0	1,924	
H30	0	0	
H31	0	0	
H32	0	0	
合計	574,808	461,407	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	1,441,726	1,676,210	0	0	234,484
都道県交付分	461,407	574,808	▲ 111,951	0	1,450
合計	1,903,133	2,251,018	▲ 111,951	0	235,934

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2C)

洋野町

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
1	C	-	2	-	1	-	水産物加工開 発複合施設整 備事業	種市地区	町	町	直接	完了	350,000	24	～	25	H23			0	24年7月、設計発注。24年12月、本体工事発注。 25年10月完成。			
																	H24	262,500		250,522		11,978		
																	H25			11,814		▲ 11,814		
																	H26					0		
																	H27					0		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31					0		
																	H32					0		
																	累計	262,500	0	262,336		164		
																	2	◆	C	-		2	-	1
H24	4,800		1,148	3,652																				
H25	812		493	319																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	5,612	0	1,641	3,971																				
3	◆	C	-	2	-	1	-	2	水産物販売促 進事業	町内全域	町	町	直接	完了	41,824	24					～			
																	H24	27,945		6,327		21,618		
																	H25	5,513		20,818		▲ 15,305		
																	H26					0		
																	H27					0		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31					0		
																	H32					0		
																	累計	33,458	0	27,145		6,313		
																	4	◆	C	-		2	-	1
H24	8,000		7,989	11																				
H25	16,000		11,889	4,111																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	24,000	0	19,878	4,122																				
5	C	-	7	-	1	-	-	-	オイルフェンス 等保管施設整 備事業	八木地区	町	町	直接	完了	20,000	24					～			
																	H24	15,000		3,134		11,866		
																	H25			8,079		▲ 8,079		
																	H26					0		
																	H27					0		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31					0		
																	H32					0		
																	累計	15,000	0	11,213		3,787		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
6	C	-	7	-	2	-	水産物加工処理施設整備事業	八木地区	町	民間団体	直接	完了	68,730	24	~	24	H23			0	24年5月、実施主体公募。24年6月実施主体採択及び契約。24年12月、事業完了。
																	H24	47,251	34,977	12,274	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
累計	47,251	0	34,977	12,274																	
14	C	-	4	-	1	-	農業復興支援事業(野菜加工施設整備)	二ツ屋地区	県	町	間接	完了	8,911	24	~	24	H23			0	24年6月、野菜加工用機器類発注。24年8月加工施設電気設備改修発注。24年12月完了。
																	H24	6,683	5,880	803	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
累計	6,683	0	5,880	803																	
15	C	-	6	-	1	-	漁港機能強化施設整備事業	種市地区	県	町	間接	完了	120,000	24	~	25	H23			0	24年9月、外構防波堤設計発注。25年1月、設計完了。24年9月、機能強化施設整備工事発注。25年2月、整備工事完成。25年6月角浜分工事発注、25年12月完成。
																	H24	90,000	50,967	39,033	
																	H25		39,033	▲ 39,033	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
累計	90,000	0	90,000	0																	
16	C	-	1	-	1	-	漁港環境整備事業	(洋野町)種市漁港区域内	県	県	直接	完了	64,900	24	~	25	H23			0	24年11月工事発注
																	H24	60,000	42,147	17,853	
																	H25		5,881	▲ 5,881	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31		▲ 11,325	▲ 11,325	
																	H32			0	
累計	60,000	▲ 11,325	48,028	647																	
17	C	-	7	-	3	-	増殖溝造成事業	角浜地区平内地区	町	町	直接	完了	42,590	24	~	25	H23			0	24年12月、設計発注。25年3月設計完了。25年10月造成工事発注、26年3月完成。
																	H24	25,200	10,867	14,333	
																	H25	29,550	21,075	8,475	
																	H26			0	
																	H27		▲ 22,808	▲ 22,808	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
累計	54,750	▲ 22,808	31,942	0																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
18	C	-	7	-	4	-	漁業活動環境 整備事業	宿戸地区	町	町	直接	完了	22,000	24	~	25	H23				0	24年12月、設計発注。25年2月設計完了。 25年7月工事発注、25年10月完成。
																	H24	16,500		551	15,949	
																	H25			15,050	▲ 15,050	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	16,500	0	15,601	899																		
19	C	-	5	-	1	-	八木地区漁業 集落防災機能 強化事業	八木地区	県	町	間接	完了	156,000	24	~	28	H23				0	24年12月宅地嵩上げ基本設計発注。25年10月完了。 26年1月補償調査委託発注。 26年8月完了。26年8月宅地嵩上げ詳細設計発注。27年3月完了。 26年9月補償調査再算定委託発注。26年10月完了。補償契約 (3軒)26年10月契約。
																	H24	117,000		20,435	96,565	
																	H25			6,693	▲ 6,693	
																	H26			84,374	▲ 84,374	
																	H27			5,498	▲ 5,498	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	117,000	0	117,000	0																		
21	☆	F	-	1	-	1	漁業集落復興 効果促進事業		町			完了	77,663	24	~	30	H23				0	復興講演会事業(26年3月完了) 震災記録誌事業(26年3月完了)  旧小内小学校避難所防災備蓄倉庫整備事業(28年3月完了)  漁場機能回復施設整備事業 八木北港避難路整備事業
																	H24	61,929		0	61,929	
																	H25			2,560	▲ 2,560	
																	H26				0	
																	H27			18,900	▲ 18,900	
																	H28	37,251			37,251	
																	H29			32,395	▲ 32,395	
																	H30		▲ 37,050	▲ 3,188	▲ 33,862	
																	H31			▲ 6,900	6,900	
																	H32				0	
累計	99,180	▲ 37,050	43,767	18,363																		
24	◆	C	-	5	-	1	八木南町地区 消防屯所移転 整備事業	八木地区	町	町	直接	完了	26,840	24	~	25	H23				0	25年1月、用地測量等発注。25年3月完了。 25年7月工事発注、26年2月完成。
																	H24	1,952		1,067	885	
																	H25	19,520		19,692	▲ 172	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	21,472	0	20,759	713																		
25	C	-	5	-	2	-	八木地区漁業 集落防災機能 強化事業(直 接補助分)	八木地区	町	町	直接	完了	499,492	24	~	29	H23				0	八木南地区屯所分(25年1月、設計発注。25年3月完了。25年7 月工事発注、26年2月完成) 27年3月嵩上げ工事発注。 28年3月3工区嵩上げ工事完成。 30年3月嵩上げ工事完成。工事完了に伴う精算により契約額の 変更
																	H24	3,000		1,421	1,579	
																	H25	170,295		20,456	149,839	
																	H26			36,442	▲ 36,442	
																	H27		26,706	123,112	▲ 96,406	
																	H28	174,618		136,013	38,605	
																	H29			▲ 6,218	6,218	
																	H30				0	
																	H31				0	
																	H32				0	
累計	347,913	26,706	311,226	63,393																		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況										
26	C - 6 - 2 -	漁港機能強化 施設整備事業 (直接補助分)	種市地区	町	町	直接	完了	314,802	25 ~ 26	H23				0	角浜分(25年9月工事発注、26年3月完成)										
										H24				0	高家分(25年12月設計発注、26年3月完了)										
										H25	60,000		66,142	▲ 6,142	角浜分(26年8月工事発注、27年3月完成)										
										H26	180,000		161,028	18,972	高家分(26年10月工事発注、27年3月完了)										
										H27		▲ 3,898		▲ 3,898											
										H28				0											
										H29				0											
										H30				0											
										H31				0											
										H32				0											
										累計	240,000	▲ 3,898	227,170	8,932											
										29	C - 7 - 5 -	小規模漁場造 成事業	宿戸地区	町	町	直接	完了	49,400	30 ~ 31	H23				0	
																				H24				0	
H25				0																					
H26				0																					
H27				0																					
H28				0																					
H29				0																					
H30		37,050	36,693	357	31年3月工事発注																				
H31			304	▲ 304	令和元年9月完成																				
H32				0																					
累計	0	37,050	36,997	53																					
		市町村 交付分	各年度 別合計	H23	0	0	0	0																	
H24	474,077			0	318,003	156,074																			
H25	301,690			0	198,068	103,622																			
H26	180,000			0	197,470	▲ 17,470																			
H27	0			0	142,012	▲ 142,012																			
H28	211,869			0	136,013	75,856																			
H29	0			0	26,177	▲ 26,177																			
H30	0			0	33,505	▲ 33,505																			
H31	0			0	▲ 6,596	6,596																			
H32	0			0	0	0																			
1,550,357	市町村交付分 計			1,167,636	0	1,044,652	122,984																		
				都道府 県交付分	各年度 別合計	H23	0	0	0	0															
H24	273,683					0	119,429	154,254																	
H25	0	0	51,607			▲ 51,607																			
H26	0	0	84,374			▲ 84,374																			
H27	0	0	5,498			▲ 5,498																			
H28	0	0	0			0																			
H29	0	0	0			0																			
H30	0	0	0			0																			
H31	0	▲ 11,325	0			▲ 11,325																			
H32	0	0	0			0																			
349,811	都道府県交付分 計	273,683	▲ 11,325	260,908	1,450																				
		市町村 都道府 県計	各年度 別合計	H23	0	0	0	0																	
H24	747,760			0	437,432	310,328																			
H25	301,690			0	249,675	52,015																			
H26	180,000			0	281,844	▲ 101,844																			
H27	0			0	147,510	▲ 147,510																			
H28	211,869			0	136,013	75,856																			
H29	0			0	26,177	▲ 26,177																			
H30	0			0	33,505	▲ 33,505																			
H31	0			▲ 11,325	▲ 6,596	▲ 4,729																			
H32	0			0	0	0																			
1,900,168	合計	1,441,319	▲ 11,325	1,305,560	124,434																				

(様式2D)

洋野町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
7	D	-	4	-	1	-	災害公営住宅 整備事業	八木地区	町	町	直接	完了	50,840	24	~	25	H23			0	24年6月設計発注。24年10月、造成工事発注。25年3月新築工 事(4戸)発注、25年8月完成。	
																	H24	42,366		40,853		1,513
																	H25			1,513		▲ 1,513
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	42,366	0	42,366		0
																	8	◆	D	-		4
H24	9,714		6,347	3,367																		
H25			361	▲ 361																		
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	9,714	0	6,708	3,006																		
9	D	-	20	-	1	-	八木地区防災 拠点施設整備 事業	八木地区	町	町	直接	完了	412,808	24	~	25					H23	
																	H24	323,817		215,234	108,583	
																	H25			8,731	▲ 8,731	
																	H26				0	
																	H27				0	
																	H28		▲ 5,414		▲ 5,414	
																	H29		▲ 3,967		▲ 3,967	
																	H30		▲ 1,926		▲ 1,926	
																	H31		▲ 2,902		▲ 2,902	
																	H32				0	
																	累計	323,817	▲ 14,209	223,965	85,643	
																	10	◆	D	-	20	-
H24	2,400		727	1,673																		
H25			1,671	▲ 1,671																		
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	2,400	0	2,398	2																		
11	◆	D	-	20	-	1	災害時非常用 食料等整備事 業	八木地区 平内地区	町	町	直接	完了	23,370	24	~	25						
																	H24	18,696		0	18,696	
																	H25			6,216	▲ 6,216	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	18,696	0	6,216	12,480	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況						
12	◆	D	-	20	-	1	-	3	防災行政無線 戸別受信機整 備事業	全域	町	町	直接	完了	8,000	24	~	25	H23			0	25年3月、工事発注。25年6月完成。	
																			H24	6,400		5,376		1,024
																			H25			0		0
																			H26					0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	6,400	0	5,376	1,024																				
13	◆	D	-	20	-	1	-	4	町復興支援検 討業務	全域	町	町	直接	完了	28,825	24	~	24	H23			0	24年5月、委託業務発注。25年3月、完了	
																			H24	23,060		22,344		716
																			H25					0
																			H26					0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	23,060	0	22,344	716																				
20		D	-	1	-	1	-	-	まちづくり連携 道路整備事業	(一)八木 港線 八 木	県	県	直接	完了	243,029	24	~	29	H23			0	八木地区漁業集落防災機能強化事業と調整中。 24年11月、詳細設計発注、実施中。 25年9月修正設計発注、実施中。 洋野町でまちづくり計画調整中 27年11月工事発注、実施中 29年3月暫定供用。H29年5月完全供用 30年3月道路台帳整備完了	
																			H24	24,750		12,375		12,375
																			H25	165,000		6,705		158,295
																			H26	111,375		0		111,375
																			H27			32,953		▲ 32,953
																			H28			146,542		▲ 146,542
																			H29			1,924		▲ 1,924
																			H30		▲ 98,106			▲ 98,106
																			H31		▲ 2,520			▲ 2,520
																			H32					0
累計	301,125	▲ 100,626	200,499	0																				
22		D	-	5	-	1	-	-	災害公営住宅 家賃低廉化事 業	八木地区	町	町	直接	完了	29,627	25	~	32	H23			0	令和3年3月事業完了	
																			H24					0
																			H25	3,992		2,487		1,505
																			H26	1,699		3,204		▲ 1,505
																			H27	3,748		2,778		970
																			H28	2,013	4,889	3,964		2,938
																			H29		3,752	3,908		▲ 156
																			H30		1,844	2,774		▲ 930
																			H31		2,750	2,822		▲ 72
																			H32			2,716		▲ 2,716
累計	11,452	13,235	24,653	34																				
23		D	-	6	-	1	-	-	東日本大震災 特別家賃低減 事業	八木地区	町	町	直接	完了	3,092	25	~	32	H23			0	令和3年3月事業完了	
																			H24					0
																			H25	529		208		321
																			H26	288		609		▲ 321
																			H27	525		262		263
																			H28		525	397		128
																			H29		215	388		▲ 173
																			H30		82	109		▲ 27
																			H31		152	190		▲ 38
																			H32			151		▲ 151
累計	1,342	974	2,314	2																				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
27	◆	D	-	20	-	1	-	5	津波監視カメラ整備事業	種市地区 八木地区 中野地区	町	町	直接	完了	76,492	25	~	26	H23				0	25年12月設計発注、26年3月完了。 26年7月工事発注。27年3月完成。
																			H24				0	
																			H25	960		856	104	
																			H26	60,233		59,878	355	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	61,193	0	60,734	459	
28	★	F	-	2	-	1	-	1	市街地復興効果促進事業	町			完了	10,168	27	~	30	H23				0		
																		H24				0		
																		H25				0		
																		H26				0		
																		H27	8,134			8,134		
																		H28				0		
																		H29				0		
																		H30				0		
																		H31				0		
																		H32				0		
																		累計	8,134	0	0	8,134		
													市町村交付分		各年度別合計									
													H23	0	0	0	0							
													H24	426,453	0	290,881	135,572							
													H25	5,481	0	22,043	▲ 16,562							
													H26	62,220	0	63,691	▲ 1,471							
													H27	12,407	0	3,040	9,367							
													H28	2,013	0	4,361	▲ 2,348							
													H29	0	0	4,296	▲ 4,296							
													H30	0	0	2,883	▲ 2,883							
													H31	0	0	3,012	▲ 3,012							
													H32	0	0	2,867	▲ 2,867							
													658,365	市町村交付分 計	508,574	0	397,074	111,500						
													都道県交付分		各年度別合計									
													H23	0	0	0	0							
													H24	24,750	0	12,375	12,375							
													H25	165,000	0	6,705	158,295							
													H26	111,375	0	0	111,375							
													H27	0	0	32,953	▲ 32,953							
													H28	0	0	146,542	▲ 146,542							
													H29	0	0	1,924	▲ 1,924							
													H30	0	▲ 98,106	0	▲ 98,106							
													H31	0	▲ 2,520	0	▲ 2,520							
													H32	0	0	0	0							
													243,029	都道県交付分 計	301,125	▲ 100,626	200,499	0						
													市町村都道県計		各年度別合計									
													H23	0	0	0	0							
													H24	451,203	0	303,256	147,947							
													H25	170,481	0	28,748	141,733							
													H26	173,595	0	63,691	109,904							
													H27	12,407	0	35,993	▲ 23,586							
													H28	2,013	0	150,903	▲ 148,890							
													H29	0	0	6,220	▲ 6,220							
													H30	0	▲ 98,106	2,883	▲ 100,989							
													H31	0	▲ 2,520	3,012	▲ 5,532							
													H32	0	0	2,867	▲ 2,867							
													901,394	合計	809,699	▲ 100,626	597,573	111,500						



(様式2C)

洋野町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5																
1	C	2	1	-	-	水産物加工開 発複合施設整 備事業	種市地区	町	町	直接	完了	350,000	24	~	25	H23			0	24年7月、設計発注。24年12月、本体工事発注。 25年10月完成。	
																H24	262,500	250,522	11,978		
																H25		11,814	▲ 11,814		
																H26			0		
																H27			0		
																H28			0		
																H29			0		
																H30			0		
																H31			0		
																H32			0		
																累計	262,500	0	262,336		
																			164		
2	◆	C	2	-	1	漁業体験交 流・担い手育 成事業	町内全域	町	町	直接	完了	7,016	24	~	25	H23			0	24年4月、委託業務発注。事業実施。 26年3月完了。	
																H24	4,800	1,148	3,652		
																H25	812	493	319		
																H26			0		
																H27			0		
																H28			0		
																H29			0		
																H30			0		
																H31			0		
																H32			0		
																累計	5,612	0	1,641		
																			3,971		
3	◆	C	2	-	1	2	水産物販売促 進事業	町内全域	町	町	直接	完了	41,824	24	~	25	H23			0	24年5月、委託業務発注。事業実施。 26年3月完了。
																	H24	27,945	6,327	21,618	
																	H25	5,513	20,818	▲ 15,305	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	33,458	0	27,145	
																				6,313	
4	◆	C	2	-	1	3	磯資源回復事 業	町内地先	町	町	直接	完了	30,000	24	~	25	H23			0	24年9月・10月、単価契約。24年9月~12月、稚ウニ購入・放流 25年9月・10月、単価契約。25年9月~12月、稚ウニ購入・放流
																	H24	8,000	7,989	11	
																	H25	16,000	11,889	4,111	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	24,000	0	19,878	
																				4,122	
5	C	7	-	1	-	オイルフェンス 等保管施設整 備事業	八木地区	町	町	直接	完了	20,000	24	~	25	H23			0	24年7月、オイルフェンス発注。24年9月、オイルフェンス設置。 26年2月保管施設発注。26年3月完成。	
																H24	15,000	3,134	11,866		
																H25		8,079	▲ 8,079		
																H26			0		
																H27			0		
																H28			0		
																H29			0		
																H30			0		
																H31			0		
																H32			0		
																累計	15,000	0	11,213		
																			3,787		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
6	C	-	7	-	2	水産物加工処理施設整備事業	八木地区	町	民間団体	直接	完了	68,730	24	~	24	H23			0	24年5月、実施主体公募。24年6月実施主体採択及び契約。24年12月、事業完了。
																H24	47,251	34,977	12,274	
																H25			0	
																H26			0	
																H27			0	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	47,251	0	34,977	
14	C	-	4	-	1	農業復興支援事業(野菜加工施設整備)	二ツ屋地区	県	町	間接	完了	8,911	24	~	24	H23			0	24年6月、野菜加工用機器類発注。24年8月加工施設電気設備改修発注。24年12月完了。
																H24	6,683	5,880	803	
																H25			0	
																H26			0	
																H27			0	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	6,683	0	5,880	
15	C	-	6	-	1	漁港機能強化施設整備事業	種市地区	県	町	間接	完了	120,000	24	~	25	H23			0	24年9月、外構防波堤設計発注。25年1月、設計完了。24年9月、機能強化施設整備工事発注。25年2月、整備工事完成。25年6月角浜分工事発注、25年12月完成。
																H24	90,000	50,967	39,033	
																H25		39,033	▲ 39,033	
																H26			0	
																H27			0	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	90,000	0	90,000	
16	C	-	1	-	1	漁港環境整備事業	(洋野町)種市漁港区域内	県	県	直接	完了	64,900	24	~	25	H23			0	24年11月工事発注
																H24	60,000	42,147	17,853	
																H25		5,881	▲ 5,881	
																H26			0	
																H27			0	
																H28			0	
																H29			0	
																H30			0	
																H31	▲ 11,325		▲ 11,325	
																H32			0	
																累計	60,000	▲ 11,325	48,028	
17	C	-	7	-	3	増殖溝造成事業	角浜地区平内地区	町	町	直接	完了	42,590	24	~	25	H23			0	24年12月、設計発注。25年3月設計完了。25年10月造成工事発注、26年3月完成。
																H24	25,200	10,867	14,333	
																H25	29,550	21,075	8,475	
																H26			0	
																H27		▲ 22,808	▲ 22,808	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	54,750	▲ 22,808	31,942	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
18	C	-	7	-	4	-	漁業活動環境 整備事業	宿戸地区	町	町	直接	完了	22,000	24	~	25	H23			0	24年12月、設計発注。25年2月設計完了。 25年7月工事発注、25年10月完成。	
																	H24	16,500		551		15,949
																	H25			15,050		▲ 15,050
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	16,500	0	15,601		899
19	C	-	5	-	1	-	八木地区漁業 集落防災機能 強化事業	八木地区	県	町	間接	完了	156,000	24	~	28	H23			0	24年12月宅地嵩上げ基本設計発注。25年10月完了。 26年1月補償調査委託発注。 26年8月完了。26年8月宅地嵩上げ詳細設計発注。27年3月完了。 26年9月補償調査再算定委託発注。26年10月完了。補償契約 (3軒)26年10月契約。	
																	H24	117,000		20,435		96,565
																	H25			6,693		▲ 6,693
																	H26			84,374		▲ 84,374
																	H27			5,498		▲ 5,498
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	117,000	0	117,000		0
21	☆	F	-	1	-	1	漁業集落復興 効果促進事業		町		完了	77,663	24	~	30	H23			0	復興講演会事業(26年3月完了) 震災記録誌事業(26年3月完了) 旧小子内小学校避難所防災備蓄倉庫整備事業(28年3月完了) 漁場機能回復施設整備事業 八木北港避難路整備事業		
																H24	61,929		0		61,929	
																H25			2,560		▲ 2,560	
																H26					0	
																H27			18,900		▲ 18,900	
																H28	37,251				37,251	
																H29			32,395		▲ 32,395	
																H30		▲ 37,050	▲ 3,188		▲ 33,862	
																H31			▲ 6,900		6,900	
																H32					0	
																累計	99,180	▲ 37,050	43,767		18,363	
24	◆	C	-	5	-	1	八木南町地区 消防屯所移転 整備事業	八木地区	町	町	直接	完了	26,840	24	~	25	H23			0	25年1月、用地測量等発注。25年3月完了。 25年7月工事発注、26年2月完成。	
																	H24	1,952		1,067		885
																	H25	19,520		19,692		▲ 172
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	21,472	0	20,759		713
25	C	-	5	-	2	-	八木地区漁業 集落防災機能 強化事業(直 接補助分)	八木地区	町	町	直接	完了	499,492	24	~	29	H23			0	八木南地区屯所分(25年1月、設計発注。25年3月完了。25年7 月工事発注、26年2月完成) 27年3月嵩上げ工事発注。 28年3月3工区嵩上げ工事完成。 30年3月嵩上げ工事完成。工事完了に伴う精算により契約額の 変更	
																	H24	3,000		1,421		1,579
																	H25	170,295		20,456		149,839
																	H26			36,442		▲ 36,442
																	H27		26,706	123,112		▲ 96,406
																	H28	174,618		136,013		38,605
																	H29			▲ 6,218		6,218
																	H30					0
																	H31					0
																	H32					0
																	累計	347,913	26,706	311,226		63,393

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
26	C	-	6	-	2	-	漁港機能強化 施設整備事業 (直接補助分)	種市地区	町	町	直接	完了	314,802	25	~	26	H23				0	角浜分(25年9月工事発注、26年3月完成) 高家分(25年12月設計発注、26年3月完了) 角浜分(26年8月工事発注、27年3月完成) 高家分(26年10月工事発注、27年3月完了)
															H24				0			
															H25	60,000		66,142	▲ 6,142			
															H26	180,000		161,028	18,972			
															H27		▲ 3,898		▲ 3,898			
															H28				0			
															H29				0			
															H30				0			
															H31				0			
															H32				0			
															累計	240,000	▲ 3,898	227,170	8,932			
															29	C	-	7	-	5	-	
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30		37,050	36,693	357																		
H31			304	▲ 304																		
H32				0																		
累計	0	37,050	36,997	53																		
市町村交付分																						H23
															H24	474,077	0	318,003	156,074			
1,550,357															H25	301,690	0	198,068	103,622			
															H26	180,000	0	197,470	▲ 17,470			
各年度別合計															H27	0	0	142,012	▲ 142,012			
															H28	211,869	0	136,013	75,856			
都道府県交付分															H29	0	0	26,177	▲ 26,177			
															H30	0	0	33,505	▲ 33,505			
349,811															H31	0	0	▲ 6,596	6,596			
															H32	0	0	0	0			
都道府県交付分計															H23	0	0	0	0			
															H24	273,683	0	119,429	154,254			
各年度別合計															H25	0	0	51,607	▲ 51,607			
															H26	0	0	84,374	▲ 84,374			
399,811															H27	0	0	5,498	▲ 5,498			
															H28	0	0	0	0			
市町村都道府県計															H29	0	0	0	0			
															H30	0	0	0	0			
1,900,168															H31	0	▲ 11,325	0	▲ 11,325			
															H32	0	0	0	0			
合計															H23	0	0	0	0			
															H24	747,760	0	437,432	310,328			
1,441,319															H25	301,690	0	249,675	52,015			
															H26	180,000	0	281,844	▲ 101,844			
各年度別合計															H27	0	0	147,510	▲ 147,510			
															H28	211,869	0	136,013	75,856			
1,441,319															H29	0	0	26,177	▲ 26,177			
															H30	0	0	33,505	▲ 33,505			
合計															H31	0	▲ 11,325	▲ 6,596	▲ 4,729			
															H32	0	0	0	0			
合計															交付額	1,441,319	▲ 11,325	1,305,560	124,434			
															事業間流用額							

(様式2D)

洋野町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
7	D	-	4	-	1	-	災害公営住宅 整備事業	八木地区	町	町	直接	完了	50,840	24	~	25	H23				0	24年6月設計発注。24年10月、造成工事発注。25年3月新築工 事(4戸)発注、25年8月完成。																		
																	H24	42,366		40,853	1,513																			
																	H25			1,513	▲ 1,513																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	42,366		0	42,366		0																	
																	8	◆	D	-	4		-	1	災害公営住宅 整備用地取得	八木地区	町	町	直接	完了	12,143	24	~	25	H23				0	24年10月、造成工事発注。25年3月、用地を開発基金から買い 取り。25年9月舗装工事発注、25年11月完成。
																																			H24	9,714		6,347	3,367	
H25			361	▲ 361																																				
H26				0																																				
H27				0																																				
H28				0																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	9,714		0	6,708	3,006																																			
9	D	-	20	-	1	-	八木地区防災 拠点施設整備 事業	八木地区	町	町	直接	完了	412,808	24	~	25						H23																0	24年3月、基本設計発注。24年6月、設計発注。24年10月、造成 工事発注。25年3月、新築工事発注、25年11月完成。26年2月遊 覧看板工事発注、26年3月完成。	
																						H24													323,817		215,234	108,583		
																	H25			8,731	▲ 8,731																			
																	H26				0																			
																	H27				0																			
																	H28			▲ 5,414	▲ 5,414																			
																	H29			▲ 3,967	▲ 3,967																			
																	H30			▲ 1,926	▲ 1,926																			
																	H31			▲ 2,902	▲ 2,902																			
																	H32				0																			
																	累計	323,817		▲ 14,209	223,965	85,643																		
																	10	◆	D	-	20	-	1	津波避難看板 整備事業	沿岸地区	町	町	直接	完了	3,000	24	~	25	H23				0		25年2月、工事発注、25年3月完成。 25年12月、工事発注、26年3月完成。
																																		H24	2,400		727	1,673		
H25			1,671	▲ 1,671																																				
H26				0																																				
H27				0																																				
H28				0																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	2,400		0	2,398	2																																			
11	◆	D	-	20	-	2	災害時非常用 食料等整備事 業	八木地区 平内地区	町	町	直接	完了	23,370	24	~	25																		H23				0	25年10月発注、25年12月完了。	
																																		H24	18,696		0	18,696		
																	H25			6,216	▲ 6,216																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	18,696		0	6,216	12,480																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
12	◆	D	-	20	-	1	-	3	防災行政無線 戸別受信機整備 事業	全域	町	町	直接	完了	8,000	24	~	25	H23			0	25年3月、工事発注。25年6月完成。	
																			H24	6,400		5,376		1,024
																			H25			0		0
																			H26			0		0
																			H27			0		0
																			H28			0		0
																			H29			0		0
																			H30			0		0
																			H31			0		0
																			H32			0		0
																			累計	6,400	0	5,376		1,024
																			13	◆	D	-		20
H24	23,060		22,344	716																				
H25			0	0																				
H26			0	0																				
H27			0	0																				
H28			0	0																				
H29			0	0																				
H30			0	0																				
H31			0	0																				
H32			0	0																				
累計	23,060	0	22,344	716																				
20	D	-	1	-	1	-	-	まちづくり連携 道路整備事業	(一)八木 港線 八 木	県	県	直接	完了	243,029	24	~	29	H23						
																		H24	24,750		12,375	12,375		
																		H25	165,000		6,705	158,295		
																		H26	111,375		0	111,375		
																		H27			32,953	▲ 32,953		
																		H28			146,542	▲ 146,542		
																		H29			1,924	▲ 1,924		
																		H30		▲ 98,106		▲ 98,106		
																		H31		▲ 2,520		▲ 2,520		
																		H32			0	0		
																		累計	301,125	▲ 100,626	200,499	0		
																		22	D	-	5	-	1	-
H24			0	0																				
H25	3,992		2,487	1,505																				
H26	1,699		3,204	▲ 1,505																				
H27	3,748		2,778	970																				
H28	2,013	4,889	3,964	2,938																				
H29		3,752	3,908	▲ 156																				
H30		1,844	2,774	▲ 930																				
H31		2,750	2,822	▲ 72																				
H32			2,716	▲ 2,716																				
累計	11,452	13,235	24,653	34																				
23	D	-	6	-	1	-	-	東日本大震災 特別家賃低減 事業	八木地区	町	町	直接	完了	3,092	25	~	32							
																		H24			0	0		
																		H25	529		208	321		
																		H26	288		609	▲ 321		
																		H27	525		262	263		
																		H28		525	397	128		
																		H29		215	388	▲ 173		
																		H30		82	109	▲ 27		
																		H31		152	190	▲ 38		
																		H32			151	▲ 151		
																		累計	1,342	974	2,314	2		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																						
	◆	D	-	20	-															1	-	5																			
27	◆	D	-	20	-	1	-	5	津波監視カメラ整備事業	種市地区 八木地区 中野地区	町	町	直接	完了	76,492	25	~	26	H23			0	25年12月設計発注、26年3月完了。 26年7月工事発注、27年3月完成。																		
																			H24			0																			
																			H25	960		856		104																	
																			H26	60,233		59,878		355																	
																			H27					0																	
																			H28					0																	
																			H29					0																	
																			H30					0																	
																			H31					0																	
																			H32					0																	
																			累計	61,193	0	60,734		459																	
																			28	★	F	-		2	-	1	-	1	市街地復興効果促進事業	町			完了	10,168	27	~	30	H23			0
																																						H24			0
H25			0																																						
H26			0																																						
H27	8,134			8,134																																					
H28				0																																					
H29				0																																					
H30				0																																					
H31				0																																					
H32				0																																					
累計	8,134	0	0	8,134																																					
		市町村		各年度		別合計		H23	0	0	0	0																													
		市町村		各年度		別合計		H24	426,453	0	290,881	135,572																													
		市町村		各年度		別合計		H25	5,481	0	22,043	▲ 16,562																													
		市町村		各年度		別合計		H26	62,220	0	63,691	▲ 1,471																													
		市町村		各年度		別合計		H27	12,407	0	3,040	9,367																													
		市町村		各年度		別合計		H28	2,013	0	4,361	▲ 2,348																													
		市町村		各年度		別合計		H29	0	0	4,296	▲ 4,296																													
		市町村		各年度		別合計		H30	0	0	2,883	▲ 2,883																													
		市町村		各年度		別合計		H31	0	0	3,012	▲ 3,012																													
		市町村		各年度		別合計		H32	0	0	2,867	▲ 2,867																													
		市町村		各年度		別合計		計	658,365	508,574	397,074	111,500																													
		都道県		各年度		別合計		H23	0	0	0	0																													
		都道県		各年度		別合計		H24	24,750	0	12,375	12,375																													
		都道県		各年度		別合計		H25	165,000	0	6,705	158,295																													
		都道県		各年度		別合計		H26	111,375	0	0	111,375																													
		都道県		各年度		別合計		H27	0	0	32,953	▲ 32,953																													
		都道県		各年度		別合計		H28	0	0	146,542	▲ 146,542																													
		都道県		各年度		別合計		H29	0	0	1,924	▲ 1,924																													
		都道県		各年度		別合計		H30	0	▲ 98,106	0	▲ 98,106																													
		都道県		各年度		別合計		H31	0	▲ 2,520	0	▲ 2,520																													
		都道県		各年度		別合計		H32	0	0	0	0																													
		都道県		各年度		別合計		計	243,029	301,125	▲ 100,626	200,499	0																												
		市町村		各年度		別合計		H23	0	0	0	0																													
		市町村		各年度		別合計		H24	451,203	0	303,256	147,947																													
		市町村		各年度		別合計		H25	170,481	0	28,748	141,733																													
		市町村		各年度		別合計		H26	173,595	0	63,691	109,904																													
		市町村		各年度		別合計		H27	12,407	0	35,993	▲ 23,586																													
		市町村		各年度		別合計		H28	2,013	0	150,903	▲ 148,890																													
		市町村		各年度		別合計		H29	0	0	6,220	▲ 6,220																													
		市町村		各年度		別合計		H30	0	▲ 98,106	2,883	▲ 100,989																													
		市町村		各年度		別合計		H31	0	▲ 2,520	3,012	▲ 5,532																													
		市町村		各年度		別合計		H32	0	0	2,867	▲ 2,867																													
		市町村		各年度		別合計		計	901,394	809,699	▲ 100,626	597,573	111,500																												