

(様式1)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

大船渡市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	43,050	40,677
	H24	12,642,969	8,660,495
	H25	18,190,534	11,248,734
	H26	14,338,407	12,314,459
	H27	7,053,798	8,877,859
	H28	6,299,393	9,940,979
	H29	6,216,306	7,401,135
	H30	3,703,333	3,501,206
	H31	0	1,146,508
	H32	0	1,594,927
合計	68,487,790	64,726,979	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	68,487,790	0	64,766,734	3,721,056

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	190,749	3,282
	H24	3,667,558	720,014
	H25	4,140,091	1,590,840
	H26	9,956,218	3,968,205
	H27	2,311,738	7,042,922
	H28	1,886,867	5,025,985
	H29	3,159,451	2,270,373
	H30	0	3,117,114
	H31	2,518,482	3,236,438
	H32	2,624,472	4,093,944
合計	30,455,626	31,069,117	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	64,766,734	68,487,790	0	0	3,721,056
都道府県交付分	31,117,679	30,455,626	705,718	0	43,665
合計	95,884,413	98,943,416	705,718	0	3,764,721

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

大船渡市

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
1	A	-	4	-	1	埋蔵文化財調査事業	市内全域	市	市	直接	完了	318,580	24	~	32	H23	0		0	平成24年4月から発掘調査事業に着手。	
																H24	11,040		11,034	6	
																H25	25,500		10,342	15,158	平成25年4月から発掘調査、試掘調査に着手。発掘2件、試掘11件完了。
																H26	46,895		47,742	▲ 847	平成26年4月から発掘調査、試掘調査に着手。発掘4件、試掘17件完了。
																H27	61,151		54,383	6,768	平成27年4月から発掘調査、試掘調査に着手。発掘3件、試掘4件完了。
																H28	52,681		26,367	26,314	平成28年4月から発掘調査、試掘調査に着手。発掘1件、試掘4件完了。報告書刊行に向けた整理作業を継続。
																H29	23,122		27,189	▲ 4,067	平成29年4月から発掘調査(整理作業)、試掘調査に着手。試掘2件完了。
																H30	0	18,543	11,422	7,121	平成30年4月から整理作業に着手、試掘調査に着手。試掘1件完了。
																H31	0		6,880	▲ 6,880	平成31年4月から整理作業に着手、報告書1件刊行
																H32	0		6,065	▲ 6,065	令和2年4月から整理作業に着手、報告書2冊刊行。
																累計	220,389	18,543	201,424	37,508	
																25	A	-	4	-	2
H24	6,389		3,569	2,820																	
H25	16,427		1,221	15,206	平成26年1月 試掘等調査。																
H26	0		5,301	▲ 5,301	平成26年6月、27年1月 分布等調査																
H27	0		5,732	▲ 5,732	平成27年6~8月、10月、12月 現地協議等																
H28			5,699	▲ 5,699	平成28年6月、平成29年1月 試掘調査等																
H29			736	▲ 736	平成29年4月~平成30年3月 報告書作成																
H30				0																	
H31				0																	
H32				0																	
累計	22,816	0	22,258	558																	
52	A	-	1	-	1	被災学校移転改築事業(赤崎小学校屋内運動場)	赤崎地区赤崎小学校	市	市	直接	完了	14,123	24	~	28						
																H24	322		273	49	
																H25	0		0	0	
																H26	0		0	0	
																H27	3,767		9,419	▲ 5,652	平成27年9月、建物本体工事着工
																H28	5,651	850	510	5,991	平成29年3月完成
																H29			388	▲ 388	
																H30				0	
																H31				0	
																H32				0	
																累計	9,740	850	10,590	0	
																53	A	-	1	-	2
H24	13,803		11,961	1,842																	
H25	45,381		31,970	13,411	平成25年7月、発掘調査発注。12月、野外調査完了。																
H26	49,315		0	49,315																	
H27	139,587		342,721	▲ 203,134	平成27年6月、建物本体工事着工																
H28	138,566	3,927	▲ 1,532	144,025	平成28年10月完成																
H29			5,459	▲ 5,459																	
H30				0																	
H31				0																	
H32				0																	
累計	386,652	3,927	390,579	0																	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
54	A	-	1	-	3	被災学校移転 改築事業(越 喜来小学校屋 内運動場)	越喜来地 区 越喜来小 学校	市	市	直接	完了	34,915	24	~	28	H23	0			0	平成24年9月、実施設計発注。平成25年10月、実施設計完了。	
																H24	1,224		1,058	166		
																H25	4,021		2,266	1,755		
																H26	2,054		0	2,054		
																H27	8,823		22,601	▲ 13,778		
																H28	9,803	259	▲ 109	10,171		
																H29			368	▲ 368		
																H30				0		
																H31				0		
																H32				0		
																累計	25,925	259	26,184	0		
																55	A	-	1	-		4
H24	8,456		0	8,456																		
H25	0		7,612	▲ 7,612																		
H26	0		0	0																		
H27	110,611		276,528	▲ 165,917																		
H28	165,916	▲ 3,039	▲ 5,753	168,630																		
H29			3,557	▲ 3,557																		
H30				0																		
H31				0																		
H32				0																		
累計	284,983	▲ 3,039	281,944	0																		
56	A	-	2	-	1	学校施設環境 改善事業(学 校給食施設の 改築)(共同 分)	立根地区 北部給食 センター	市	市	直接	完了	92,193	24	~	25						H23	
																H24	4,904		2,625	2,279		
																H25	58,538		58,836	▲ 298		
																H26	0			0		
																H27	0			0		
																H28		▲ 1,980		▲ 1,980		
																H29			1	▲ 1		
																H30				0		
																H31				0		
																H32				0		
																累計	63,442	▲ 1,980	61,462	0		
																57	A	-	2	-	2	学校施設環境 改善事業(学 校給食施設の 改築)(自校 分)
H24	3,049		1,632	1,417																		
H25	36,400		36,584	▲ 184																		
H26	0			0																		
H27	0			0																		
H28		▲ 1,232		▲ 1,232																		
H29			1	▲ 1																		
H30				0																		
H31				0																		
H32				0																		
累計	39,449	▲ 1,232	38,217	0																		
58	◆	A	-	1	-	1	赤崎小学校移 転改築事業 (学校用地取 得等事業)	赤崎地区 赤崎小中 学校	市	市	直接	完了	517,919	24	~							
																H24	17,728		7,706	10,022		
																H25	157,057		31,192	125,865		
																H26	190,966		190,966	0		
																H27	4,008		149,890	▲ 145,882		
																H28	44,573		34,577	9,996		
																H29	0		1	▲ 1		
																H30				0		
																H31				0		
																H32				0		
																累計	414,332	0	414,332	0		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	24	28																						
59	◆	A	-	1	-	2	-	1	越喜来小学校 移転改築事業 (学校用地取 得等事業)	越喜来地区 越喜来小 学校	市	市	直接	完了	604,465	24	~	28	H23	0		0	平成24年10月、測量・造成設計発注。平成25年1月、用地買収 開始。 平成26年2月、造成工事発注。 平成28年10月完成	
																			H24	27,173		23,642		3,531
																			H25	151,467		134,702		16,765
																			H26	273,588		249,160		24,428
																			H27	35,789		64,395		▲ 28,606
																			H28	10,932	▲ 3,356	23,693		▲ 16,117
																			H29			▲ 12,023		12,023
																			H30		▲ 12,024			▲ 12,024
																			H31					0
																			H32					0
																			累計	498,949	▲ 15,380	483,569		0
																			60	◆	A	-		1
H24	21,383		11,701	9,682																				
H25	153,443		26,832	126,611																				
H26	263,520		263,520	0																				
H27	3,875		146,028	▲ 142,153																				
H28	19,228		11,558	7,670																				
H29			▲ 7,440	7,440																				
H30		▲ 6,519		▲ 6,519																				
H31				0																				
H32				0																				
累計	461,449	▲ 6,519	452,199	2,731																				
61	◆	A	-	3	-	1	-	1	越喜来地区認 定こども園整 備事業(用地 取得等事業) (幼稚園分)	越喜来地区 越喜来こ ども園	市	市	直接	完了	230,023	24	~	28					H23	
																			H24	11,010		8,408	2,602	
																			H25	63,292		43,634	19,658	
																			H26	81,114		73,016	8,098	
																			H27	21,777		42,750	▲ 20,973	
																			H28	7,652	▲ 830	16,206	▲ 9,384	
																			H29			▲ 3,545	3,545	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	184,845	▲ 830	180,469	3,546	
																			78		A	-	3	-
H24	9,348		3,120	6,228																				
H25	0		0	0																				
H26	0		0	0																				
H27	22,495		34,222	▲ 11,727																				
H28	5,499	702	131	6,070																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	37,342	702	37,473	571																				
79	◆	A	-	4	-	2	-	1	埋蔵文化財発 掘調査迅速化 事業	大船渡市	県	県	直接	完了	156	24	~	24						
																			H24	124		8	116	
																			H25	0			0	
																			H26	0			0	
																			H27	0			0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	124	0	8	116	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
140	A	-	2	-	3	被災学校移転 改築事業(越 喜来小学校防 災備蓄倉庫)	越喜来地 区 越喜来小 学校	市	市	直接	完了	15,148	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	5,965		9,637	▲ 3,672	平成27年6月、建物本体工事着工
																H28	3,676	456	460	3,672	平成28年10月完成
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	9,641	456	10,097	0	
																141	A	-	2	-	4
H24	0			0																	
H25	0			0																	
H26	16,345		0	16,345																	
H27	23,736		65,851	▲ 42,115	平成27年6月、建物本体工事着工																
H28	26,291	696	1,211	25,776	平成28年10月完成																
H29			▲ 521	521																	
H30				0																	
H31				0																	
H32				0																	
累計	66,372	696	66,541	527																	
145	A	-	2	-	5	被災学校移転 改築事業(赤 崎小学校防 災備蓄倉庫)	赤崎地区 赤崎小学 校	市	市	直接	完了	17,430	27	~	28						
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	4,358		10,896	▲ 6,538	平成27年9月、建物本体工事着工
																H28	6,538	723	472	6,789	平成29年3月完成
																H29			4	▲ 4	
																H30				0	
																H31				0	
																H32				0	
																累計	10,896	723	11,372	247	
																146	A	-	2	-	6
H24	0			0																	
H25	0			0																	
H26	0		0	0																	
H27	3,724		9,310	▲ 5,586	平成27年9月、建物本体工事着工																
H28	5,586	▲ 66	▲ 284	5,804	平成29年3月完成																
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	9,310	▲ 66	9,026	218																	
147	A	-	2	-	7	被災学校移転 改築事業(赤 崎中学校武 道場)	赤崎地区 赤崎中学 校	市	市	直接	完了	36,037	27	~	28						
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	27,027		27,027	0	平成27年9月、建物本体工事着工
																H28			▲ 1	1	平成29年3月完成
																H29			1	▲ 1	
																H30				0	
																H31				0	
																H32				0	
																累計	27,027	0	27,027	0	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
148	A	-	2	-	8	被災学校移転 改築事業(赤 崎中学校学校 クラブハウス)	赤崎地区 赤崎中学 校	市	市	直接	完了	67,719	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	18,245		45,612	▲ 27,367	平成27年9月、建物本体工事着工
																H28	27,367	▲ 466	▲ 1,394	28,295	平成29年3月完成
																H29			1	▲ 1	
																H30				0	
																H31				0	
																H32				0	
																累計	45,612	▲ 466	44,219	927	
149	A	-	2	-	9	被災学校移転 改築事業(越 喜来小学校屋 外運動場整 備)	越喜来地 区 越喜来小 学校	市	市	直接	完了	38,704	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	20,648		26,955	▲ 6,307	平成27年6月、建物本体工事着工
																H28	6,307	▲ 1,152	▲ 1,153	6,308	平成28年10月完成
																H29			1	▲ 1	
																H30				0	
																H31				0	
																H32				0	
																累計	26,955	▲ 1,152	25,803	0	
151	A	-	2	-	10	被災学校移転 改築事業(赤 崎小学校屋外 運動場整備)	赤崎地区 赤崎小学 校	市	市	直接	完了	36,928	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	2,969		24,618	▲ 21,649	平成27年9月、建物本体工事着工
																H28	21,649		▲ 1	21,650	平成29年3月完成
																H29			1	▲ 1	
																H30				0	
																H31				0	
																H32				0	
																累計	24,618	0	24,618	0	
152	A	-	2	-	11	被災学校移転 改築事業(赤 崎中学校屋外 運動場整備)	赤崎地区 赤崎中学 校	市	市	直接	完了	55,391	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	6,194		36,927	▲ 30,733	
																H28	30,733		▲ 2,893	33,626	平成29年3月完成
																H29			▲ 1,659	1,659	
																H30				0	
																H31				0	
																H32				0	
																累計	36,927	0	32,375	4,552	
155	A	-	2	-	12	被災学校移転 改築事業(赤 崎小学校太陽 光発電設備整 備)	赤崎地区 赤崎小学 校	市	市	直接	完了	41,462	28	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27			26,960	▲ 26,960	平成27年9月、建物本体工事着工
																H28	26,960	4,136	4,136	26,960	平成29年3月完成
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	26,960	4,136	31,096	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
156	A	-	2	-	13	被災学校移転 改築事業(越 喜来小学校太 陽光発電設備 整備)	越喜来地区 越喜来小学 校	市	市	直接	完了	35,947	28	~	28	H23				0	平成27年9月、建物本体工事着工 平成28年10月完成			
																H24				0				
																H25				0				
																H26				0				
																H27				0				
																H28	26,960		26,960	▲ 26,960		27,931		
																H29				0				
																H30				0				
																H31				0				
																H32				0				
																累計	26,960	0	25,989	971				
																157	A	-	2	-		14	被災学校移転 改築事業(赤 崎中学校太陽 光発電設備整 備)	赤崎地区 赤崎中学 校
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28	26,960	3,039	26,960	▲ 26,960	27,830																			
H29				▲ 2	2																			
H30				0																				
H31				0																				
H32				0																				
累計	26,960	3,039	29,131	868																				
158	◆	A	-	1	-	1	-	2	赤崎小学校移 転改築事業 (教具等整備 事業)	赤崎地区 赤崎小学 校	市	市	直接	完了	12,684						28			
																H24				0				
																H25				0				
																H26				0				
																H27				0				
																H28	10,147		9,766	381				
																H29				0				
																H30				0				
																H31				0				
																H32				0				
																累計	10,147	0	9,766	381				
																159	◆	A	-	1		-	2	-
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28	7,806	▲ 1,059	6,730	17																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	7,806	▲ 1,059	6,730	17																				
160	◆	A	-	1	-	4	-	2	赤崎中学校移 転改築事業 (教具等整備 事業)	赤崎地区 赤崎中学 校	市	市	直接	完了	12,649						28			
																H24				0				
																H25				0				
																H26				0				
																H27				0				
																H28	10,119		10,067	52				
																H29				0				
																H30				0				
																H31				0				
																H32				0				
																累計	10,119	0	10,067	52				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
163	A	-	2	-	15	被災学校移転 改築事業(赤 崎中学校武道 場)	赤崎地区 赤崎中学 校	市	市	直接	完了	83,603	28 ~ 28	H23				0	平成27年9月、建物本体工事着工 平成29年3月完成			
														H24				0				
														H25				0				
														H26				0				
														H27	8,242		48,925	▲ 40,683				
														H28	48,400	▲ 906	5,225	42,269				
														H29			1	▲ 1				
														H30				0				
														H31				0				
														H32				0				
														累計	56,642	▲ 906	54,151	1,585				
														166	◆	A	-	4		-	1	-
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28			0																			
H29	11,332		8,616	2,716																		
H30				0																		
H31				0																		
H32				0																		
累計	11,332	0	8,616	2,716																		
													市町村 交付分						各年度 別合計			
															H24	120,092	0	80,040	40,052			
															H25	695,099	0	383,970	311,129			
															H26	923,797	0	824,404	99,393			
															H27	510,496	0	1,495,353	▲ 984,857			
															H28	740,501	0	139,056	601,445			
															H29	34,454	0	20,403	14,051			
															H30	0	0	11,422	▲ 11,422			
															H31	0	0	6,880	▲ 6,880			
															H32	0	0	6,065	▲ 6,065			
													3,959,313		市町村交付分 計	3,024,439	0	2,967,593	56,846			
															都道府 県交付分	各年度 別合計	H23	0	0	0	0	
															H24	15,861	0	6,697	9,164			
															H25	16,427	0	1,221	15,206			
															H26	0	0	5,301	▲ 5,301			
															H27	22,495	0	39,954	▲ 17,459			
															H28	5,499	702	5,830	371			
															H29	0	0	736	▲ 736			
															H30	0	0	0	0			
															H31	0	0	0	0			
															H32	0	0	0	0			
													81,306		都道府県交付分 計	60,282	702	59,739	1,245			
															市町村 都道府 県計	各年度 別合計	H23	0	0	0	0	
															H24	135,953	0	86,737	49,216			
															H25	711,526	0	385,191	326,335			
															H26	923,797	0	829,705	94,092			
															H27	532,991	0	1,535,307	▲ 1,002,316			
															H28	746,000	702	144,886	601,816			
															H29	34,454	0	21,139	13,315			
															H30	0	0	11,422	▲ 11,422			
															H31	0	0	6,880	▲ 6,880			
															H32	0	0	6,065	▲ 6,065			
													4,040,619		合計	3,084,721	702	3,027,332	58,091			

(様式2B)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 厚生労働省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況										
142	B - 3 - 1	越喜来地区認定こども園整備事業(保育所分)	越喜来地区越喜来こども園	県	市	間接	完了	5,358	27 ~ 28	H23	0			0	平成27年6月、建物本体工事着工										
										H24	0			0											
										H25	0			0											
										H26	0			0											
										H27	4,018		4,018	0											
										H28				0											
										H29				0											
										H30				0											
										H31				0											
										H32				0											
										累計	4,018	0	4,018	0											
																				H23	0	0	0	0	
																				H24	0	0	0	0	
																				H25	0	0	0	0	
H26	0	0	0	0																					
H27	0	0	0	0																					
H28	0	0	0	0																					
H29	0	0	0	0																					
H30	0	0	0	0																					
H31	0	0	0	0																					
H32	0	0	0	0																					
0 市町村交付分 計	0	0	0	0																					
																				H23	0	0	0	0	
																				H24	0	0	0	0	
																				H25	0	0	0	0	
										H26	0	0	0	0											
										H27	4,018	0	4,018	0											
										H28	0	0	0	0											
										H29	0	0	0	0											
										H30	0	0	0	0											
										H31	0	0	0	0											
										H32	0	0	0	0											
5,358 都道府県交付分 計	4,018	0	4,018	0																					
										H23	0	0	0	0											
										H24	0	0	0	0											
										H25	0	0	0	0											
										H26	0	0	0	0											
										H27	4,018	0	4,018	0											
										H28	0	0	0	0											
										H29	0	0	0	0											
										H30	0	0	0	0											
										H31	0	0	0	0											
										H32	0	0	0	0											
5,358 市町村都道府県 計	4,018	0	4,018	0																					
										5,358	合計	4,018	0	4,018	0										

(様式2C)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
2	C	-	7	-	1	新大船渡魚市場整備事業 (製氷施設整備等)	大船渡	市	市	直接	完了	854,373	24	~	27	H23	0		0	製氷施設設計変更委託完了精算済。平成25年2月製氷施設工事発注。 一時保管冷蔵庫(平成25年9月)、岸壁上屋配管(平成25年9月)、水産物流通情報高度化基本計画(平成25年5月)・基本設計(平成25年10月)・プログラム作成(平成26年2月) H26プログラム作成(平成26年12月) H27プログラム作成(平成27年12月)																			
																H24	471,750	446,322	25,428																				
																H25	171,000	137,671	33,329																				
																H26	0	40,612	▲ 40,612																				
																H27	0	16,174	▲ 16,174																				
																H28		▲ 1,970	▲ 1,970																				
																H29			0																				
																H30			0																				
																H31			0																				
																H32			0																				
																累計	642,750	▲ 1,970	640,779		1																		
																3	◆	C	-		7	-	1	-	1	新大船渡魚市場整備事業 (展示施設整備等)	大船渡	市	市	直接	完了	124,425	24	~	26	H23	0		展示施設設計変更業務委託完了精算済。平成25年2月昇降機工事、3月展示施設工事発注。 展示施設施工監理業務委託発注(平成25年6月)、展示施設工事変更契約(平成26年3月) 展示施設工事完了
																																				H24	100,000	91,518	
H25	0	7,956	▲ 7,956																																				
H26	0	66	▲ 66																																				
H27	0		0																																				
H28		▲ 460	▲ 460																																				
H29			0																																				
H30			0																																				
H31			0																																				
H32			0																																				
累計	100,000	▲ 460	99,540	0																																			
36	C	-	1	-	1	林道改修事業 (林道蛸ノ浦線)	蛸ノ浦	市	市	直接	完了	58,981	24	~	24					H23																0		平成24年6月、工事発注。平成24年11月工事完了(改修400m)。	
																				H24																44,250	44,235		
																H25	0		0																				
																H26	0		0																				
																H27	0		0																				
																H28		▲ 14	▲ 14																				
																H29			0																				
																H30			0																				
																H31			0																				
																H32			0																				
																累計	44,250	▲ 14	44,235	1																			
																37	C	-	2	-	1	菌床しいたけ生産施設等整備事業	日頃市	市	市農業	直接	完了	210,242	24	~	26	H23	0		平成24年9月、実施設計発注。平成24年10月、本体工事発注。 平成25年3月、完成(50坪×6棟)。 平成25年4月18日事業実施主体に交付決定済み。 平成26年7月17日事業実施主体が工事契約締結により、変更交付決定。 平成26年12月18日、菌床椎茸等処理加工・集出荷施設完成(645.33㎡×1棟)				
																																H24	82,500	74,938		7,562			
H25	68,750	68,750	0																																				
H26	0	▲ 105	105																																				
H27	0		0																																				
H28		▲ 7,667	▲ 7,667																																				
H29			0																																				
H30			0																																				
H31			0																																				
H32			0																																				
累計	151,250	▲ 7,667	143,583	0																																			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
38	C	-	7	-	2	水産業共同利 用施設復興整 備事業 (水産流通加 工施設整備支 援)	大船渡、 盛、末 崎、赤 崎、綾 里、越喜 来、吉浜	市	間団体	直接	完了	7,967,512	24	~	28	H23	0		0	事業完了(認定30事業中、27事業完了、3事業廃止)
																H24	4,035,625	4,030,189	5,436	
																H25	1,354,375	1,336,130	18,245	事業完了(認定13事業中12事業完了、1事業廃止)
																H26	65,039	53,413	11,626	認定3事業中、2事業完了、1事業28年度へ事故繰越
																H27	0	▲ 133,421	133,421	
																H28	0	20,628	▲ 20,628	
																H29	▲ 33,360	0	▲ 33,360	
																H30			0	
																H31			0	
																H32			0	
																累計	5,455,039	▲ 33,360	5,306,939	114,740
39	◆C	-	7	-	2	水産業共同利 用施設復興整 備事業 (設備等支援)	大船渡、 盛、末 崎、赤 崎、綾 里、越喜 来、吉浜	市	間団体	直接	完了	545,063	24	~	27	H23	0		0	事業完了(認定17事業中、16事業完了、1事業廃止)
																H24	120,000	109,485	10,515	
																H25	120,000	74,947	45,053	事業完了(認定10事業中8事業完了、2事業廃止)
																H26	0	42,032	▲ 42,032	事業完了(認定13事業全て完了)
																H27	0	▲ 30,414	30,414	
																H28	▲ 43,949		▲ 43,949	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	240,000	▲ 43,949	196,050	1
45	C	-	6	-	1	漁港施設機能 強化事業	千歳、扇 洞他14漁 港	県	市	間接	完了	700,000	24	~	32	H23	0		0	測量設計委託業務完了精算済。H24工事発注は5件。
																H24	525,000	49,148	475,852	
																H25	0	96,503	▲ 96,503	H25年工事発注は10件。
																H26	0	213,046	▲ 213,046	H26年工事発注は6件。うち4件を繰越。
																H27	0	86,292	▲ 86,292	H27年工事発注は6件。うち2件を事故繰越。
																H28	0	35,799	▲ 35,799	H28年工事発注は4件。物件移転補償2件。
																H29		4,860	▲ 4,860	H29工事発注は1件。
																H30		7,290	▲ 7,290	H30工事発注は1件
																H31		2,898	▲ 2,898	R1工事発注は1件
																H32		20,175	▲ 20,175	R2工事発注は1件。
																累計	525,000	0	516,011	8,989
46	C	-	1	-	2	農用地災害復 旧関連区画整 理事業 (復興基盤総 合整備事業)	大船渡・ 釜石地区	県	県	直接	完了	1,901,001	24	~	29	H23	0		0	H25年1月中旬工事契約。
																H24	232,500	15,500	217,000	
																H25	589,000	775,000	▲ 186,000	<吉浜工区>
																H26	544,050	410,750	133,300	<吉浜工区>H27.4ほ場整備工事27ha完成
																H27	115,475	178,250	▲ 62,775	<吉浜工区>H28.4ほ場整備工事46ha完成
																H28	45,725	64,092	▲ 18,367	<吉浜工区>確定測量実等の換地業務を実施中。
																H29	▲ 21,157	23,250	▲ 44,407	H30.3月工事完了
																H30	▲ 32,316		▲ 32,316	
																H31			0	
																H32			0	
																累計	1,526,750	▲ 53,473	1,466,842	6,435
62	C	-	5	-	1	浦浜地区漁業 集落防災機能 強化事業	越喜来地 区	県	市	間接	完了	30,000	24	~	24	H23	0		0	平成25年3月、実施計画作成委託業務発注。平成26年7月実施
																H24	22,500	3,150	19,350	設計業務発注、No130によりH26年12月工事発注予定。
																H25	0	0	0	
																H26	0	18,850	▲ 18,850	H26年7月、土地造成実施設計、補償物件調査委託発注。
																H27	0	0	0	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	22,500	0	22,000	500

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	☆	F	-	1	-	1															
81	☆	F	-	1	-	1	漁業集落復興 効果促進事業	大船渡市	市	市	直接	完了	167,958	24	~	32	H23	0		0	
																	H24	4,800		0	4,800
																	H25	1,536		0	1,536
																	H26	75,200		0	75,200
																	H27	37,264		0	37,264
																	H28	32,757		0	32,757
																	H29			103,666	▲ 103,666
																	H30		▲ 17,191	0	▲ 17,191
																	H31			▲ 10,370	10,370
																	H32			▲ 3,747	3,747
																	累計	151,557	▲ 17,191	89,549	44,817
123	C	-	6	-	2	漁港施設機能 強化事業(直接 補助分)	千歳、扇 洞他14漁 港	市	市	直接	完了	100,000	25	~	32	H23	0		0		
																H24	0		0	0	
																H25	75,000		0	75,000	
																H26	0		0	0	
																H27	0		0	0	
																H28	0		0	0	
																H29	0		0	0	
																H30	0		0	0	
																H31	0		0	0	
																H32	0		0	0	
																累計	75,000	0	0	75,000	
125	C	-	1	-	3	漁港環境整備 事業	綾里	県	県	直接	廃止	2,000	25	~	26	H23	0		0		
																H24	0		0	0	
																H25	1,500		0	1,500	
																H26	0		0	0	
																H27	0		0	0	
																H28	0		0	0	
																H29	0		0	0	
																H30	0		0	0	
																H31	0		0	0	
																H32	0		0	0	
																累計	1,500	0	0	1,500	
126	C	-	7	-	3	水産業共同利 用施設復興整 備事業(漁港 環境整備事 業)	鬼沢漁港 外3漁港	市	市	直接	完了	100,000	25	~	29	H23	0		0		
																H24	0		0	0	
																H25	75,000		3,743	71,257	
																H26	0		30,615	▲ 30,615	
																H27	0		0	0	
																H28	0		25,973	▲ 25,973	
																H29	0		1	▲ 1	
																H30	0		0	0	
																H31	0		0	0	
																H32	0		0	0	
																累計	75,000	0	60,332	14,668	
130	C	-	5	-	2	越喜来地区漁 業集落防災機 能強化事業	越喜来地 区	市	市	直接	完了	989,760	25	~	31	H23	0		0		
																H24	0		0	0	
																H25	7,200		0	7,200	
																H26	389,325		309,057	80,268	
																H27	72,990		63,423	9,567	
																H28	90,255	48,480	91,268	47,467	
																H29	76,320	37,500	180,045	▲ 66,225	
																H30		20,250	79,664	▲ 59,414	
																H31			▲ 658	658	
																H32			0	0	
																累計	636,090	106,230	722,799	19,521	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
131	C	-	7	-	4	水産業共同利 用施設復興整 備事業	吉浜漁港	市	市	直接	完了	242,480	25 ~ 27	H23	0			0	H25年11月、設計業務を発注。H26年9月工事発注予定。 H26年9月工事契約。H26-27債務負担工事。			
														H24	0			0				
														H25	186,000		1,378	184,622				
														H26	0		179,820	▲ 179,820				
														H27	0		662	▲ 662				
														H28				0				
														H29		▲ 4,140		▲ 4,140				
														H30				0				
														H31				0				
														H32				0				
														累計	186,000	▲ 4,140	181,860	0				
136	◆	C	-	7	-	1	-	2	大船渡市魚市 場共用施設整 備事業	大船渡	市	市	直接	完了	27,304	26 ~ 27	H23	0			平成27年5月工事発注予定 H27年6月工事契約、10月完了。	
																	H24	0				0
																	H25	0				0
																	H26	21,843		0		21,843
																	H27	0		21,843		▲ 21,843
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	21,843	0	21,843		0
143	C	-	5	-	3	綾里地区漁業 集落防災機能 強化事業	綾里地区	市	市	直接	完了	245,041	26 ~ 31	H23	0				平成28年3月一部工事契約。 H29年2月造成工事一部契約。H29年3月集落道工事契約。 H30年3月用地造成工事完了。H30.1集落道工事完了。 関係機関協議 綾里地区事業完了。			
														H24	0			0				
														H25	0			0				
														H26	30,750		0	30,750				
														H27	34,110		27,608	6,502				
														H28	116,399	5,580	107,676	14,303				
														H29			43,057	▲ 43,057				
														H30		▲ 3,059	0	▲ 3,059				
														H31			72	▲ 72				
														H32				0				
														累計	181,259	2,521	178,413	5,367				
167	☆	F	-	3	-	1	-	1	漁業集落復興 効果促進事業 (県分)	大船渡市	県	県	直接	完了	27,930	30 ~ 32	H23					
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		22,343	5,573	16,770	
																	H31			5,691	▲ 5,691	
																	H32				0	
																	累計	0	22,343	11,264	11,079	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	4,858,925	0	4,796,687	62,238	
										H25	2,058,861	0	1,630,575	428,286	
										H26	582,157	0	655,510	▲ 73,353	
										H27	144,364	0	▲ 34,125	178,489	
										H28	239,411	0	245,545	▲ 6,134	
										H29	76,320	0	326,769	▲ 250,449	
										H30	0	0	79,664	▲ 79,664	
										H31	0	0	▲ 10,956	10,956	
										H32	0	0	▲ 3,747	3,747	
								11,633,139	市町村交付分 計		7,960,038	0	7,685,922	274,116	
										H23	0	0	0	0	
										H24	780,000	0	67,798	712,202	
										H25	590,500	0	871,503	▲ 281,003	
										H26	544,050	0	642,646	▲ 98,596	
										H27	115,475	0	264,542	▲ 149,067	
										H28	45,725	0	99,891	▲ 54,166	
										H29	0	▲ 21,157	28,110	▲ 49,267	
										H30	0	▲ 9,973	12,863	▲ 22,836	
										H31	0	0	8,589	▲ 8,589	
										H32	0	0	20,175	▲ 20,175	
								2,660,931	都道府県交付分 計		2,075,750	▲ 31,130	2,016,117	28,503	
										H23	0	0	0	0	
										H24	5,638,925	0	4,864,485	774,440	
										H25	2,649,361	0	2,502,078	147,283	
										H26	1,126,207	0	1,298,156	▲ 171,949	
										H27	259,839	0	230,417	29,422	
										H28	285,136	0	345,436	▲ 60,300	
										H29	76,320	▲ 21,157	354,879	▲ 299,716	
										H30	0	▲ 9,973	92,527	▲ 102,500	
										H31	0	0	▲ 2,367	2,367	
										H32	0	0	16,428	▲ 16,428	
								14,294,070	合計		10,035,788	▲ 31,130	9,702,039	302,619	

(様式2D)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
4	D	-	1	-	1	道路新設・改良事業(永沢線)	大船渡	市	市	直接	完了	139,987	24	~	29	H23	0		0	平成24年6月、測量設計発注。	
																H24	11,600	6,084	5,516		
																H25	62,400	284	62,116	25年11月 不動産鑑定評価発注。25年12月 完了。	
																H26	64,000		45,371	18,629	26年7月 用地買収、移転補償開始。
																					26年9月 工事開始。
																H27	2,795		55,418	▲ 52,623	27年5月 その1 工事完了
																					27年8月 工事発注(その2)
																H28			1,619	▲ 1,619	28年1月 工事発注(その3)
																					28年6月 その2工事完了
																H29			3,214	▲ 3,214	28年7月 その3工事完了
																					29年6月 函渠設計完了
H30		▲ 28,805		▲ 28,805																	
H31				0																	
H32				0																	
累計	140,795	▲ 28,805	111,990	0																	
5	D	-	1	-	2	道路新設・改良事業(沢田宮野線)	赤崎	市	市	直接	完了	81,155	24	~	26	H23	0		0	平成24年6月、測量設計発注。	
																H24	5,600		4,532	1,068	
																H25	65,600		44,071	21,529	25年7月 物件移転補償開始。
																					25年10月 不動産鑑定評価発注。25年11月完了。
																H26	0	▲ 6,276	16,321	▲ 22,597	25年11月 用地買収開始。
																					26年2月 工事発注。
																H27	0			0	26年4月 その1 工事完了。
																					26年4月 用地買収、移転補償開始。
																H28	0			0	26年10月 その2 工事発注。12月 完了。
																H29			▲ 1	1	
H30				0																	
H31				0																	
H32				0																	
累計	71,200	▲ 6,276	64,923	1																	
6	D	-	1	-	3	道路新設・改良事業(吉浜漁港線)	吉浜	市	市	直接	完了	258,160	24	~	29	H23	0		0	平成24年7月、測量設計発注。	
																H24	25,600		7,812	17,788	
																H25	57,120		13,850	43,270	25年8月 工事発注(その1)。26年3月 完成。
																					25年10月 物件移転補償開始。25年12月 完了。
																H26	68,560		51,151	17,409	26年1月 測量設計変更契約。26年1月完了。
																					26年7月 用地買収開始。
																H27	34,320	36,000	72,986	▲ 2,666	26年9月 用地測量。
																					26年12月 工事発注(その1)
																H28			56,499	▲ 56,499	27年8月 工事発注(その2)。28年3月 完了。
																					27年8月用地買収開始
																H29			4,229	▲ 4,229	27年10月 その1工事完了。移転補償完了。
28年4月 物件移転補償開始 28年5月完了																					
H30		▲ 15,072		▲ 15,072	28年8月 用地買収開始。29年3月 完了。																
H31				0	28年9月 工事発注(その3)																
H32				0	29年7月 その3工事完了																
累計	185,600	20,928	206,527	1																	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況															
7	D	-	4	-	1	災害公営住宅 整備事業(明 神前団地 (災))	大船渡	市	市	直接	完了	167,885	23 ~ 24	H23	481		435	46	平成23年12月、実施設計書発注。平成24年3月、実施設計書完 成。(3棟12戸)															
														H24	221,392		146,464	74,928																
														H25	0		0	0																
														H26	0		0	0																
														H27	0		0	0																
														H28		▲ 74,974		▲ 74,974																
														H29				0																
														H30				0																
														H31				0																
														H32				0																
														累計	221,873	▲ 74,974	146,899	0																
														8	D	-	4	-		2	災害公営住宅 整備事業(雇 用促進住宅)	盛	市	市	直接	完了	32,491	23 ~ 23	H23	30,073		28,428	1,645	平成24年3月、買取完了(44戸)。
																													H24	0		0	0	
H25	0		0	0																														
H26	0		0	0																														
H27	0		0	0																														
H28		▲ 1,644		▲ 1,644																														
H29				0																														
H30				0																														
H31				0																														
H32				0																														
累計	30,073	▲ 1,644	28,428	1																														
9	D	-	4	-	3	災害公営住宅 整備事業	盛・大船 渡・末崎・ 赤崎・蛸ノ 浦・猪川・ 日頃市・ 綾里・越 喜来	市	市	直接	完了	123,444	24 ~ 25						H23										0		0	0	平成24年9月、測量調査設計業務完了。	
																			H24										240,975		108,013	132,962		
														H25	0		0	0																
														H26	0		0	0																
														H27	0	▲ 78,250		▲ 78,250																
														H28		▲ 54,711		▲ 54,711																
														H29				0																
														H30				0																
														H31				0																
														H32				0																
														累計	240,975	▲ 132,961	108,013	1																
														10	D	-	5	-	1	災害公営住宅 家賃低廉化事 業	盛・大船 渡・末崎・ 赤崎・蛸ノ 浦・猪川・ 日頃市・ 綾里・越 喜来	市	市	直接	完了	2,068,801	24 ~ 32	H23	0		0	0		27年3月入居分まで完了 27年9月入居分まで完了 28年9月入居分まで完了 29年9月入居分まで完了 30年9月入居分まで完了 R1年9月入居分まで完了 R3年3月事業完了
																												H24	5,906		0	5,906		
H25	12,250		14,720	▲ 2,470																														
H26	128,600		53,267	75,333																														
H27	153,797		146,266	7,531																														
H28	266,356		269,081	▲ 2,725																														
H29	349,758		382,116	▲ 32,358																														
H30	372,585	275,951	374,955	273,581																														
H31		244,994	334,006	▲ 89,012																														
H32			216,090	▲ 216,090																														
累計	1,289,252	520,945	1,790,501	19,696																														
11	D	-	6	-	1	東日本大震災 特別家賃低減 事業	盛・大船 渡・末崎・ 赤崎・蛸ノ 浦・猪川・ 日頃市・ 綾里・越 喜来	市	市	直接	完了	267,151	24 ~ 32															H23	0		0	0	27年3月入居分まで完了 27年9月入居分まで完了 28年9月入居分まで完了 29年9月入居分まで完了 30年9月入居分まで完了 R1年9月入居分まで完了 R3年3月事業完了	
																												H24	292		0	292		
														H25	2,706		2,568	138																
														H26	16,277		7,011	9,266																
														H27	23,357		20,185	3,172																
														H28	28,276		26,100	2,176																
														H29	41,918		40,421	1,497																
														H30	39,336	22,632	44,644	17,324																
														H31		25,565	31,036	▲ 5,471																
														H32			26,208	▲ 26,208																
														累計	152,162	48,197	198,173	2,186																

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況															
12	D	-	17	-	1	土地区画整理 事業(都市再 生事業計画案 作成事業)	大船渡	市	市	直接	完了	478,945	24 ~ 25	H23	0			0	平成24年6月、業務(基本設計、測量等)発注。平成25年3月、業務完了。 平成24年7月、その2業務(事業計画、暫定換地等)発注。 その2業務(事業計画、暫定換地等)減額変更。															
														H24	491,250		401,146	90,104																
														H25	0		▲ 41,937	41,937																
														H26	0	▲ 132,041		▲ 132,041																
														H27	0			0																
														H28	0			0																
														H29	0			0																
														H30	0			0																
														H31	0			0																
														H32	0			0																
														累計	491,250	▲ 132,041	359,209	0																
														13	D	-	20	-		1	大船渡地区都 市防災推進事 業(都市防災 総合推進事 業)	大船渡	市	市	直接	完了	21,525	24 ~ 27	H23	0			0	検証業務委託:平成24年9月発注。平成25年3月完了。 復興計画推進業務:平成24年5月発注。平成25年3月完了。 復興計画推進業務:平成25年4月発注。平成26年3月完了。
																													H24	10,500		8,426	2,074	
H25	8,250		7,717	533																														
H26	0			0																														
H27	0			0																														
H28	0	▲ 2,606	1	▲ 2,607																														
H29	0			0																														
H30	0			0																														
H31	0			0																														
H32	0			0																														
累計	18,750	▲ 2,606	16,144	0																														
14	D	-	23	-	1	防災集団移転 促進事業(事 業計画策定 費)	末崎・綾 里・越喜 来・赤崎・ 大船渡	市	市	直接	完了	234,806	24 ~ 30						H23										0			0	平成24年4月、業務委託契約締結。 平成25年6月、造成宅地測量業務委託契約締結。	
																			H24										357,637		155,055	202,582		
														H25	33,234		5,108	28,126																
														H26	0		0	0																
														H27	0		▲ 8,825	8,825																
														H28	0		10,379	▲ 10,379																
														H29	0		13,391	▲ 13,391																
														H30	0		995	▲ 995																
														H31	0	▲ 214,767		▲ 214,767																
														H32	0			0																
														累計	390,871	▲ 214,767	176,103	1																
														15	D	-	23	-	2	防災集団移転 促進事業(小 細浦地区)	末崎	市	市	直接	完了	240,556	24 ~ 30	H23	0			0		平成24年12月、用地買収完了。同、実施設計着手。平成25年3 月、移転先宅地造成工事発注済。 平成25年12月、宅地造成工事完了。H26年3月から移転跡地買 取開始。 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施
																												H24	275,664		139,485	136,179		
H25	0		12,162	▲ 12,162																														
H26	0		52,626	▲ 52,626																														
H27	0		9,760	▲ 9,760																														
H28	0		0	0																														
H29	0		0	0																														
H30	0	▲ 60,757	▲ 3,547	▲ 57,210																														
H31	0	▲ 4,420		▲ 4,420																														
H32	0			0																														
累計	275,664	▲ 65,177	210,486	1																														
16	D	-	23	-	3	防災集団移転 促進事業(門 之浜地区)	末崎	市	市	直接	完了	424,885	24 ~ 30															H23	0			0	平成25年3月、用地買収完了。同、実施設計着手済。 平成25年6月、宅地造成工事発注済。平成26年3月造成工事完了。 移転跡地買取り継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施	
																												H24	388,071		82,245	305,826		
														H25	0		150,465	▲ 150,465																
														H26	0		57,415	▲ 57,415																
														H27	0		16,802	▲ 16,802																
														H28	0		195	▲ 195																
														H29	0		3,874	▲ 3,874																
														H30	0	▲ 15,394	▲ 29	▲ 15,365																
														H31	0	▲ 902		▲ 902																
														H32	0			0																
														累計	388,071	▲ 16,296	310,967	60,808																

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
17	D	-	23	-	4	防災集団移転 促進事業(田 浜地区)	綾里	市	市	直接	完了	379,610	24 ~ 30	H23	0			0	平成25年3月、用地買収完了。同、実施設計発注済。 平成25年5月、宅地造成工事発注済。 平成26年5月、造成工事完了 移転跡地買取り、利子補給継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施	
														H24	616,627		111,635	504,992		
														H25	0		114,613	▲ 114,613		
														H26	0		10,934	▲ 10,934		
														H27	0	▲ 225,692	▲ 7,819	▲ 217,873		
														H28	0	▲ 57,959	12,265	▲ 70,224		
														H29	0		2,202	▲ 2,202		
														H30	0		57	▲ 57		
														H31	0	▲ 817		▲ 817		
														H32	0			0		
														累計	616,627	▲ 284,468	243,887	88,272		
18	D	-	23	-	5	防災集団移転 促進事業(崎 浜地区)	越喜来	市	市	直接	完了	806,947	24 ~ 31	H23	0			0	平成24年10月、埋蔵文化財発掘調査発注。 平成26年2月、宅地造成工事発注済。 平成27年3月、移転跡地一部買取り実施 平成27年6月造成工事完了。移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施	
														H24	467,775		43,597	424,178		
														H25	302,452		473,649	▲ 171,197		
														H26	115,320		56,290	59,030		
														H27	0		65,437	▲ 65,437		
														H28	0		46,742	▲ 46,742		
														H29	0		11,265	▲ 11,265		
														H30	0	▲ 179,469	▲ 2,835	▲ 176,634		
														H31	0		0	0		
														H32	0		0	0		
														累計	885,547	▲ 179,469	694,145	11,933		
19	◆	D	-	1	-	1	避難誘導標識 等設置事業	盛・大船 渡・末崎・ 赤崎・蛸ノ 浦・綾里・ 越喜来・ 吉浜	市	市	直接	完了	6,776	24 ~ 26	H23	0			0	平成26年8月頃を目途に発注予定。 平成27年2月、事業完了 平成26年8月頃を目途に発注予定。 平成27年2月、事業完了
															H24	5,600		0	5,600	
															H25	0		0	0	
															H26	0		5,421	▲ 5,421	
															H27	0		0	0	
															H28	0	▲ 179		▲ 179	
															H29	0		0	0	
															H30	0		0	0	
															H31	0		0	0	
															H32	0		0	0	
															累計	5,600	▲ 179	5,421	0	
20	◆	D	-	1	-	2	防災行政無線 整備事業	大船渡・ 末崎・赤 崎・蛸ノ 浦・綾里・ 越喜来・ 吉浜	市	市	直接	完了	7,107	23 ~ 30	H23	0			0	浸水区域のまちづくり、集団移転事業等の進捗に合わせて整備 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整備 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整備 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整備 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整備 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整備 平成30年11月 業務発注。平成31年3月 業務完了
															H24	8,800		0	8,800	
															H25	0		0	0	
															H26	0		0	0	
															H27	0		0	0	
															H28	0		0	0	
															H29	0		0	0	
															H30	0		5,685	▲ 5,685	
															H31	0	▲ 3,114		▲ 3,114	
															H32	0		0	0	
															累計	8,800	▲ 3,114	5,685	1	
21	◆	D	-	3	-	1	防犯灯整備事 業	盛・大船 渡・末崎・ 赤崎・蛸ノ 浦・猪川・ 立根・日 頃市・綾 里・越喜 来・吉浜	市	市	直接	完了	4,250	24 ~ 24	H23	0			0	平成24年6月、設置業務発注。平成25年3月業務完了。(24年度分)
															H24	3,400		3,400	0	
															H25	0		0	0	
															H26	0		0	0	
															H27	0		0	0	
															H28	0		0	0	
															H29	0		0	0	
															H30	0		0	0	
															H31	0		0	0	
															H32	0		0	0	
															累計	3,400	0	3,400	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
22	◆	D	-	4	-	1	1	災害公営住宅 駐車場整備事業	盛・大船 渡・末崎・ 赤崎・蛸ノ 浦・綾里・ 越喜来	市	市	直接	完了	34,511	24	~	31	H23	0		0	平成24年7月、工事発注。25年3月、完成。(明神前団地(災))
																		H24	2,400		981	1,419
																		H25	0		0	0
																		H26	29,400			29,400
																		H27	0		1,136	▲ 1,136
																		H28		▲ 29,683	▲ 1	▲ 29,682
																		H29				0
																		H30				0
																		H31		25,492	25,492	0
																		H32				0
																		累計	31,800	▲ 4,191	27,608	1
																		23	◆	D	-	4
H24	0		0	0																		
H25	0		0	0																		
H26	0		0	0																		
H27	0		0	0																		
H28		▲ 681		▲ 681																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	12,496	▲ 681	11,814	1																		
26	D	-	4	-	4			災害公営住宅 整備事業	大船渡	県	県	直接	完了	10,621,249	23	~	28					
																		H24	1,207,500		414,913	792,587
																		H25	1,408,750		357,801	1,050,949
																		H26	7,121,318		2,482,069	4,639,249
																		H27	0		4,376,594	▲ 4,376,594
																		H28			1,662,218	▲ 1,662,218
																		H29		▲ 202,987		▲ 202,987
																		H30		▲ 299,917		▲ 299,917
																		H31				0
																		H32				0
																		累計	9,796,499	▲ 502,904	9,293,595	0
																		27	D	-	4	-
H24	1,006,250		0	1,006,250																		
H25	704,375		53,670	650,705																		
H26	0		39,899	▲ 39,899																		
H27	0		1,061,721	▲ 1,061,721																		
H28		▲ 683,864		▲ 683,864																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	1,842,443	▲ 683,864	1,158,572	7																		
28	D	-	4	-	6			災害公営住宅 整備事業	綾里	県	県	直接	完了	703,024	24	~	26					
																		H24	201,250		24,434	176,816
																		H25	402,500		54,342	348,158
																		H26	40,250		536,364	▲ 496,114
																		H27	0			0
																		H28		▲ 28,854		▲ 28,854
																		H29				0
																		H30				0
																		H31				0
																		H32				0
																		累計	644,000	▲ 28,854	615,140	6

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
29	D	-	4	-	7	災害復興型地 域優良賃貸住 宅整備事業	大船渡市	県	県	直接	廃止	0	24	~	30	H23	0	0	0	0				
																H24	65,625	0	0	65,625				
																H25	0	0	0	0	応募なし			
																H26	0	0	0	0	応募なし			
																H27	0	0	0	0	応募なし			
																H28	0	0	0	0	応募なし			
																H29	0	0	0	0	応募なし			
																H30	0	0	0	0				
																H31	▲ 65,625	0	0	▲ 65,625				
																H32	0	0	0	0				
																累計	65,625	▲ 65,625	0	0				
30	D	-	5	-	2	災害公営住宅 家賃低廉化事 業	大船渡市	県	県	直接	完了	967,555	24	~	32	H23	0	0	0	0				
																H24	10,552	0	0	10,552				
																H25	113,732	0	0	113,732	災害公営住宅が未完成のため、未実施			
																H26	0	0	0	0	災害公営住宅が未完成のため、未実施			
																H27	0	0	34,905	▲ 34,905	入居121戸分			
																H28	70,172	210,111	167,308	112,975	入居219戸分			
																H29	0	202,987	178,263	24,724	入居235戸分、事業は平成31年度以降も実施			
																H30	0	0	170,865	▲ 170,865				
																H31	123,881	0	176,661	▲ 52,780				
																H32	115,172	0	98,189	16,983				
																累計	433,509	413,098	826,191	20,416				
31	D	-	6	-	2	東日本大震災 特別家賃低減 事業	大船渡市	県	県	直接	完了	123,719	24	~	32	H23	0	0	0	0				
																H24	1,620	0	0	1,620				
																H25	17,460	0	0	17,460	災害公営住宅が未完成のため、未実施			
																H26	0	0	0	0	災害公営住宅が未完成のため、未実施			
																H27	0	0	4,498	▲ 4,498	入居105戸分			
																H28	1,697	31,668	19,074	14,291	入居186戸分			
																H29	0	17,341	18,910	▲ 1,569	入居177戸分、事業は平成31年度以降も実施			
																H30	0	10,314	17,591	▲ 7,277				
																H31	0	0	18,777	▲ 18,777				
																H32	12,687	0	10,283	2,404				
																累計	33,464	59,323	89,133	3,654				
32	◆	D	-	1	-	5	-	1	まちづくり連携 道路調査事業 (道路)	大船渡市	県	県	直接	完了	2,992	24	~	24	H23	0	0	0	0	24年9月概略設計発注、24年12月完了。
																			H24	31,200	0	2,394	28,806	
																			H25	0	0	0	0	
																			H26	0	0	0	0	
																			H27	0	0	0	0	
																			H28	0	▲ 28,806	0	▲ 28,806	
																			H29	0	0	0	0	
																			H30	0	0	0	0	
																			H31	0	0	0	0	
																			H32	0	0	0	0	
																			累計	31,200	▲ 28,806	2,394	0	
33	◆	D	-	1	-	5	-	2	まちづくり連携 道路調査事業 (街路)	大船渡市	県	県	直接	完了	18,526	24	~	26	H23	0	0	0	0	平成24年12月、数値図化・道路概略設計契約。
																			H24	112,000	0	5,292	106,708	
																			H25	0	0	0	0	H26年3月概略設計完了
																			H26	0	0	9,529	▲ 9,529	H27年3月予備設計完了
																			H27	0	0	0	0	
																			H28	0	▲ 97,179	0	▲ 97,179	
																			H29	0	0	0	0	
																			H30	0	0	0	0	
																			H31	0	0	0	0	
																			H32	0	0	0	0	
																			累計	112,000	▲ 97,179	14,821	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
34	◆	D	4	4	1	災害公営住宅 駐車場整備事業	大船渡市	県	県	直接	完了	55,000	24	～	28	H23	0		0	0	下欠H25.10工事契約・工事中、上平H25.12工事契約・工事中、 長谷堂H25.12工事契約・工事中
																H24	19,200	▲ 264	0	18,936	
																H25	46,464		0	46,464	
																H26	0		9,737	▲ 9,737	
																H27	0		24,831	▲ 24,831	
																H28	0		9,430	▲ 9,430	
																H29		▲ 17,341		▲ 17,341	
																H30		▲ 4,058		▲ 4,058	
																H31				0	
																H32				0	
																累計	65,664	▲ 21,663	43,998	3	
																35	◆	D	4	4	
H24	800	264	1,064	0																	
H25	0		0	0																	
H26	0		0	0																	
H27	0		0	0																	
H28	0		0	0																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	800	264	1,064	0																	
40		D	1	4		道路新設・改 良事業(小細浦 中野線)	末崎	市	市	直接	完了	26,699	24	～	26						H23
																H24	8,000		4,318	3,682	
																H25	24,000		15,807	8,193	
																H26	0	▲ 10,641	1,232	▲ 11,873	
																H27	0			0	
																H28				0	
																H29			1	▲ 1	
																H30				0	
																H31				0	
																H32				0	
																累計	32,000	▲ 10,641	21,358	1	
																41		D	21	1	
H24	10,320		7,536	2,784																	
H25	277,500		225,634	51,866																	
H26	0		18,969	▲ 18,969																	
H27	0			0																	
H28		▲ 35,680		▲ 35,680																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	287,820	▲ 35,680	252,139	1																	
42		D	23	6		防災集団移転 促進事業(泊 地区)	越喜来	市	市	直接	完了	253,277	24	～	30						
																H24	33,965		176,853	▲ 142,888	
																H25	237,836		21,227	216,609	
																H26	0		19,043	▲ 19,043	
																H27	0		469	▲ 469	
																H28			4,093	▲ 4,093	
																H29			43	43	
																H30		▲ 49,210	▲ 26	▲ 49,184	
																H31		▲ 974		▲ 974	
																H32				0	
																累計	271,801	▲ 50,184	221,616	1	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
43	◆	D	-	1	-	1	-	4	復興まちづくり 道路等修繕事 業	大船渡、 盛、末崎、 赤崎、綾 里、越喜 来、吉浜	市	市	直接	完了	120,000	24	~	27	H23	0		0	平成24年4月~平成25年3月、各路線修繕等発注。 25年4月~26年3月 各路線修繕等発注。 26年4月~27年3月 各路線修繕等発注。
																			H24	32,000		32,000	
																			H25	32,000		32,000	
																			H26	32,000		32,000	
																			H27	0		0	
																			H28			0	
																			H29			0	
																			H30			0	
																			H31			0	
																			H32			0	
																			累計	96,000	0	96,000	
																			44	◆	D	-	
H24	5,544		5,376																				
H25	0		0																				
H26	0		0																				
H27	0		0																				
H28		▲ 168	▲ 168																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	5,544	▲ 168	5,376																				
47	D	-	1	-	5				まちづくり連携 道路整備事業	(主)大船 渡綾里三 陸線 越 喜来	県	県	直接	完了	1,043,820	24	~	29					H23
																			H24	24,750		24,750	
																			H25	99,000		34,447	
																			H26	305,250		13,135	
																			H27	313,500		282,593	
																			H28	69,672	79,982	493,037	
																			H29	2,475		13,188	
																			H30		▲ 33,479	▲ 33,479	
																			H31			0	
																			H32			0	
																			累計	814,647	46,503	861,150	
																			48	D	-	1	-
H24	24,750		7,425																				
H25	115,500		25,157																				
H26	148,500		10,938																				
H27	288,750		190,989																				
H28	54,219	89,293	451,921																				
H29	2,475		15,330																				
H30		▲ 21,727	▲ 21,727																				
H31			0																				
H32			0																				
累計	634,194	67,566	701,760																				
49	D	-	1	-	7				まちづくり連携 道路整備事業	(主)大船 渡広田陸 前高田線 船河原	県	県	直接	継続	5,474,000	24	~	33					
																			H24	41,250		41,250	
																			H25	156,750		6,004	
																			H26	717,750		24,200	
																			H27	247,500		46,287	
																			H28		639,723	▲ 639,723	
																			H29	930,301	356,699	437,099	
																			H30		412,500	1,089,378	
																			H31	781,436		1,214,936	
																			H32	871,863		1,017,172	
																			累計	3,746,850	769,199	4,516,049	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況															
50	D	-	1	-	8	まちづくり連携 道路整備事業	(一)碓石 海岸線 末崎～碓石	県	県	直接	継続	3,351,046	24 ~ 33	H23	0		0	0	24年10月詳細設計発注、実施中。															
														H24	41,250		41,250	0																
														H25	82,500		74,787	7,713																
														H26	412,500		0	412,500																
														H27	495,000		15,912	479,088																
														H28	330,000		294,461	35,539																
														H29			139,524	▲ 139,524																
														H30		490,585	220,090	270,495																
														H31	793,940	16,689	1,191,285	▲ 380,656																
														H32	238,250	▲ 136,103	787,302	▲ 685,155																
														累計	2,393,440	371,171	2,764,611	0																
														51	★	F	-	2		-	1	市街地復興効果 促進事業	大船渡市	市	市	直接	継続	7,230,936	24 ~ 33	H23	0		0	
																														H24	2,901,994		133,459	
H25	787,111		2,526,418	▲ 1,739,307																														
H26	63,597		1,166,399	▲ 1,102,802																														
H27	1,621,526		▲ 12,870	1,634,396																														
H28	470,002		685,642	▲ 215,640																														
H29			165,986	▲ 165,986																														
H30			▲ 412,850	412,850																														
H31		▲ 37,795	87,625	▲ 125,420																														
H32		▲ 21,689	702,950	▲ 724,639																														
累計	5,844,230	▲ 59,484	5,042,759	741,987																														
63	D	-	1	-	11	道路新設事業 (小河原地区)	末崎地区	市	市	直接	完了	855,681	24 ~ 29						H23											0		0	平成24年11月、測量設計発注。	
																			H24											24,000		22,663		
														H25	229,600		▲ 3,950	233,550																
														H26	160,000	167,855	72,945	254,910																
														H27	0		323,928	▲ 323,928																
														H28			211,349	▲ 211,349																
														H29	172,756		57,610	115,146																
														H30		▲ 69,666		▲ 69,666																
														H31				0																
														H32				0																
														累計	586,356	98,189	684,545	0																
														64	D	-	1	-	12	道路改良事業 (田浜上地区)	綾里地区	市	市	直接	完了	66,197	24 ~ 26	H23	0		0	平成24年8月、測量設計発注。平成25年2月、物件移転補償開始。平成25年3月、用地買収開始。		
																												H24	72,000		4,218			67,782
H25	0		48,073	▲ 48,073																														
H26	0	▲ 19,042	665	▲ 19,707																														
H27	0			0																														
H28	0			0																														
H29	0			0																														
H30	0			0																														
H31	0			0																														
H32	0			0																														
累計	72,000	▲ 19,042	52,956	2																														
65	D	-	1	-	13	道路改良事業 (小細浦地区)	末崎地区	市	市	直接	完了	39,433	24 ~ 25															H23	0		0		平成24年11月、物件移転補償開始。平成24年11月、用地買収開始。	
																												H24	20,000		8,719			11,281
														H25	16,800		22,827	▲ 6,027																
														H26	0	▲ 5,254		▲ 5,254																
														H27	0			0																
														H28	0			0																
														H29	0			0																
														H30	0			0																
														H31	0			0																
														H32	0			0																
														累計	36,800	▲ 5,254	31,546	0																

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
66	D	-	1	-	14	道路新設事業 (浦浜仲地区)	越喜来地区	市	市	直接	完了	129,822	24	~	27	H23	0		0	平成24年12月、測量設計発注。	
																H24	9,600		6,330	3,270	
																H25	167,200		89,188	78,012	25年5月 測量設計変更契約。25年5月 完了。
																H26	0	▲ 11,656	6,732	▲ 18,388	26年4月 移転補償開始。
																H27	0	▲ 36,000	1,607	▲ 37,607	27年8月 工事完了。
																H28		▲ 25,286		▲ 25,286	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	176,800	▲ 72,942	103,857	1	
																67	D	-	4	-	8
H24	8,750		7,549	1,201	(2棟7戸)																
H25	118,912		104,245	14,667	平成26年3月建築工事完了。																
H26	0			0																	
H27	0			0																	
H28		▲ 15,867		▲ 15,867																	
H29			▲ 3,647	3,647																	
H30		▲ 3,648		▲ 3,648																	
H31				0																	
H32				0																	
累計	127,662	▲ 19,515	108,147	0																	
68	D	-	4	-	9	災害公営住宅 整備事業(赤 沢団地)	大船渡町 赤沢	市	市	直接	完了	487,247	24	~	26						
																H24	17,500		461,711	▲ 444,211	平成25年3月、実施設計完了、敷地造成完了、URとの譲渡契約締結。(1棟23戸)
																H25	496,649		0	496,649	平成25年5月から建設工事施工中。
																H26	0	▲ 1,608	▲ 35,370	33,762	平成26年7月に完成・引き渡し
																H27	0	▲ 72,735		▲ 72,735	
																H28		▲ 13,464		▲ 13,464	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	514,149	▲ 87,807	426,341	1	
																69	D	-	4	-	10
H24	13,125		230,314	▲ 217,189	平成25年3月、実施設計完了、敷地造成完了、URとの譲渡契約締結。(1棟11戸)																
H25	228,637		0	228,637	平成25年5月から建設工事施工中。																
H26	0		▲ 27,603	27,603	平成26年5月に完成・引き渡し																
H27	0			0																	
H28		▲ 39,051		▲ 39,051																	
H29			▲ 1	1																	
H30				0																	
H31				0																	
H32				0																	
累計	241,762	▲ 39,051	202,710	1																	
70	D	-	4	-	11	災害公営住宅 整備事業(平 林団地)	末崎町平 林	市	市	直接	完了	282,342	24	~	26						
																H24	17,500		271,206	▲ 253,706	平成25年2月、敷地造成完了。平成25年3月、実施設計完了、URとの譲渡契約締結。(1棟11戸)
																H25	228,637		0	228,637	平成25年5月から建設工事施工中。
																H26	0	1,608	▲ 24,158	25,766	平成26年5月に完成・引き渡し
																H27	0			0	
																H28		▲ 696		▲ 696	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	246,137	912	247,048	1	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
71	D	-	4	-	12	災害公営住宅 整備事業(宇 津野沢団地)	盛町宇津 野沢	市	市	直接	完了	447,710	24	~	26	H23	0		0	平成24年9月、実施設計発注。平成24年11月、敷地造成発注。 平成25年3月、実施設計完了、敷地造成完了、URとの譲渡契約 締結。(1棟20戸)		
																H24	17,500	414,989	▲ 397,489			
																H25	438,725	0	438,725		平成25年5月から建設工事施工中。 平成26年6月に完成・引き渡し	
																H26	0	▲ 23,243	23,243			
																H27	0		0			
																H28		▲ 64,478	▲ 64,478			
																H29			0			
																H30			0			
																H31			0			
																H32			0			
																累計	456,225	▲ 64,478	391,746			1
																H23	0		0			平成24年9月、改修工事発注。平成24年12月、改修工事完了。
H24	26,075	24,929	1,146																			
H25	0		0																			
H26	0		0																			
H27	0	17,935	378	17,557																		
H28		15,580	▲ 15,580																			
H29		▲ 3,123	▲ 3,123																			
H30			0																			
H31			0																			
H32			0																			
累計	26,075	14,812	40,887	0																		
73	D	-	15	-	1	津波復興拠点 整備計画作成 事業	大船渡地 区	市	市	直接	完了	27,353	24	~	24	H23	0		0	平成24年10月業務(施設計画、主要施設概略設計、総合基本計 画、経営管理計画、ワークショップ運営等)発注。平成25年3月完 了。		
																H24	20,522	20,514	8			
																H25	0		0			
																H26	0		0			
																H27	0		0			
																H28		▲ 7	▲ 7			
																H29			0			
																H30			0			
																H31			0			
																H32			0			
																累計	20,522	▲ 7	20,514		1	
																74	D	-	23		-	7
H24	223,440	61,273	162,167																			
H25	762,724	586,427	176,297																			
H26	0	41,659	▲ 41,659																			
H27	0	91,555	▲ 91,555																			
H28		165,085	▲ 165,085																			
H29		19,378	▲ 19,378																			
H30		▲ 7,370	▲ 15,492																			
H31		0	0																			
H32			0																			
累計	986,164	▲ 7,370	973,499	5,295																		
75	D	-	23	-	8	防災集団移転 促進事業(港・ 岩崎地区)	綾里地区	市	市	直接	完了	484,019	24	~	30					H23		
																H24	88,697	66,691	22,006			
																H25	443,156	272,374	170,782			
																H26	0	61,644	▲ 61,644			
																H27	0	▲ 4,842	4,842			
																H28		30,699	▲ 30,699			
																H29		▲ 4,034	4,034			
																H30		▲ 102,821	983	▲ 103,804		
																H31		▲ 5,516	▲ 5,516			
																H32			0			
																累計	531,853	▲ 108,337	423,515	1		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
76	D	-	23	-	9	防災集団移転 促進事業(浦 浜東地区)	越喜来地 区	市	市	直接	完了	299,459	24 ~ 30	H23	0		0	0	平成25年3月、実施設計発注済。		
														H24	43,929	18,783	25,146				
														H25	313,573	22,674	290,899	平成26年3月、移転先用地買収済。			
														H26	0	136,294	▲ 136,294	平成26年6月造成工事発注、平成27年3月工事完了			
														H27	0	64,635	▲ 64,635	移転跡地買取り、利子補給継続実施			
														H28		18,621	▲ 18,621	移転跡地買取り、利子補給継続実施			
														H29		1,164	▲ 1,164	移転跡地買取り継続実施			
														H30	▲ 94,458	▲ 144	▲ 94,314	移転跡地買取り継続実施			
														H31	▲ 1,017		▲ 1,017				
														H32			0				
														累計	357,502	▲ 95,475	262,027	0			
														77	D	-	23	-	10	防災集団移転 促進事業(浦 浜南地区)	越喜来地 区
H24	42,735	23,977	18,758																		
H25	290,333	163,072	127,261	平成25年11月、宅地造成工事発注済。																	
H26	0	59,392	▲ 59,392	平成26年12月、造成工事完了																	
H27	0	27,173	▲ 27,173	移転跡地買取り、利子補給継続実施																	
H28		8,685	▲ 8,685	移転跡地買取り、利子補給継続実施																	
H29		24,583	▲ 24,583	移転跡地買取り、利子補給継続実施																	
H30	▲ 13,150	733	▲ 13,883	移転跡地買取り、利子補給継続実施																	
H31			0																		
H32		3,998	▲ 3,998	利子補給継続実施																	
累計	333,068	▲ 13,150	311,613	8,305																	
80	◆	D	-	4	-	4	-	3	住宅再建相談 会	大船渡市 内	県	県	直接								
														H24	1,200	247	953	H26以降については現在検討中。			
														H25	1,200	218	982	H25年度4回開催			
														H26	0	1,935	▲ 1,935	H26年度16回+住まいの展示会			
														H27	0	0	0				
														H28			0				
														H29			0				
														H30			0				
														H31			0				
														H32			0				
														累計	2,400	0	2,400	0			
														82	D	-	1	-	15	道路新設事業 (泊里地区)	末崎地区
H24	44,160	0	44,160																		
H25	81,760	12,811	68,949	25年8月 測量設計発注。26年3月 完了。																	
H26	0	69,465	▲ 69,465	26年5月 用地買収完了。																	
H27	0	5,420	▲ 5,420	27年9月 工事完了。																	
H28	▲ 38,223		▲ 38,223																		
H29			0																		
H30			0																		
H31			0																		
H32			0																		
累計	125,920	▲ 38,223	87,696	1																	
83	D	-	1	-	16	道路新設事業 (梅神地区)	末崎地区	市	市	直接	廃止	0	24 ~ 26								
														H24	35,120	0	35,120				
														H25	44,160		44,160				
														H26	0	▲ 79,280	▲ 79,280				
														H27	0		0				
														H28			0				
														H29			0				
														H30			0				
														H31			0				
														H32			0				
														累計	79,280	▲ 79,280	0	0			

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
84	D	-	1	-	17	道路新設・改 良事業(中赤 崎地区)	赤崎地区	市	市	直接	継続	1,084,605	24	~	33	H23	0	0	0		
																H24	30,800	0	30,800		
																H25	239,120	39,831	199,289	25年12月 測量設計発注。	
																H26	0	86,619	▲ 86,619	26年4月 用地買収、測量設計開始。	
																H27	0	242,768	▲ 242,768	27年5月 その1・その2工事発注	
																H28	20,043	358,053	8,928	369,168	28年9月 物件移転補償開始 29年2月完了
																H29		59,377	▲ 10,076	69,453	29年7月 積算資料作成完了
																H30	160,289		0	160,289	
																H31			268,000	▲ 268,000	01年8月 工事施行協定締結 02年3月変更協定締結(元年現年分のみ繰越)
																H32			231,612	▲ 231,612	02年4月 工事施行協定締結 02年8・10・11月 迂回路整備完了 03年1月物件移転完了(上水道管)
																累計	450,252	417,430	867,682	0	
85	D	-	1	-	18	道路新設・改 良事業(蛸ノ浦 地区)	赤崎地区	市	市	直接	完了	70,723	24	~	27	H23	0	0	0		
																H24	4,880	0	4,880		
																H25	18,800	5,200	13,600	25年8月 測量設計発注。26年2月 完了。	
																H26	45,600	49,114	▲ 3,514	26年4月 用地買収、移転補償開始。	
																H27	0	2,265	▲ 2,265	27年10月 工事完了。	
																H28		▲ 12,701	0	▲ 12,701	
																H29			▲ 1	1	
																H30				0	
																H31				0	
																H32				0	
																累計	69,280	▲ 12,701	56,578	1	
86	D	-	1	-	19	道路新設事業 (大船渡地区 ①)	大船渡地区	市	市	直接	廃止	0	25	~	26	H23	0	0	0		
																H24	0	0	0		
																H25	7,920	0	7,920	防災集団移転促進事業(大船渡地区)の事業計画の見直しにより、調整中。	
																H26	0	▲ 7,920	0	▲ 7,920	
																H27	0			0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	7,920	▲ 7,920	0	0	
87	D	-	1	-	20	道路新設事業 (大船渡地区 ②)	大船渡地区	市	市	直接	廃止	0	24	~	27	H23	0	0	0		
																H24	0	0	0		
																H25	108,800	0	108,800	防災集団移転促進事業(大船渡地区)の事業計画の見直しにより、調整中。	
																H26	0	▲ 108,800		▲ 108,800	
																H27	0			0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	108,800	▲ 108,800	0	0	
88	D	-	1	-	21	道路新設・改 良事業(永浜 地区)	赤崎地区	市	市	直接	完了	231,474	24	~	28	H23	0	0	0		
																H24	6,880	0	6,880		
																H25	38,400	25,597	12,803	25年9月 測量設計発注。26年2月 完了。	
																H26	84,720	81,014	157,186	8,548	26年4月 用地買収、移転補償開始。3月 完了。
																H27	0	▲ 1,481	1,481	27年4月 移転補償開始。8月 完了。	
																H28			3,877	▲ 3,877	28年11月 新設工事完了
																H29		▲ 25,835		▲ 25,835	
																H30				0	
																H31				0	
																H32				0	
																累計	130,000	55,179	185,179	0	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
89	D	-	1	-	22	道路改良事業 (細浦地区)	末崎地区	市	市	直接	完了	466,568	24	~	30	H23	0	0	0	25年5月 測量設計発注。26年6月完了予定。 26年4月 測量発注。 27年6月 工事完了 28年4月 JR駅構内二道橋新設工事委託発注 29年10月 施工用地賃借終了。その2工事発注。 30年6月 その2工事完了	
																H24	35,840	0	35,840		
																H25	50,880	10,566	40,314		
																H26	41,120	76,217	▲ 35,097		
																H27	163,440	4,146	159,294		
																H28	191,779	75,352	116,427		
																H29		201,549	▲ 201,549		
																H30		5,424	▲ 5,424		
																H31		▲ 109,805	▲ 109,805		
																H32			0		
																累計	483,059	▲ 109,805	373,254		0
																90	D	-	1		-
H24	14,400	0	14,400																		
H25	73,360	8,265	65,095																		
H26	77,600	78,829	▲ 1,229																		
H27	0	27,284	▲ 27,284																		
H28		22,328	▲ 22,328																		
H29		▲ 28,653	▲ 28,653																		
H30			0																		
H31			0																		
H32			0																		
累計	165,360	▲ 28,653	136,706	1																	
91	D	-	1	-	24	道路改良事業 (野々田川口 橋線)	大船渡地 区	市	市	直接	完了	843,210	25	~	30					H23	
																H24	0	0	0		
																H25	324,240	16,588	307,652		
																H26	0	▲ 1,642	1,642		
																H27	0	141,565	▲ 141,565		
																H28	156,320	89,026	252,338		
																H29	174,605	264,911	▲ 90,306		
																H30		▲ 3,432	3,432		
																H31		▲ 69,624	▲ 69,624		
																H32			0		
																累計	655,165	19,402	670,328	4,239	
																92	D	-	2	-	1
H24	0	0	0																		
H25	160,000	11,200	148,800																		
H26	2,116,000	1,174,880	941,120																		
H27	357,160	1,110,126	▲ 752,966																		
H28	562,840	1,018,527	▲ 455,687																		
H29	946,044	778,131	167,913																		
H30	352,355	329,694	22,661																		
H31		▲ 40,941	40,941																		
H32			0																		
累計	4,494,399	0	4,381,617	112,782																	
93	D	-	4	-	14	災害公営住宅 整備事業(泊 里団地)	末崎町	市	市	直接	完了	204,553	24	~	27						
																H24	23,275	0	23,275		
																H25	47,862	3,528	44,334		
																H26	126,437	194,046	▲ 67,609		
																H27	0	▲ 17,574	17,574		
																H28		▲ 17,574	▲ 17,574		
																H29		▲ 1,015	1,015		
																H30		▲ 1,016	▲ 1,016		
																H31			0		
																H32			0		
																累計	197,574	▲ 18,590	178,984	0	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
94	D	-	4	-	15	災害公営住宅 整備事業(中 赤崎団地)	赤崎町	市	市	直接	完了	965,358	24	~	28	H23	0		0		
																H24	6,737		0	6,737	
																H25	248,062		0	248,062	災害危険区域指定調整中。 山口地区は26年11月、後ノ入・大洞地区は27年3月にURと譲渡 契約締結。大洞は造成工事中。山口・後ノ入地区は実施設計中
																H26	824,250		909,420	▲ 85,170	
																H27	0		▲ 58,946	58,946	
																H28		▲ 136,465	▲ 3,575	▲ 132,890	
																H29		▲ 95,685	▲ 2,211	▲ 93,474	
																H30		▲ 2,210		▲ 2,210	
																H31			▲ 12,853	12,853	中赤崎(大洞)団地、道路分切り分けのため
																H32			▲ 5	5	
																累計	1,079,049	▲ 234,360	831,830	12,859	
95	D	-	4	-	16	災害公営住宅 整備事業(崎 浜団地)	三陸町越 喜来	市	市	直接	完了	405,429	24	~	27	H23	0		0		
																H24	13,912		0	13,912	平成25年6月、測量設計業務発注。平成25年11月、業務完了。 平成26年6月に用地取得予定。7月造成工事発注予定。
																H25	53,637		0	53,637	
																H26	208,950		276,499	▲ 67,549	27年3月にURと譲渡契約締結。敷地造成中。
																H27	0	78,250	78,250	0	
																H28				0	
																H29				0	
																H30				0	
																H31			▲ 40,725	40,725	道路分切り分けのため
																H32				0	
																累計	276,499	78,250	314,024	40,725	
96	D	-	4	-	17	災害公営住宅 整備事業(蛸ノ 浦団地)	赤崎町	市	市	直接	完了	476,168	25	~	27	H23	0		0		
																H24	0			0	平成25年9月、測量調査設計業務完了。11月造成工事発注。ま た、平成25年8月URとの譲渡契約締結。
																H25	105,875		414,969	▲ 309,094	
																H26	438,550		4,254	434,296	
																H27	0		202	▲ 202	
																H28		▲ 125,000		▲ 125,000	
																H29			▲ 2,778	2,778	
																H30		▲ 2,777		▲ 2,777	
																H31				0	
																H32				0	
																累計	544,425	▲ 127,777	416,647	1	
97	D	-	4	-	18	災害公営住宅 整備事業(浦 浜団地)	三陸町越 喜来	市	市	直接	完了	944,875	25	~	27	H23	0		0		
																H24	0			0	
																H25	139,037		7,958	131,079	平成26年3月、測量調査設計業務完了。
																H26	640,237		771,316	▲ 131,079	所通東地区は26年10月、杉下地区は27年3月にURと譲渡契約締結。
																H27	0	54,800	53,829	971	
																H28		▲ 971		▲ 971	
																H29			▲ 6,339	6,339	
																H30		▲ 6,338		▲ 6,338	
																H31				0	
																H32				0	
																累計	779,274	47,491	826,764	1	
98	D	-	15	-	2	津波復興拠点 整備事業(大船 渡地区)	大船渡地 区	市	市	直接	完了	5,671,468	24	~	29	H23	0		0	平成25年3月、基本設計・ワークショップ運営等業務発注。	
																H24	70,839		21,262	49,577	
																H25	1,103,197		875,114	228,083	平成25年7月、基本設計等業務発注。先行地区土地取得(平成 25年8月契約開始、平成26年1月取得完了。)。平成25年10月物 件移転補償実施。
																H26	1,933,125		1,884,083	49,042	平成25年7月発注の基本設計等業務委託について、平成27年2 月増額変更、同年3月完了。拡大地区土地取得(平成26年6月契 約開始、平成26年12月取得完了。)
																H27	97,500		200,654	▲ 103,154	
																H28	509,626		699,732	▲ 190,106	
																H29	614,410		572,753	41,657	大船渡市防災観光交流センター、平成30年3月完成。
																H30		▲ 75,098		▲ 75,098	
																H31				0	
																H32				0	
																累計	4,328,697	▲ 75,098	4,253,598	1	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
99	D	-	17	-	2	被災市街地復興土地画整理事業	大船渡地区	市	市	直接	完了	9,818,604	25 ~ 31	H23	0			0	平成25年9月、UR協定に基づく平成25年度業務委託発注済。 平成26年4月、UR協定に基づく平成26年度業務委託発注済。 令和元年9月、事業完了。
														H24	0			0	
														H25	150,000		150,000	0	
														H26	458,250	137,625	314,031	281,844	
														H27	1,500,000	45,069	2,009,334	▲ 464,265	
														H28	2,019,505		1,999,203	20,302	
														H29	949,847		708,035	241,812	
														H30	2,103,655		2,101,638	2,017	
														H31			▲ 57,174	57,174	
														H32				0	
														累計	7,181,257	182,694	7,225,067	138,884	
														100	D	-	17	-	
H24	265,725		222,571	43,154															
H25	0		0	0															
H26	0	▲ 5,584		▲ 5,584															
H27	0	▲ 37,569		▲ 37,569															
H28				0															
H29				0															
H30				0															
H31				0															
H32				0															
累計	265,725	▲ 43,153	222,571	1															
101	D	-	21	-	2	大船渡浄化センター緊急情報配信システム整備事業	大船渡浄化センター	市	市	直接	完了	5,460	25 ~ 25						H23
														H24	0			0	
														H25	6,000		4,095	1,905	
														H26	0			0	
														H27	0			0	
														H28		▲ 1,905		▲ 1,905	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
														累計	6,000	▲ 1,905	4,095	0	
														102	D	-	22	-	1
H24	0			0															
H25	7,500		0	7,500															
H26	0			0															
H27	0	▲ 7,500		▲ 7,500															
H28				0															
H29				0															
H30				0															
H31				0															
H32				0															
累計	7,500	▲ 7,500	0	0															
103	D	-	23	-	11	防災集団移転促進事業(峰岸地区)	末崎	市	市	直接	完了	594,712	24 ~ 30						
														H24	113,281		32,093	81,188	
														H25	105,437		330,616	▲ 225,179	
														H26	190,303		0	190,303	
														H27	0	136,253	53,660	82,593	
														H28			80,589	▲ 80,589	
														H29			16,289	▲ 16,289	
														H30		▲ 24,903	4,884	▲ 29,787	
														H31				0	
														H32				0	
														累計	409,021	111,350	518,131	2,240	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
104	D	-	23	-	12	防災集団移転 促進事業(細 浦地区)	末崎	市	市	直接	完了	449,818	24 ~ 30	H23	0			0	平成25年3月、実施設計発注済。
														H24	0		32,131	▲ 32,131	
														H25	285,320		215,165	70,155	平成25年12月、宅地造成工事発注済。
														H26	108,392		5,496	102,896	平成27年1月、宅地造成工事完了
														H27	0		44,702	▲ 44,702	移転跡地買取り、利子補給継続実施
														H28			15,527	▲ 15,527	移転跡地買取り、利子補給継続実施
														H29			34,375	▲ 34,375	移転跡地買取り、利子補給継続実施
														H30		▲ 121	6,360	▲ 6,481	移転跡地買取り、利子補給継続実施
														H31				0	
														H32				0	
														累計	393,712	▲ 121	353,756	39,835	
105	D	-	23	-	13	防災集団移転 促進事業(神 坂地区)	末崎	市	市	直接	完了	357,437	24 ~ 31	H23	0			0	平成25年3月、実施設計発注済。
														H24	55,140		24,750	30,390	
														H25	199,657		204,139	▲ 4,482	平成26年3月、宅地造成工事発注済。
														H26	0		3,199	▲ 3,199	平成27年3月、宅地造成工事完了
														H27	0		16,305	▲ 16,305	移転跡地買取り、利子補給継続実施
														H28		57,959	36,189	21,770	移転跡地買取り、利子補給継続実施
														H29			4,974	▲ 4,974	移転跡地買取り、利子補給継続実施
														H30			0	0	移転跡地買取り、利子補給継続実施
														H31			0	0	
														H32			0	0	
														累計	254,797	57,959	289,556	23,200	
106	D	-	23	-	14	防災集団移転 促進事業(梅 神地区)	末崎	市	市	直接	完了	392,737	24 ~ 30	H23	0			0	平成25年3月、実施設計発注済。
														H24	11,602		29,255	▲ 17,653	
														H25	74,165		194,022	▲ 119,857	平成26年3月、宅地造成工事発注済。
														H26	257,876		27,380	230,496	平成26年11月、宅地造成工事一部完了
														H27	0		44,392	▲ 44,392	平成27年4月造成工事完了。移転跡地買取り、利子補給継続実施
														H28			11,819	▲ 11,819	移転跡地買取り、利子補給継続実施
														H29			0	0	移転跡地買取り継続実施
														H30			0	0	移転跡地買取り継続実施
														H31			0	0	
														H32			0	0	
														累計	343,643	0	306,868	36,775	
107	D	-	23	-	15	防災集団移転 促進事業(泊 里地区)	末崎	市	市	直接	完了	469,225	24 ~ 30	H23	0			0	平成25年3月、実施設計発注済。
														H24	0		25,289	▲ 25,289	
														H25	387,633		26,532	361,101	平成26年3月、移転先用地買収済。
														H26	0		153,505	▲ 153,505	平成26年6月、宅地造成工事発注
														H27	0		88,929	▲ 88,929	平成27年7月造成工事完了。移転跡地買取り、利子補給継続実施
														H28			76,450	▲ 76,450	移転跡地買取り、利子補給継続実施
														H29		22,938	12,076	10,862	移転跡地買取り、利子補給継続実施
														H30			17,701	▲ 17,701	移転跡地買取り、利子補給継続実施
														H31			0	0	
														H32			0	0	
														累計	387,633	22,938	400,482	10,089	
108	D	-	23	-	16	防災集団移転 促進事業(佐 野地区)	赤崎	市	市	直接	完了	270,248	24 ~ 30	H23	0			0	平成25年3月、実施設計発注済。
														H24	12,325		18,876	▲ 6,551	
														H25	140,585		134,665	5,920	平成25年11月、宅地造成工事発注済。
														H26	83,556		51,614	31,942	平成26年5月、宅地造成工事完了
														H27	0		▲ 49,588	49,588	
														H28			148	▲ 148	利子補給継続実施
														H29			371	▲ 371	利子補給継続実施
														H30			105	▲ 105	利子補給継続実施
														H31			0	0	
														H32			0	0	
														累計	236,466	0	156,191	80,275	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
109	D	-	23	-	17	防災集団移転 促進事業(中 赤崎地区)	赤崎	市	市	直接	完了	5,062,670	24 ~ 32	H23	0			0	平成25年3月、実施設計発注済。
														H24	60,252		20,930	39,322	
														H25	2,053,611		88,313	1,965,298	平成26年3月、移転先用地一部買収。
														H26	2,018,244		694,031	1,324,213	平成26年6月と平成27年2月、宅地造成工事一部発注済
														H27	0		559,714	▲ 559,714	平成27年3月、平成28年3月造成工事一部完了、移転跡地買取り、利子補給継続実施
														H28		297,727	1,736,890	▲ 1,439,163	平成28年9月造成工事一部完了、移転跡地買取り、利子補給継続実施
														H29			860,160	▲ 860,160	平成29年9月造成工事一部完了、移転跡地買取り、利子補給継続実施
														H30			222,894	▲ 222,894	移転跡地買取り、利子補給継続実施
														H31			89,308	▲ 89,308	移転跡地買取り、利子補給継続実施
														H32			6,698	▲ 6,698	移転跡地買取り
														累計	4,132,107	297,727	4,278,938	150,896	
110	D	-	23	-	18	防災集団移転 促進事業(永 浜地区)	赤崎	市	市	直接	完了	1,112,391	24 ~ 31	H23	0			0	平成25年3月、実施設計発注済。
														H24	17,587		13,596	3,991	
														H25	471,169		83,060	388,109	平成26年3月、宅地造成工事1区画発注済。
														H26	475,168		31,795	443,373	平成26年12月、宅地造成工事発注
														H27	0		320,240	▲ 320,240	平成26年9月宅地造成1区画完成、移転跡地買取り継続実施
														H28		9,416	342,120	▲ 332,704	平成28年11月造成工事完了、移転跡地買取り、利子補給継続実施
														H29			34,208	▲ 34,208	平成29年10月集会所新築工事完了、移転跡地買取り、利子補給継続実施
														H30			36,377	▲ 36,377	利子補給継続実施
														H31			▲ 3,812	3,812	空き宅地の有償譲渡
														H32				0	
														累計	963,924	9,416	857,584	115,756	
111	D	-	23	-	19	防災集団移転 促進事業(清 水地区)	赤崎	市	市	直接	完了	363,284	24 ~ 30	H23	0			0	平成25年3月、移転用地補償業務一部終了、実施設計発注済。
														H24	15,415		30,891	▲ 15,476	
														H25	249,583		204,396	45,187	平成25年11月、宅地造成工事発注済。
														H26	52,874		59	52,815	平成26年9月、宅地造成工事完了
														H27	0		5,137	▲ 5,137	移転跡地買取り、利子補給継続実施
														H28			4,106	▲ 4,106	移転跡地買取り、利子補給継続実施
														H29			0	0	移転跡地買取り継続実施
														H30			0	0	移転跡地買取り継続実施
														H31			0	0	
														H32			0	0	
														累計	317,872	0	244,589	73,283	
112	D	-	23	-	20	防災集団移転 促進事業(蛸ノ 浦地区)	赤崎	市	市	直接	完了	572,068	24 ~ 30	H23	0			0	平成25年3月、実施設計発注済。
														H24	10,745		36,431	▲ 25,686	
														H25	179,426		30,962	148,464	平成26年3月、移転先用地買収済。
														H26	310,387		196,201	114,186	平成26年6月、宅地造成工事発注済
														H27	0		95,756	▲ 95,756	平成27年10月造成工事完了、移転跡地買取り、利子補給継続実施
														H28			30,947	▲ 30,947	移転跡地買取り、利子補給継続実施
														H29			18,911	▲ 18,911	移転跡地買取り、利子補給継続実施
														H30			5,675	▲ 5,675	移転跡地買取り、利子補給継続実施
														H31			0	0	
														H32			0	0	
														累計	500,558	0	414,883	85,675	
113	D	-	23	-	21	防災集団移転 促進事業(浦 浜仲・西地区)	越喜来	市	市	直接	完了	373,817	25 ~ 30	H23	0			0	平成25年3月、実施設計発注済。
														H24	0		4,605	▲ 4,605	
														H25	106,190		150,670	▲ 44,480	平成26年3月、宅地造成工事発注済。
														H26	131,460		45,931	85,529	平成26年12月、宅地造成工事完了
														H27	0	89,439	28,133	61,306	移転跡地買取り、利子補給継続実施
														H28			33,417	▲ 33,417	移転跡地買取り、利子補給継続実施
														H29			16,687	▲ 16,687	移転跡地買取り、利子補給継続実施
														H30			0	0	移転跡地買取り、利子補給継続実施
														H31			0	0	
														H32			0	0	
														累計	237,650	89,439	279,443	47,646	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																								
114	D	-	23	-	22	防災集団移転 促進事業(浦 嶺地区)	越喜来	市	市	直接	廃止	120,418	25	~	26	H23	0		0	平成25年3月、実施設計発注済。(浦浜東地区と統合)																							
																H24	0	0	0																								
																H25	64,960	0	64,960																								
																H26	40,405	0	40,405																								
																H27	0		0																								
																H28			0																								
																H29			0																								
																H30			0																								
																H31			0																								
																H32			0																								
																累計	105,365	0	105,365																								
																115	D	-	23		-	23	防災集団移転 促進事業(大 船渡地区)	大船渡	市	市	直接	完了	1,789,403	24	~	31	H23	0		0	平成25年3月、実施設計発注済。 平成25年10月、詳細設計発注済。 造成用地取得完了 平成26年8月、12月宅地造成工事発注済 平成27年5月造成工事完了、移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 利子補給継続実施						
																																	H24	0	16,305	▲ 16,305							
H25	1,895,810	109,174	1,786,636																																								
H26	0	230,131	▲ 230,131																																								
H27	0	77,228	▲ 77,228																																								
H28		161,356	▲ 468,499																																								
H29		88,407	▲ 111,345																																								
H30		40,108	▲ 40,108																																								
H31		246	▲ 246																																								
H32			0																																								
累計	1,895,810	▲ 330,081	722,955	842,774																																							
116	◆	D	-	4	-	8	-	1	災害公営住宅 駐車場整備事 業(明神前団 地2)	大船渡町 明神前	市	市	直接	完了	840					25													~	25	H23	0			0	平成26年3月完成。			
																																			H24	0			0				
																H25	2,000	672	1,328																								
																H26	0		0																								
																H27	0		0																								
																H28		▲ 1,328	▲ 1,328																								
																H29			0																								
																H30			0																								
																H31			0																								
																H32			0																								
																累計	2,000	▲ 1,328	672		0																						
																117	◆	D	-		4	-	8	-	2	災害公営住宅 敷地整備事業	大船渡町 明神前	市	市	直接	完了	4,390			25	~	25	H23	0			0	平成26年3月完成。
																																						H24	0			0	
H25	4,624	3,512	1,112																																								
H26	0		0																																								
H27	0		0																																								
H28		▲ 1,112	▲ 1,112																																								
H29			0																																								
H30			0																																								
H31			0																																								
H32			0																																								
累計	4,624	▲ 1,112	3,512	0																																							
118	◆	D	-	4	-	9	-	1	災害公営住宅 駐車場整備事 業(赤沢団地)	大船渡町 赤沢	市	市	直接	完了	2,145					25													~	26				H23	0		0	本体事業と一括発注として、平成25年5月から工事施工中。 平成26年7月に完成・引き渡し	
																																						H24	0		0		
																H25	5,200	0	5,200																								
																H26	0	1,715	▲ 1,715																								
																H27	0		0																								
																H28		▲ 3,484	▲ 3,484																								
																H29			0																								
																H30			0																								
																H31			0																								
																H32			0																								
																累計	5,200	▲ 3,484	1,715		1																						

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
	◆	D	-	4	-															10	-	1		
119	◆	D	-	4	-	10	-	1	災害公営住宅 駐車場整備事 業(上山団地)	大船渡町 上山	市	市	直接	完了	1,558	25	~	26	H23	0		0	本体事業と一括発注として、平成25年5月から工事施工中。 平成26年5月に完成・引き渡し	
																			H24	0		0		
																			H25	2,800		0		
																			H26	0		1,246		
																			H27	0		0		
																			H28		▲ 1,553	▲ 1,553		
																			H29			0		
																			H30			0		
																			H31			▲ 185		
																			H32			0		
																			累計	2,800	▲ 1,553	1,061		186
																			120	◆	D	-		4
H24	0		0																					
H25	2,800		0																					
H26	0		1,251																					
H27	0		0																					
H28		▲ 1,548	▲ 1,548																					
H29			0																					
H30			0																					
H31			0																					
H32			0																					
累計	2,800	▲ 1,548	1,251	1																				
121	◆	D	-	4	-	12	-	1	災害公営住宅 駐車場整備事 業(宇津野沢団 地)	盛町宇津 野沢	市	市	直接	完了	4,011	25	~	26					H23	
																			H24	0		0		
																			H25	4,600		0		
																			H26	0		3,209		
																			H27	0		0		
																			H28		▲ 1,391	▲ 1,391		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	4,600	▲ 1,391	3,209	0	
																			122	◆	D	-	23	-
H24	0		0																					
H25	14,400		0																					
H26			5,902																					
H27	0		75																					
H28		▲ 8,422	▲ 8,422																					
H29			0																					
H30			0																					
H31			0																					
H32			0																					
累計	14,400	▲ 8,422	5,977	1																				
124	D	-	1	-	25				まちづくり連携 道路整備事業	(大船渡 市)(主) 大船渡綾 里三陸線 赤崎	県	県	直接	継続	8,753,000	24	~	33						
																			H24	82,500		82,500		
																			H25	82,500		104,103		
																			H26	666,600		58,700		
																			H27	825,000		585,891		
																			H28	1,206,975	70,950	1,069,426		
																			H29	2,224,200		1,388,160		
																			H30		80,025	1,601,495		
																			H31	819,225		626,190		
																			H32	930,600	232,650	1,704,760		
																			累計	6,837,600	383,625	7,221,225	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
127	D	-	13	-	1	がけ地近接等 危険住宅移転 事業	市内	市	市	直接	完了	399,245	25 ~ 32	H23	0			0		
														H24	0			0		
														H25	176,850		0	176,850	随時申請受付中。	
														H26	353,700		0	353,700	随時申請受付中。	
														H27	0		8,528	▲ 8,528	随時申請受付中。	
														H28			16,290	▲ 16,290	随時申請受付中。	
														H29			16,279	▲ 16,279	随時申請受付中。	
														H30			16,511	▲ 16,511	随時申請受付中。	
														H31		▲ 231,116	2,253	▲ 233,369	随時申請受付中。	
														H32			▲ 9	9	R3年3月事業完了	
														累計	530,550	▲ 231,116	59,852	239,582		
128	D	-	21	-	3	下水道事業(土 地区画整理・ 管渠整備)	大船渡町	市	市	直接	完了	32,291	25 ~ 26	H23	0			0		
														H24	0			0		
														H25	36,000		25,905	10,095	平成26年2月業務発注。	
														H26	0		▲ 1,687	1,687	平成26年12月完了。	
														H27	0			0		
														H28		▲ 11,781		▲ 11,781		
														H29				0		
														H30				0		
														H31				0		
														H32				0		
														累計	36,000	▲ 11,781	24,218	1		
129	★	F	-	4	-	1	市街地復興効 果促進事業	大船渡市	県	直接	完了	574,341	25 ~ 32	H23	0			0		
														H24	0			0		
														H25	302,433		7,587	294,846		
														H26	0		133,752	▲ 133,752		
														H27	0		110,187	▲ 110,187		
														H28	102,908	54,129	113,666	43,371		
														H29			51,053	▲ 51,053		
														H30			4,832	▲ 4,832		
														H31				0		
														H32				0		
														累計	405,341	54,129	421,077	38,393		
132	D	-	4	-	19	災害公営住宅 整備事業(川 原地区)	大船渡町	市	市	直接	完了	786,829	25 ~ 27	H23	0			0		
														H24	0			0		
														H25	64,312		698,885	▲ 634,573	平成25年10月、測量調査設計業務完了。また、平成25年8月URとの譲渡契約締結。	
														H26	645,925		0	645,925		
														H27	0		▲ 6,807	6,807		
														H28		▲ 18,159		▲ 18,159		
														H29			▲ 3,603	3,603		
														H30		▲ 3,602		▲ 3,602		
														H31				0		
														H32				0		
														累計	710,237	▲ 21,761	688,475	1		
133	◆	D	-	17	-	2	被災市街地復 興土地区画整 理(移転補償) 事業	大船渡地 区	市	市	直接	完了	510,562	25 ~ 29	H23	0			0	
															H24	0			0	
															H25	217,040		179,735	37,305	平成25年9月、UR協定に基づく平成25年度業務委託発注済。平
															H26	0		5,314	▲ 5,314	
															H27	193,544		161,549	31,995	
															H28			95,393	▲ 95,393	
															H29			▲ 33,542	33,542	平成30年3月、物件移転補償完了。
															H30		▲ 2,134		▲ 2,134	
															H31				0	
															H32				0	
															累計	410,584	▲ 2,134	408,449	1	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
	◆	D	-	1	-															1	-	3		
134	◆	D	-	1	-	1	-	3	防犯灯整備事業	盛・大船渡・末崎・赤崎・蛸ノ浦・猪川・立根・日頃市・綾里・越喜来・吉浜	市	市	直接	完了	1,500	25	~	27	H23	0		0	平成25年9月 設置業務発注。平成26年3月 完了。	
																			H24	0		0		
																			H25	1,200		1,199		
																			H26	0		0		
																			H27	0		0		
																			H28	0		0		
																			H29	0		0		
																			H30	0		0		
																			H31	0		0		
																			H32	0		0		
																			累計	1,200	0	1,199		1
																			135	◆	D	-		17
H24	0		0																					
H25	0		0																					
H26	123,200		73,346	49,854																				
H27	160,000		308,380	▲ 148,380																				
H28	555,881		457,354	98,527																				
H29	1,162,934		1,162,935	▲ 1																				
H30	0		0	平成31年3月、事業完了。																				
H31	0		0																					
H32	0		0																					
累計	2,002,015	0	2,002,015	0																				
137	◆	D	-	4	-	3	-	1	災害公営住宅防災行政無線受信環境整備事業	盛・大船渡・末崎・赤崎・猪川・立根・綾里・越喜来	市	市	直接	完了	5,500	26	~	27					H23	
																			H24	0		0		
																			H25	0		0		
																			H26	16,722		4,400	12,322	
																			H27	0		0	0	
																			H28	0	▲ 12,322	0	▲ 12,322	
																			H29	0		0	0	
																			H30	0		0	0	
																			H31	0		0	0	
																			H32	0		0	0	
																			累計	16,722	▲ 12,322	4,400	0	
																			138	◆	D	-	4	-
H24	0		0																					
H25	0		0																					
H26	47,200		32,068	15,132																				
H27	0		8,653	▲ 8,653																				
H28	0	▲ 6,478	0	▲ 6,478																				
H29	0		0	0																				
H30	0		0	0																				
H31	0		0	0																				
H32	0		0	0																				
累計	47,200	▲ 6,478	40,721	1																				
139	D	-	4	-	20				災害公営住宅整備事業(区画整理地区)	大船渡町	市	市	直接	完了	1,829,267	26	~	28						
																			H24	0		0		
																			H25	0		0		
																			H26	199,281		1,311,974	▲ 1,112,693	
																			H27	1,112,693		0	1,112,693	
																			H28	0	312,513	299,425	13,088	
																			H29	0	▲ 13,087	▲ 10,791	▲ 2,296	
																			H30	0	▲ 10,792	0	▲ 10,792	
																			H31	0		0	0	
																			H32	0		0	0	
																			累計	1,311,974	288,634	1,600,608	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
144	◆	D	-	17	-	2	-	3	被災市街地復興 土地地区画整理 効果促進 (換地設計、がれき 撤去、下水道整備) 事業	大船渡地区	市	市	直接	完了	4,437,261	27	~	31	H23	0		0	
																			H24	0		0	
																			H25	0		0	
																			H26	0		0	
																			H27	908,000		908,000	0
																			H28	355,494		355,494	0
																			H29	1,337,968		1,293,061	44,907
																			H30	521,456	426,889	476,623	44,836
																			H31			286,741	▲ 286,741
																			H32				0
																			累計	3,122,918	426,889	3,315,018	234,789
平成31年3月、下水道整備完了。換地設計、がれき撤去継続。 令和2年3月、事業完了。																							
150	◆	D	-	17	-	2	-	4	大船渡駅周辺 地区区画整理 事業に伴う消 火栓設置事業	大船渡地区	市	市	直接	完了	27,738	27	~	30	H23	0		0	
																			H24	0		0	
																			H25	0		0	
																			H26	0		0	
																			H27	8,928		8,928	0
																			H28	5,184		9,620	▲ 4,436
																			H29	6,609		9,054	▲ 2,445
																			H30	1,468		1,323	145
																			H31				0
																			H32				0
																			累計	22,189	0	19,997	2,192
消火栓17基設置 消火栓16基設置(11,317,320円) 消火栓2基設置(1,654,560円)																							
153		D	-	21	-	4	-		公共下水道 (蛸ノ浦地区漁 業集落排水施 設)接続事業	赤崎地区	市	市	直接	完了	356,170	27	~	31	H23			0	
																			H24			0	
																			H25			0	
																			H26			0	
																			H27	24,000		15,045	8,955
																			H28			0	0
																			H29	180,613		133,349	47,264
																			H30	62,514		102,972	▲ 40,458
																			H31			8,250	▲ 8,250
																			H32				0
																			累計	267,127	0	259,616	7,511
平成27年9月業務発注。28年3月完了。 平成30年11月工事発注。31年3月完了。 R01年1月工事発注。R01年3月完了。																							
154	◆	D	-	4	-	3	-	2	公営住宅長寿 命化計画策定 事業	盛・大船渡・末崎・ 赤崎・蛸ノ浦・ 猪川・日頃市・ 綾里・越喜来	市	市	直接	完了	6,481	27	~	28	H23			0	
																			H24			0	
																			H25			0	
																			H26			0	
																			H27	1,785		5,356	▲ 3,571
																			H28	3,571		▲ 172	3,743
																			H29		▲ 172		▲ 172
																			H30				0
																			H31				0
																			H32				0
																			累計	5,356	▲ 172	5,184	0
161	◆	D	-	17	-	2	-	5	地ノ森(新田) 地区内水排水 対策事業	大船渡地区	市	市	直接	完了	423,858	27	~	32	H23			0	
																			H24			0	
																			H25			0	
																			H26			0	
																			H27	36,093		15,898	20,195
																			H28	120,280		117,141	3,139
																			H29	86,880		71,421	15,459
																			H30	79,032		9,810	69,222
																			H31			108,015	▲ 108,015
																			H32		16,800	12,668	4,132
																			累計	322,285	16,800	334,953	4,132
28年1月測量設計発注 28年7月完了予定 28年9月測量設計調査業務完了 29年9月 設計修正完了 30年7月 その5工事完了 01年9月 詳細設計発注 01年11月完了 02年3月 その3工事契約(繰越) 03年2月 その7工事完了 03年3月 電柱移転完了																							

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																									
162	◆	D	-	23	-	8	-	1	市道開墾線道路改良事業	綾里地区	市	市	直接	完了	98,411	28	~	30	H23				0	28年7月 測量設計調査発注 29年3月完了 29年5月 用地調査完了 30年9月 工事完了																				
																			H24				0																					
																			H25				0																					
																			H26				0																					
																			H27				0																					
																			H28	8,726		6,680	2,046																					
																			H29		70,002	56,449	13,553																					
																			H30			▲ 3,616	3,616																					
																			H31				0																					
																			H32				0																					
																			累計	8,726	70,002	59,513	19,215																					
																			164	◆	D	-	23		-	10	-	1	浦浜地区多目的広場整備事業	越喜来地区	市	市	直接	完了	56,722	28	~	30	H23				0	平成28年10月 測量設計発注、29年1月完了 平成29年11月 工事発注、30年4月完了予定 平成29年11月 工事発注、30年4月完了
																																							H24				0	
H25				0																																								
H26				0																																								
H27				0																																								
H28	8,200		4,476	3,724																																								
H29		37,176	39,041	▲ 1,865																																								
H30			▲ 1	1																																								
H31				0																																								
H32				0																																								
累計	8,200	37,176	43,516	1,860																																								
165		D	-	5	-	3			災害公営住宅家賃低廉化事業(補助率変更分)	盛・大船渡・末崎・赤崎・蛸ノ浦・猪川・日頃市・綾里・越喜来	市	市	直接	完了	292,677	29	~	32						H23																		0	R3年3月事業完了	
																								H24																		0		
																			H25				0																					
																			H26				0																					
																			H27				0																					
																			H28				0																					
																			H29	32,325		1,871	30,454																					
																			H30	10,643	43,339	19,075	34,907																					
																			H31		152,700	62,261	90,439																					
																			H32		4,889	160,689	▲ 155,800																					
																			累計	42,968	200,928	243,896	0																					
																			168		D	-	1	-	26			道路新設・改良事業(中赤崎地区)(補助率変更分)	赤崎地区	市	市	直接	継続	298,215	31	~	33	H23				0		02年8月 改築に関する工事(その2)
																																						H24				0		
H25				0																																								
H26				0																																								
H27				0																																								
H28				0																																								
H29				0																																								
H30				0																																								
H31		231,116		231,116																																								
H32			231,116	▲ 231,116																																								
累計	0	231,116	231,116	0																																								
169		D	-	5	-	4			災害公営住宅家賃低廉化事業【補助率変更分】	大船渡市	県	県	直接	完了	43,276	32	~	32																				H23				0		
																																						H24				0		
																			H25				0																					
																			H26				0																					
																			H27				0																					
																			H28				0																					
																			H29				0																					
																			H30				0																					
																			H31				0																					
																			H32	35,900	163	36,063	0																					
																			累計	35,900	163	36,063	0																					

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況										
	～	～	～	～	～							～																	
170	◆	D	-	23	-	17	-	1	永浜・山口地 区残土処分事 業	大船渡市	県	県	直接	完了	525,000	32	～	32	H23				0	完了					
																			H24				0						
																			H25				0						
																			H26				0						
																			H27				0						
																			H28				0						
																			H29				0						
																			H30				0						
																			H31				0						
																			H32	420,000		420,000	0						
																			累計	420,000	0	420,000	0						
																			市町村 交付分		各年度 別合計		H23		43,050	0	40,677	2,373	
																							H24		7,625,200	0	3,751,268	3,873,932	
																							H25		15,391,387	0	9,190,630	6,200,757	
				H26	12,727,286	0	10,784,804	1,942,482																					
				H27	6,398,938	0	7,370,505	▲ 971,567																					
				H28	5,282,083	0	9,530,603	▲ 4,248,520																					
				H29	6,056,667	0	7,046,649	▲ 989,982																					
				H30	3,703,333	0	3,401,967	301,366																					
				H31	0	0	1,147,543	▲ 1,147,543																					
				H32	0	0	1,592,015	▲ 1,592,015																					
70,223,195		市町村交付分 計		H23	190,749	0	3,282	187,467																					
				H24	2,871,697	0	645,519	2,226,178																					
				H25	3,533,164	0	718,116	2,815,048																					
				H26	9,412,168	0	3,320,258	6,091,910																					
				H27	2,169,750	0	6,734,408	▲ 4,564,658																					
				H28	1,835,643	▲ 302,570	4,920,264	▲ 3,387,191																					
				H29	3,159,451	356,699	2,241,527	1,274,623																					
				H30	0	634,243	3,104,251	▲ 2,470,008																					
				H31	2,518,482	▲ 48,936	3,227,849	▲ 758,303																					
				H32	2,624,472	96,710	4,073,769	▲ 1,352,587																					
34,435,586		都道府県交付分 計		H23	233,799	0	43,959	189,840																					
				H24	10,496,897	0	4,396,787	6,100,110																					
				H25	18,924,551	0	9,908,746	9,015,805																					
				H26	22,139,454	0	14,105,062	8,034,392																					
				H27	8,568,688	0	14,104,913	▲ 5,536,225																					
				H28	7,117,726	▲ 302,570	14,450,867	▲ 7,635,711																					
				H29	9,216,118	356,699	9,288,176	284,641																					
				H30	3,703,333	634,243	6,506,218	▲ 2,168,642																					
				H31	2,518,482	▲ 48,936	4,375,392	▲ 1,905,846																					
				H32	2,624,472	96,710	5,665,784	▲ 2,944,602																					
104,658,781		合計		H23	233,799	0	43,959	189,840																					
				H24	10,496,897	0	4,396,787	6,100,110																					
				H25	18,924,551	0	9,908,746	9,015,805																					
				H26	22,139,454	0	14,105,062	8,034,392																					
				H27	8,568,688	0	14,104,913	▲ 5,536,225																					
				H28	7,117,726	▲ 302,570	14,450,867	▲ 7,635,711																					
				H29	9,216,118	356,699	9,288,176	284,641																					
				H30	3,703,333	634,243	6,506,218	▲ 2,168,642																					
				H31	2,518,482	▲ 48,936	4,375,392	▲ 1,905,846																					
				H32	2,624,472	96,710	5,665,784	▲ 2,944,602																					
104,658,781		合計		交付額	85,543,520	736,146	82,845,904	3,433,762																					

(様式2E)

大船渡市

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																																																									
																24	24	～	32																																																					
24	E-1-1	浄化槽設置整備事業	大船渡、末崎(小細浦、門之浜)、綾里(田浜)	市	市	直接	完了	367,161	24	～	32	H23	0	0	0	浄化槽設置希望者から申請に基づき補助金を交付。 設置基数:105基(5人槽:40基、7人槽:61基、10人槽:4基)。 設置基数:142基(5人槽:56基、7人槽:83基、10人槽:3基)。 設置基数:163基(5人槽:77基、7人槽:80基、10人槽:6基)。 設置基数:154基(5人槽:77基、7人槽:74基、10人槽:3基)。 設置基数:86基(5人槽:40基、7人槽:46基)。 設置基数:24基(5人槽:11基、7人槽:12基、10人槽:1基)。 設置基数:24基(5人槽:10基、7人槽:13基、10人槽:1基)。 設置基数:10基(5人槽:4基、7人槽:6基)。 設置基数:2基(5人槽:1基、7人槽:1基)。																																																								
												H24	38,752	0	32,500		6,252																																																							
												H25	45,187	0	43,559		1,628																																																							
												H26	105,167	0	49,741		55,426																																																							
												H27	0	0	46,126		▲ 46,126																																																							
												H28	37,398	0	25,775		11,623																																																							
												H29	48,865	0	7,314		41,551																																																							
												H30	0	0	8,153		▲ 8,153																																																							
												H31	0	0	3,041		▲ 3,041																																																							
												H32	0	0	594		▲ 594																																																							
												累計	275,369	0	216,803		58,566																																																							
														市町村交付分	各年度別合計		H23	0	0	0	0	H24	38,752	0	32,500	6,252	H25	45,187	0	43,559	1,628	H26	105,167	0	49,741	55,426	H27	0	0	46,126	▲ 46,126	H28	37,398	0	25,775	11,623	H29	48,865	0	7,314	41,551	H30	0	0	8,153	▲ 8,153	H31	0	0	3,041	▲ 3,041	H32	0	0	594	▲ 594	367,161	市町村交付分計	275,369	0	216,803	58,566
														都道府県交付分	各年度別合計		H23	0	0	0	0	H24	0	0	0	0	H25	0	0	0	0	H26	0	0	0	0	H27	0	0	0	0	H28	0	0	0	0	H29	0	0	0	0	H30	0	0	0	0	H31	0	0	0	0	H32	0	0	0	0	0	都道府県交付分計	0	0	0	0
														市町村都道府県計	各年度別合計		H23	0	0	0	0	H24	38,752	0	32,500	6,252	H25	45,187	0	43,559	1,628	H26	105,167	0	49,741	55,426	H27	0	0	46,126	▲ 46,126	H28	37,398	0	25,775	11,623	H29	48,865	0	7,314	41,551	H30	0	0	8,153	▲ 8,153	H31	0	0	3,041	▲ 3,041	H32	0	0	594	▲ 594	367,161	合計	275,369	0	216,803	58,566

(様式2A)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A	-	4	-	1	埋蔵文化財調査事業	市内全域	市	市	直接	完了	318,580	24 ~ 32	H23	0			0	平成24年4月から発掘調査事業に着手。
														H24	11,040		11,034	6	
														H25	25,500		10,342	15,158	平成25年4月から発掘調査、試掘調査に着手。発掘2件、試掘11件完了。
														H26	46,895		47,742	▲ 847	平成26年4月から発掘調査、試掘調査に着手。発掘4件、試掘17件完了。
														H27	61,151		54,383	6,768	平成27年4月から発掘調査、試掘調査に着手。発掘3件、試掘4件完了。
														H28	52,681		26,367	26,314	平成28年4月から発掘調査、試掘調査に着手。発掘1件、試掘4件完了。報告書刊行に向けた整理作業を継続。
														H29	23,122		27,189	▲ 4,067	平成29年4月から発掘調査(整理作業)、試掘調査に着手。試掘2件完了。
														H30	0	18,543	11,422	7,121	平成30年4月から整理作業に着手、試掘調査に着手。試掘1件完了。
														H31	0		6,880	▲ 6,880	平成31年4月から整理作業に着手、報告書1件刊行
														H32			6,065	▲ 6,065	令和2年4月から整理作業に着手、報告書2冊刊行。
			累計	220,389	18,543	201,424	37,508												
25	A	-	4	-	2	遺跡調査事業(震災復興支援)	大船渡市	県	県	直接	完了	30,423	24 ~ 29	H23	0			0	平成24年5月から平成24年12月 試掘等調査。
														H24	6,389		3,569	2,820	
														H25	16,427		15,206	1,221	平成26年1月 試掘等調査。
														H26	0		5,301	▲ 5,301	平成26年6月、27年1月 分布等調査
														H27	0		5,732	▲ 5,732	平成27年6~8月、10月、12月 現地協議等
														H28			5,699	▲ 5,699	平成28年6月、平成29年1月 試掘調査等
														H29			736	▲ 736	平成29年4月~平成30年3月 報告書作成
														H30				0	
														H31				0	
														H32				0	
			累計	22,816	0	22,258	558												
52	A	-	1	-	1	被災学校移転改築事業(赤崎小学校屋内運動場)	赤崎地区赤崎小学校	市	市	直接	完了	14,123	24 ~ 28	H23	0			0	平成24年9月、実施設計発注。平成25年10月、実施設計完了。
														H24	322		273	49	
														H25	0		0	0	
														H26	0		0	0	
														H27	3,767		9,419	▲ 5,652	平成27年9月、建物本体工事着工
														H28	5,651	850	510	5,991	平成29年3月完成
														H29			388	▲ 388	
														H30				0	
														H31				0	
														H32				0	
			累計	9,740	850	10,590	0												
53	A	-	1	-	2	被災学校移転改築事業(越喜来小学校本校舎)	越喜来地区越喜来小学校	市	市	直接	完了	520,777	24 ~ 28	H23	0			0	平成24年9月、実施設計発注。平成25年10月、実施設計完了。
														H24	13,803		11,961	1,842	
														H25	45,381		31,970	13,411	平成25年7月、発掘調査発注。12月、野外調査完了。
														H26	49,315		0	49,315	
														H27	139,587		342,721	▲ 203,134	平成27年6月、建物本体工事着工
														H28	138,566	3,927	▲ 1,532	144,025	平成28年10月完成
														H29			5,459	▲ 5,459	
														H30				0	
														H31				0	
														H32				0	
			累計	386,652	3,927	390,579	0												

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
54	A	-	1	-	3	被災学校移転 改築事業(越 喜来小学校屋 内運動場)	越喜来地 区 越喜来小 学校	市	市	直接	完了	34,915	24	~	28	H23	0		0	0	平成24年9月、実施設計発注。平成25年10月、実施設計完了。		
																H24	1,224		1,058	166			
																H25	4,021		2,266	1,755		平成25年7月、発掘調査発注。12月、野外調査完了。	
																H26	2,054		0	2,054			
																H27	8,823		22,601	▲13,778		平成27年6月、建物本体工事着工	
																H28	9,803	259	▲109	10,171		平成28年10月完成	
																H29			368	▲368			
																H30				0			
																H31				0			
																H32				0			
																累計	25,925	259	26,184	0			
55	A	-	1	-	4	被災学校移転 改築事業(赤 崎中学校本校 舎)	赤崎地区 赤崎中 学校	市	市	直接	完了	375,926	24	~	28	H23	0		0	平成25年5月、実施設計発注。平成26年3月、実施設計完了。			
																H24	8,456		0		8,456		
																H25	0		7,612		▲7,612		
																H26	0		0		0		
																H27	110,611		276,528		▲165,917	平成27年9月、建物本体工事着工	
																H28	165,916	▲3,039	▲5,753		168,630	平成29年3月完成	
																H29			3,557		▲3,557		
																H30					0		
																H31					0		
																H32					0		
																累計	284,983	▲3,039	281,944		0		
56	A	-	2	-	1	学校施設環境 改善事業(学 校給食施設の 改築)(共同 分)	立根地区 北部給食 センター	市	市	直接	完了	92,193	24	~	25	H23	0		0	平成24年9月、実施設計発注。平成25年3月、実施設計完了。			
																H24	4,904		2,625		2,279		
																H25	58,538		58,836		▲298	平成25年7月、本体工事発注。26年3月、完成。	
																H26	0				0		
																H27	0				0		
																H28		▲1,980			▲1,980		
																H29			1		▲1		
																H30					0		
																H31					0		
																H32					0		
																累計	63,442	▲1,980	61,462		0		
57	A	-	2	-	2	学校施設環境 改善事業(学 校給食施設の 改築)(自校 分)	立根地区 北部給食 センター	市	市	直接	完了	50,957	24	~	25	H23	0		0	平成24年9月、実施設計発注。平成25年3月、実施設計完了。			
																H24	3,049		1,632		1,417		
																H25	36,400		36,584		▲184	平成25年7月、本体工事発注。26年3月、完成。	
																H26	0				0		
																H27	0				0		
																H28		▲1,232			▲1,232		
																H29			1		▲1		
																H30					0		
																H31					0		
																H32					0		
																累計	39,449	▲1,232	38,217		0		
58	◆	A	-	1	-	1	赤崎小学校移 転改築事業 (学校用地取 得等事業)	赤崎地区 赤崎小 学校	市	市	直接	完了	517,919	24	~	28	H23	0		0	平成24年11月、測量・造成設計発注。		
																	H24	17,728		7,706		10,022	
																	H25	157,057		31,192		125,865	平成25年6月以降、順次買収契約。
																	H26	190,966		190,966		0	平成26年12月本体着工
																	H27	4,008		149,890		▲145,882	
																	H28	44,573		34,577		9,996	平成29年3月完成
																	H29	0		1		▲1	
																	H30					0	
																	H31					0	
																	H32					0	
																	累計	414,332	0	414,332		0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
59	◆	A	-	1	-	2	-	1	越喜来小学校 移転改築事業 (学校用地取得等事業)	越喜来地区 越喜来小学校	市	市	直接	完了	604,465	24	~	28	H23	0		0	平成24年10月、測量・造成設計発注。平成25年1月、用地買収開始。 平成26年2月、造成工事発注。 平成28年10月完成	
																			H24	27,173	23,642	3,531		
																			H25	151,467	134,702	16,765		
																			H26	273,588	249,160	24,428		
																			H27	35,789	64,395	▲ 28,606		
																			H28	10,932	▲ 3,356	23,693		▲ 16,117
																			H29			▲ 12,023		12,023
																			H30		▲ 12,024			▲ 12,024
																			H31					0
																			H32					0
																			累計	498,949	▲ 15,380	483,569		0
60	◆	A	-	1	-	4	-	1	赤崎中学校移 転改築事業 (学校用地取得等事業)	赤崎地区 赤崎中学校	市	市	直接	完了	568,664	24	~	28	H23	0		0	平成25年2月、測量・造成設計発注。 平成26年1月以降、順次買収契約。 平成26年12月本体着工 平成29年3月完成	
																			H24	21,383	11,701	9,682		
																			H25	153,443	26,832	126,611		
																			H26	263,520	263,520	0		
																			H27	3,875	146,028			▲ 142,153
																			H28	19,228	11,558	7,670		
																			H29		▲ 7,440	7,440		
																			H30		▲ 6,519			▲ 6,519
																			H31					0
																			H32					0
																			累計	461,449	▲ 6,519	452,199		2,731
61	◆	A	-	3	-	1	-	1	越喜来地区認定 こども園整備事業(用地 取得等事業) (幼稚園分)	越喜来地区 越喜来こども園	市	市	直接	完了	230,023	24	~	28	H23	0		0	平成24年10月、測量・造成設計発注。平成25年1月、用地買収開始。 平成26年2月、造成工事発注。 平成28年10月完成	
																			H24	11,010	8,408	2,602		
																			H25	63,292	43,634	19,658		
																			H26	81,114	73,016	8,098		
																			H27	21,777	42,750			▲ 20,973
																			H28	7,652	▲ 830	16,206		▲ 9,384
																			H29		▲ 3,545	3,545		
																			H30					0
																			H31					0
																			H32					0
																			累計	184,845	▲ 830	180,469		3,546
78	A	-	3	-	1	-	1	越喜来地区認定 こども園整備事業(幼稚園分)	越喜来地区 越喜来こども園	県	市	間接	完了	50,727	24	~	28	H23	0		0	平成24年9月、実施設計発注。平成25年10月、実施設計完了。 平成27年6月着工 平成27年6月、建物本体工事着工 平成28年10月完成		
																		H24	9,348	3,120	6,228			
																		H25	0	0	0			
																		H26	0	0	0			
																		H27	22,495	34,222			▲ 11,727	
																		H28	5,499	702	131		6,070	
																		H29					0	
																		H30					0	
																		H31					0	
																		H32					0	
																		累計	37,342	702	37,473		571	
79	◆	A	-	4	-	2	-	1	埋蔵文化財発 掘調査迅速化 事業	大船渡市	県	県	直接	完了	156	24	~	24	H23	0		0	平成24年11月 測量機器操作説明会実施。	
																			H24	124		8		116
																			H25	0				0
																			H26	0				0
																			H27	0				0
																			H28	0				0
																			H29	0				0
																			H30	0				0
																			H31	0				0
																			H32	0				0
																			累計	124	0	8		116

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
140	A	-	2	-	3	被災学校移転 改築事業(越 喜来小学校防 災備蓄倉庫)	越喜来地 区 越喜来小 学校	市	市	直接	完了	15,148	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	5,965		9,637	▲ 3,672	平成27年6月、建物本体工事着工
																H28	3,676	456	460	3,672	平成28年10月完成
																H29	0			0	
																H30	0			0	
																H31	0			0	
																H32	0			0	
																累計	9,641	456	10,097	0	
141	A	-	2	-	4	被災学校移転 改築事業(越 喜来小学校学 校クラブハウス)	越喜来地 区 越喜来小 学校	市	市	直接	完了	100,604	26	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	16,345		0	16,345	
																H27	23,736		65,851	▲ 42,115	平成27年6月、建物本体工事着工
																H28	26,291	696	1,211	25,776	平成28年10月完成
																H29	0		▲ 521	521	
																H30	0			0	
																H31	0			0	
																H32	0			0	
																累計	66,372	696	66,541	527	
145	A	-	2	-	5	被災学校移転 改築事業(赤 崎小学校防 災備蓄倉庫)	赤崎地区 赤崎小学 校	市	市	直接	完了	17,430	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	4,358		10,896	▲ 6,538	平成27年9月、建物本体工事着工
																H28	6,538	723	472	6,789	平成29年3月完成
																H29	0		4	▲ 4	
																H30	0			0	
																H31	0			0	
																H32	0			0	
																累計	10,896	723	11,372	247	
146	A	-	2	-	6	被災学校移転 改築事業(赤 崎中学校防 災備蓄倉庫)	赤崎地区 赤崎中学 校	市	市	直接	完了	13,865	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	3,724		9,310	▲ 5,586	平成27年9月、建物本体工事着工
																H28	5,586	▲ 66	▲ 284	5,804	平成29年3月完成
																H29	0			0	
																H30	0			0	
																H31	0			0	
																H32	0			0	
																累計	9,310	▲ 66	9,026	218	
147	A	-	2	-	7	被災学校移転 改築事業(赤 崎中学校武 道場)	赤崎地区 赤崎中学 校	市	市	直接	完了	36,037	27	~	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	27,027		27,027	0	平成27年9月、建物本体工事着工
																H28	0		▲ 1	1	平成29年3月完成
																H29	0		1	▲ 1	
																H30	0			0	
																H31	0			0	
																H32	0			0	
																累計	27,027	0	27,027	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
148	A	-	2	-	8	被災学校移転 改築事業(赤 崎中学校学校 クラブハウス)	赤崎地区 赤崎中学 校	市	市	直接	完了	67,719	27	～	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	18,245		45,612	▲ 27,367	平成27年9月、建物本体工事着工
																H28	27,367	▲ 466	▲ 1,394	28,295	平成29年3月完成
																H29			1	▲ 1	
																H30				0	
																H31				0	
																H32				0	
																累計	45,612	▲ 466	44,219	927	
149	A	-	2	-	9	被災学校移転 改築事業(越 喜来小学校屋 外運動場整備)	越喜来地 区 越喜来小 学校	市	市	直接	完了	38,704	27	～	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0		0	0	
																H27	20,648		26,955	▲ 6,307	平成27年6月、建物本体工事着工
																H28	6,307	▲ 1,152	▲ 1,153	6,308	平成28年10月完成
																H29			1	▲ 1	
																H30				0	
																H31				0	
																H32				0	
																累計	26,955	▲ 1,152	25,803	0	
151	A	-	2	-	10	被災学校移転 改築事業(赤 崎小学校屋外 運動場整備)	赤崎地区 赤崎小学 校	市	市	直接	完了	36,928	27	～	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0			0	
																H27	2,969		24,618	▲ 21,649	平成27年9月、建物本体工事着工
																H28	21,649		▲ 1	21,650	平成29年3月完成
																H29			1	▲ 1	
																H30				0	
																H31				0	
																H32				0	
																累計	24,618	0	24,618	0	
152	A	-	2	-	11	被災学校移転 改築事業(赤 崎中学校屋外 運動場整備)	赤崎地区 赤崎中学 校	市	市	直接	完了	55,391	27	～	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0			0	
																H27	6,194		36,927	▲ 30,733	
																H28	30,733		▲ 2,893	33,626	平成29年3月完成
																H29			▲ 1,659	1,659	
																H30				0	
																H31				0	
																H32				0	
																累計	36,927	0	32,375	4,552	
155	A	-	2	-	12	被災学校移転 改築事業(赤 崎小学校太陽 光発電設備整 備)	赤崎地区 赤崎小学 校	市	市	直接	完了	41,462	28	～	28	H23	0			0	
																H24	0			0	
																H25	0			0	
																H26	0			0	
																H27			26,960	▲ 26,960	平成27年9月、建物本体工事着工
																H28	26,960	4,136	4,136	26,960	平成29年3月完成
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	26,960	4,136	31,096	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
156	A	-	2	-	13	被災学校移転 改築事業(越 喜来小学校太 陽光発電設備 整備)	越喜来地 区 越喜来小 学校	市	市	直接	完了	35,947	28	~	28	H23				0		
																H24				0		
																H25				0		
																H26				0		
																H27			26,960	▲ 26,960	平成27年9月、建物本体工事着工	
																H28	26,960		▲ 971	27,931	平成28年10月完成	
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	26,960	0	25,989	971		
																H23				0		
																H24				0		
H25				0																		
H26				0																		
H27			26,960	▲ 26,960	平成27年9月、建物本体工事着工																	
H28	26,960	3,039	2,169	27,830	平成29年3月完成																	
H29			2	▲ 2																		
H30				0																		
H31				0																		
H32				0																		
累計	26,960	3,039	29,131	868																		
158	◆	A	-	1	1	赤崎小学校移 転改築事業 (教具等整備 事業)	赤崎地区 赤崎小学 校	市	市	直接	完了	12,684	28	~	28	H23				0		
																H24				0		
																H25				0		
																H26				0		
																H27				0		
																H28	10,147			9,766	381	平成29年3月完成
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	10,147	0	9,766	381		
																H23				0		
																H24				0		
H25				0																		
H26				0																		
H27				0																		
H28	7,806	▲ 1,059		6,730	17	平成28年10月完成																
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	7,806	▲ 1,059		6,730	17																	
160	◆	A	-	1	4	赤崎中学校移 転改築事業 (教具等整備 事業)	赤崎地区 赤崎中学 校	市	市	直接	完了	12,649	28	~	28	H23				0		
																H24				0		
																H25				0		
																H26				0		
																H27				0		
																H28	10,119			10,067	52	平成29年3月完成
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	10,119	0		10,067	52	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
163	A	-	2	-	15		被災学校移転 改築事業(赤 崎中学校武道 場)	赤崎地区 赤崎中学 校	市	市	直接	完了	83,603	28	~	28	H23				0	平成27年9月、建物本体工事着工 平成29年3月完成
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	8,242		48,925	▲40,683	
																	H28	48,400	▲906	5,225	42,269	
																	H29			1	▲1	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	56,642	▲906	54,151	1,585	
166	◆	A	-	4	-	1	埋蔵文化財収 蔵施設整備事 業	綾里地区	市	市	直接	完了	14,166	29	~	29	H23				0	平成30年3月完成
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	11,332		8,616	2,716	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	11,332	0	8,616	2,716	
														H23	0	0	0	0				
														H24	120,092	0	80,040	40,052				
														H25	695,099	0	383,970	311,129				
														H26	923,797	0	824,404	99,393				
														H27	510,496	0	1,495,353	▲984,857				
														H28	740,501	0	139,056	601,445				
														H29	34,454	0	20,403	14,051				
														H30	0	0	11,422	▲11,422				
														H31	0	0	6,880	▲6,880				
														H32	0	0	6,065	▲6,065				
														市町村 交付分	3,959,313	0	2,967,593	56,846				
														H23	0	0	0	0				
														H24	15,861	0	6,697	9,164				
														H25	16,427	0	1,221	15,206				
														H26	0	0	5,301	▲5,301				
														H27	22,495	0	39,954	▲17,459				
														H28	5,499	702	5,830	371				
														H29	0	0	736	▲736				
														H30	0	0	0	0				
														H31	0	0	0	0				
														H32	0	0	0	0				
														都道府 県交付分	81,306	702	59,739	1,245				
														H23	0	0	0	0				
														H24	135,953	0	86,737	49,216				
														H25	711,526	0	385,191	326,335				
														H26	923,797	0	829,705	94,092				
														H27	532,991	0	1,535,307	▲1,002,316				
														H28	746,000	702	144,886	601,816				
														H29	34,454	0	21,139	13,315				
														H30	0	0	11,422	▲11,422				
														H31	0	0	6,880	▲6,880				
														H32	0	0	6,065	▲6,065				
														市町村 都道府 県計	4,040,619	702	3,027,332	58,091				

(様式2B)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 厚生労働省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																																																
142	B	-	3	-	1	越喜来地区認定こども園整備事業(保育所分)	越喜来地区越喜来こども園	県	市	間接	完了	5,358	27	H23	0	0	0	0	平成27年6月、建物本体工事着工																																																
														H24	0	0	0	0																																																	
														H25	0	0	0	0																																																	
														H26	0	0	0	0																																																	
														H27	4,018	0	4,018	0																																																	
														H28	0	0	0	0																																																	
														H29	0	0	0	0																																																	
														H30	0	0	0	0																																																	
														H31	0	0	0	0																																																	
														H32	0	0	0	0																																																	
														累計	4,018	0	4,018	0																																																	
														市町村交付分		各年度別合計	H23	0		0	0	0	H24	0	0	0	0	H25	0	0	0	0	H26	0	0	0	0	H27	0	0	0	0	H28	0	0	0	0	H29	0	0	0	0	H30	0	0	0	0	H31	0	0	0	0	H32	0	0	0	0
														0		市町村交付分計	0	0		0	0	0																																													
														都道府県交付分		各年度別合計	H23	0		0	0	0	H24	0	0	0	0	H25	0	0	0	0	H26	0	0	0	0	H27	4,018	0	4,018	0	H28	0	0	0	0	H29	0	0	0	0	H30	0	0	0	0	H31	0	0	0	0	H32	0	0	0	0
5,358		都道府県交付分計	4,018	0	4,018	0																																																													
市町村都道府県計		各年度別合計	H23	0	0	0	0	H24	0	0	0	0	H25	0	0	0	0	H26	0	0	0	0	H27	4,018	0	4,018	0	H28	0	0	0	0	H29	0	0	0	0	H30	0	0	0	0	H31	0	0	0	0	H32	0	0	0	0															
5,358		合計	4,018	0	4,018	0																																																													

(様式2C)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5																
2	C	-	7	-	1	新大船渡魚市場整備事業(製氷施設整備等)	大船渡	市	市	直接	完了	854,373	24	~	27	H23	0		0	0	製氷施設設計変更委託完了精算済。平成25年2月製氷施設工事発注。
																H24	471,750		446,322	25,428	一時保管冷蔵庫(平成25年9月)、岸壁上屋配管(平成25年9月)、水産物流通情報高度化基本計画(平成25年5月)・基本設計(平成25年10月)・プログラム作成(平成26年2月)
																H25	171,000		137,671	33,329	
																H26	0		40,612	▲ 40,612	H26プログラム作成(平成26年12月)
																H27	0		16,174	▲ 16,174	H27プログラム作成(平成27年12月)
																H28		▲ 1,970		▲ 1,970	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	642,750	▲ 1,970	640,779	1	
																3	◆	C	-	7	-
H24	100,000		91,518	8,482	展示施設施工監理業務委託発注(平成25年6月)、展示施設工事変更契約(平成26年3月)																
H25	0		7,956	▲ 7,956																	
H26	0		66	▲ 66	展示施設工事完了																
H27	0			0																	
H28		▲ 460		▲ 460																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	100,000	▲ 460	99,540	0																	
36	C	-	1	-	1	林道改修事業(林道蛸ノ浦線)	蛸ノ浦	市	市	直接	完了	58,981	24	~	24						
																H24	44,250		44,235	15	
																H25	0			0	
																H26	0			0	
																H27	0			0	
																H28		▲ 14		▲ 14	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	44,250	▲ 14	44,235	1	
																37	C	-	2	-	1
H24	82,500		74,938	7,562	平成25年4月18日事業実施主体に交付決定済み。																
H25	68,750		68,750	0	平成26年7月17日事業実施主体が工事契約締結により、変更交付決定。																
H26	0		▲ 105	105	平成26年12月18日、菌床椎茸等処理加工・集出荷施設完成(645.33㎡×1棟)。																
H27	0			0																	
H28		▲ 7,667		▲ 7,667																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	151,250	▲ 7,667	143,583	0																	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
38	C	-	7	-	2	水産業共同 利用施設復興 整備事業 (水産流通加 工施設整備支 援)	大船渡、 盛、末 崎、赤 綾、 越喜 来、吉 浜	市	間団体	直接	完了	7,967,512	24	~	H23	0			0	事業完了(認定30事業中、27事業完了、3事業廃止)															
															H24	4,035,625		4,030,189	5,436																
															H25	1,354,375		1,336,130	18,245	事業完了(認定13事業中12事業完了、1事業廃止)															
															H26	65,039		53,413	11,626	認定3事業中、2事業完了、1事業28年度へ事故繰越															
															H27	0		▲133,421	133,421																
															H28	0		20,628	▲20,628																
															H29		▲33,360	0	▲33,360																
															H30				0																
															H31				0																
															H32				0																
															累計	5,455,039	▲33,360	5,306,939	114,740																
															39	◆C	-	7	-	2	水産業共同 利用施設復興 整備事業 (設備等支援)	大船渡、 末崎、 赤綾、 越喜 来、吉 浜	市	間団体	直接	完了	545,063	24	~	H23	0			0	事業完了(認定17事業中、16事業完了、1事業廃止)
																														H24	120,000		109,485	10,515	
H25	120,000		74,947	45,053	事業完了(認定10事業中8事業完了、2事業廃止)																														
H26	0		42,032	▲42,032	事業完了(認定13事業全て完了)																														
H27	0		▲30,414	30,414																															
H28		▲43,949		▲43,949																															
H29				0																															
H30				0																															
H31				0																															
H32				0																															
累計	240,000	▲43,949	196,050	1																															
45	C	-	6	-	1	漁港施設機 能強化事業	千歳、扇 洞他14漁 港	県	市	間接	完了	700,000	24	~																H23	0			0	測量設計委託業務完了精算済。H24工事発注は5件。
																														H24	525,000		49,148	475,852	
															H25	0		▲96,503	96,503	H25年工事発注は10件。															
															H26	0		213,046	▲213,046	H26年工事発注は6件。うち4件を繰越。															
															H27	0		86,292	▲86,292	H27年工事発注は6件。うち2件を事故繰越。															
															H28		35,799		▲35,799	H28年工事発注は4件。物件移転補償2件。															
															H29		4,860		▲4,860	H29工事発注は1件。															
															H30		7,290		▲7,290	H30工事発注は1件															
															H31		2,898		▲2,898	R1工事発注は1件															
															H32		20,175		▲20,175	R2工事発注は1件															
															累計	525,000	0	516,011	8,989																
															46	C	-	1	-	2	農用地災害復 旧関連区画整 理事業 (復興基盤総 合整備事業)	大船渡・ 釜石地区	県	県	直接	完了	1,901,001	24	~	H23	0			0	H25年1月中旬工事契約。
																														H24	232,500		15,500	217,000	
H25	589,000		775,000	▲186,000	<吉浜工区>																														
H26	544,050		410,750	133,300	<吉浜工区>H27.4ほ場整備工事27ha完成																														
H27	115,475		178,250	▲62,775	<吉浜工区>H28.4ほ場整備工事46ha完成																														
H28	45,725		64,092	▲18,367	<吉浜工区>確定測量素等の換地業務を実施中。																														
H29		▲21,157	23,250	▲44,407	H30.3月工事完了																														
H30		▲32,316		▲32,316																															
H31				0																															
H32				0																															
累計	1,526,750	▲53,473	1,466,842	6,435																															
62	C	-	5	-	1	浦浜地区漁業 集落防災機能 強化事業	越喜来地 区	県	市	間接	完了	30,000	24	~																H23	0			0	平成25年3月、実施計画作成委託業務発注。平成26年7月実施 設計業務発注、No1301によりH26年12月工事発注予定。
																														H24	22,500		3,150	19,350	
															H25	0		0	0																
															H26	0		18,850	▲18,850	H26年7月、土地造成実施設計、補償物件調査委託発注。															
															H27	0		0	0																
															H28				0																
															H29				0																
															H30				0																
															H31				0																
															H32				0																
															累計	22,500	0	22,000	500																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	☆	F	-	1	-	1															-
81	☆	F	-	1	-	1	漁業集落復興 効果促進事業	大船渡市	市	市	直接	完了	167,958	24	32	H23	0			0	
																H24	4,800		0	4,800	
																H25	1,536		0	1,536	
																H26	75,200		0	75,200	
																H27	37,264		0	37,264	
																H28	32,757		0	32,757	
																H29			103,666	▲ 103,666	
																H30		▲ 17,191	0	▲ 17,191	
																H31			▲ 10,370	10,370	
																H32			▲ 3,747	3,747	
																累計	151,557	▲ 17,191	89,549	44,817	
123	C	-	6	-	2	漁港施設機能 強化事業(直 接補助分)	千歳、扇 洞他14漁 港	市	市	直接	完了	100,000	25	32	H23	0			0		
															H24	0		0	0		
															H25	75,000		0	75,000	同一事業である間接補助のNo.45漁港施設機能強化事業を優先実施中。	
															H26	0		0	0	同一事業である間接補助のNo.45漁港施設機能強化事業を優先実施中。	
															H27	0		0	0	同一事業である間接補助のNo.45漁港施設機能強化事業を優先実施中。	
															H28	0		0	0	同一事業である間接補助のNo.45漁港施設機能強化事業を優先実施中。	
															H29	0		0	0	同一事業である間接補助のNo.45漁港施設機能強化事業を優先実施中。	
															H30	0		0	0	同一事業である間接補助のNo.45漁港施設機能強化事業を優先実施中。	
															H31	0		0	0	同一事業である間接補助のNo.45漁港施設機能強化事業を優先実施中。	
															H32	0		0	0	同一事業である間接補助のNo.45漁港施設機能強化事業を優先実施中。	
															累計	75,000	0	0	75,000	同一事業である間接補助のNo.45漁港施設機能強化事業にて実施完了。	
125	C	-	1	-	3	漁港環境整備 事業	綾里	県	県	直接	廃止	2,000	25	26	H23	0			0		
															H24	0		0	0		
															H25	1,500		0	1,500	他工事(防潮堤)との調整が生じたためH25年度は契約なし。 H26年度内発注を見込む。	
															H26	0		0	0		
															H27	0		0	0		
															H28	0		0	0		
															H29	0		0	0		
															H30	0		0	0		
															H31	0		0	0		
															H32	0		0	0		
															累計	1,500	0	0	1,500		
126	C	-	7	-	3	水産業共同利 用施設復興整 備事業(漁港 環境整備事 業)	鬼沢漁港 外3漁港	市	市	直接	完了	100,000	25	29	H23	0			0		
															H24	0		0	0		
															H25	75,000		3,743	71,257	H26年2月、設計業務を発注	
															H26	0		30,615	▲ 30,615	H26年12月、4漁港1ヶ所の内3漁港分を1件工事で発注。H27年1 月、監理業務を発注。H27年3月、下水管布設工事を発注。	
															H27	0		0	0		
															H28	0		25,973	▲ 25,973	長崎漁港トイレを発注し、H29へ事故繰越し	
															H29	0		1	▲ 1		
															H30	0		0	0		
															H31	0		0	0		
															H32	0		0	0		
															累計	75,000	0	60,332	14,668		
130	C	-	5	-	2	越喜来地区漁 業集落防災機 能強化事業	越喜来地 区	市	市	直接	完了	989,760	25	31	H23	0			0		
															H24	0		0	0		
															H25	7,200		0	7,200	他事業(No.62浦浜地区漁業集落防災機能強化事業)により、実 施計画策定中。	
															H26	389,325		309,057	80,268	H26年10月、浦浜地区用地測量発注。H26年12月、浦浜地区 嵩上げ工事契約。	
															H27	72,990		63,423	9,567	嵩上げ工事工期延伸。H29年2月末まで。	
															H28	90,255	48,480	91,268	47,467	嵩上げ工事H29年9月まで延伸。崎浜地区造成工事一部完 浦浜地区嵩上げ・用地造成・1号集落道工事完了。2号集落道 はH30年3月工事契約しH30へ繰越	
															H29	76,320	37,500	180,045	▲ 66,225	泊地区用地造成・集落道工事はH29年10月工事契約しH30へ 繰越。 崎浜地区集落道(2路線)は工事契約しH30へ繰越。	
															H30		20,250	79,664	▲ 59,414	浦浜地区、泊地区の事業完了。崎浜地区集落道(3路線)完了。	
															H31			▲ 658	658	崎浜地区事業完了。	
															H32			0	0		
															累計	636,090	106,230	722,799	19,521		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
131	C	-	7	-	4	水産業共同利 用施設復興整 備事業	吉浜漁港	市	市	直接	完了	242,480	25 ~ 27	H23	0			0	H25年11月、設計業務を発注。H26年9月工事発注予定。 H26年9月工事契約。H26-27債務負担工事。																		
														H24	0			0																			
														H25	186,000	1,378	184,622	0																			
														H26	0	179,820	▲ 179,820	662																			
														H27	0		▲ 662	0																			
														H28			▲ 4,140	0																			
														H29				0																			
														H30				0																			
														H31				0																			
														H32				0																			
														累計	186,000	▲ 4,140	181,860	0																			
														136	◆	C	-	7		-	1	-	2	大船渡市魚市 場共用施設整 備事業	大船渡	市	市	直接	完了	27,304	26 ~ 27	H23	0			0	平成27年5月工事発注予定 H27年6月工事契約、10月完了。
																																H24	0			0	
H25	0			0																																	
H26	21,843	0	21,843	0																																	
H27	0	21,843	▲ 21,843	0																																	
H28				0																																	
H29				0																																	
H30				0																																	
H31				0																																	
H32				0																																	
累計	21,843	0	21,843	0																																	
143	C	-	5	-	3	綾里地区漁業 集落防災機能 強化事業	綾里地区	市	市	直接	完了	245,041	26 ~ 31						H23													0			0	平成28年3月一部工事契約。 H29年2月造成工事一部契約。H29年3月集落道工事契約。 H30年3月用地造成工事完了。H30.1集落道工事完了。 関係機関協議 綾里地区事業完了。	
																			H24													0			0		
														H25	0			0																			
														H26	30,750	0	30,750	0																			
														H27	34,110	27,608	6,502	0																			
														H28	116,399	5,580	107,676	14,303																			
														H29		43,057	▲ 43,057	0																			
														H30		▲ 3,059	0	72																			
														H31			72	▲ 72																			
														H32				0																			
														累計	181,259	2,521	178,413	5,367																			
														167	☆	F	-	3	-	1	-	1	漁業集落復興 効果促進事業 (県分)	大船渡市	県	県	直接	完了	27,930	30 ~ 32	H23				0		
																															H24				0		
H25				0																																	
H26				0																																	
H27				0																																	
H28				0																																	
H29				0																																	
H30	22,343	5,573	16,770	0																																	
H31		5,691	▲ 5,691	0																																	
H32				0																																	
累計	0	22,343	11,264	11,079																																	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
										H23	0	0	0	0		
										H24	4,858,925	0	4,796,687	62,238		
										H25	2,058,861	0	1,630,575	428,286		
										H26	582,157	0	655,510	▲ 73,353		
										H27	144,364	0	▲ 34,125	178,489		
										H28	239,411	0	245,545	▲ 6,134		
										H29	76,320	0	326,769	▲ 250,449		
										H30	0	0	79,664	▲ 79,664		
										H31	0	0	▲ 10,956	10,956		
										H32	0	0	▲ 3,747	3,747		
										11,633,139	市町村交付分 計	7,960,038	0	7,685,922		274,116
										H23	0	0	0	0		
										H24	780,000	0	67,798	712,202		
										H25	590,500	0	871,503	▲ 281,003		
										H26	544,050	0	642,646	▲ 98,596		
										H27	115,475	0	264,542	▲ 149,067		
										H28	45,725	0	99,891	▲ 54,166		
										H29	0	▲ 21,157	28,110	▲ 49,267		
										H30	0	▲ 9,973	12,863	▲ 22,836		
										H31	0	0	8,589	▲ 8,589		
										H32	0	0	20,175	▲ 20,175		
										2,660,931	都道県交付分 計	2,075,750	▲ 31,130	2,016,117		28,503
										H23	0	0	0	0		
										H24	5,638,925	0	4,864,485	774,440		
										H25	2,649,361	0	2,502,078	147,283		
										H26	1,126,207	0	1,298,156	▲ 171,949		
										H27	259,839	0	230,417	29,422		
										H28	285,136	0	345,436	▲ 60,300		
										H29	76,320	▲ 21,157	354,879	▲ 299,716		
										H30	0	▲ 9,973	92,527	▲ 102,500		
										H31	0	0	▲ 2,367	2,367		
										H32	0	0	16,428	▲ 16,428		
										14,294,070	合計	10,035,788	▲ 31,130	9,702,039	302,619	

(様式2D)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
4	D	-	1	-	道路新設・改良事業(永沢線)	大船渡	市	市	直接	完了	139,987	24	~	29	H23	0		0	平成24年6月、測量設計発注。	
															H24	11,600	6,084	5,516		
															H25	62,400	284	62,116	25年11月 不動産鑑定評価発注。25年12月 完了。	
															H26	64,000	45,371	18,629	26年7月 用地買収、移転補償開始。	
																			26年9月 工事開始。	
															H27	2,795	55,418	▲ 52,623	27年5月 その1 工事完了	
																			27年8月 工事発注(その2)	
															H28		1,619	▲ 1,619	28年1月 工事発注(その3)	
																			28年6月 その2工事完了	
															H29		3,214	▲ 3,214	28年7月 その3工事完了	
															H30	▲ 28,805		▲ 28,805	29年6月 函渠設計完了	
															H31			0		
H32			0																	
累計	140,795	▲ 28,805	111,990	0																
5	D	-	1	-	道路新設・改良事業(沢田宮野線)	赤崎	市	市	直接	完了	81,155	24	~	26	H23	0		0	平成24年6月、測量設計発注。	
															H24	5,600	4,532	1,068		
															H25	65,600	44,071	21,529	25年7月 物件移転補償開始。	
																			25年10月 不動産鑑定評価発注。25年11月完了。	
															H26	0	▲ 6,276	16,321	▲ 22,597	25年11月 用地買収開始。
																			26年2月 工事発注。	
															H27	0		0	26年4月 その1 工事完了。	
															H28				26年4月 用地買収、移転補償開始。	
															H29		▲ 1		26年10月 その2 工事発注。12月 完了。	
															H30			0		
															H31			0		
															H32			0		
累計	71,200	▲ 6,276	64,923	1																
6	D	-	1	-	道路新設・改良事業(吉浜漁港線)	吉浜	市	市	直接	完了	258,160	24	~	29	H23	0		0	平成24年7月、測量設計発注。	
															H24	25,600	7,812	17,788		
															H25	57,120	13,850	43,270	25年8月 工事発注(その1)。26年3月 完成。	
																			25年10月 物件移転補償開始。25年12月 完了。	
															H26	68,560	51,151	17,409	26年1月 測量設計変更契約。26年1月完了。	
																			26年7月 用地買収開始。	
															H27	34,320	36,000	72,986	▲ 2,666	26年9月 用地測量。
																			26年12月 工事発注(その1)	
															H28		56,499	▲ 56,499	27年8月 工事発注(その2)。28年3月 完了。	
																			27年8月用地買収開始	
															H29		4,229	▲ 4,229	27年10月 その1 工事完了。移転補償完了。	
															H30	▲ 15,072		▲ 15,072	28年4月 物件移転補償開始 28年5月完了	
H31			0	28年8月 用地買収開始。29年3月 完了。																
H32			0	28年9月 工事発注(その3)																
累計	185,600	20,928	206,527	1																

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
7	D	-	4	-	1	災害公営住宅 整備事業(明 神前団地 (災))	大船渡	市	市	直接	完了	167,885	23	~	24	H23	481		435	46	平成23年12月、実施設計書発注。平成24年3月、実施設計書 完成。(3棟12戸)
																H24	221,392		146,464	74,928	
																H25	0		0	0	
																H26	0		0	0	
																H27	0		0	0	
																H28	0	▲ 74,974		▲ 74,974	
																H29	0		0	0	
																H30	0		0	0	
																H31	0		0	0	
																H32	0		0	0	
																累計	221,873	▲ 74,974	146,899	0	
																8	D	-	4	-	
H24	0		0	0																	
H25	0		0	0																	
H26	0		0	0																	
H27	0		0	0																	
H28	0	▲ 1,644		▲ 1,644																	
H29	0		0	0																	
H30	0		0	0																	
H31	0		0	0																	
H32	0		0	0																	
累計	30,073	▲ 1,644	28,428	1																	
9	D	-	4	-	3	災害公営住宅 整備事業	盛・大船 渡・末崎・ 赤崎・蛸 ノ浦・猪 川・日頃 市・綾里・ 越喜来	市	市	直接	完了	123,444	24	~	25						H23
																H24	240,975		108,013	132,962	
																H25	0		0	0	
																H26	0		0	0	
																H27	0	▲ 78,250		▲ 78,250	
																H28	0	▲ 54,711		▲ 54,711	
																H29	0		0	0	
																H30	0		0	0	
																H31	0		0	0	
																H32	0		0	0	
																累計	240,975	▲ 132,961	108,013	1	
																10	D	-	5	-	1
H24	5,906		0	5,906																	
H25	12,250		14,720	▲ 2,470																	
H26	128,600		53,267	75,333																	
H27	153,797		146,266	7,531																	
H28	266,356		269,081	▲ 2,725																	
H29	349,758		382,116	▲ 32,358																	
H30	372,585	275,951	374,955	273,581																	
H31		244,994	334,006	▲ 89,012																	
H32			216,090	▲ 216,090																	
累計	1,289,252	520,945	1,790,501	19,696																	
11	D	-	6	-	1	東日本大震災 特別家賃低廉 化事業	盛・大船 渡・末崎・ 赤崎・蛸 ノ浦・猪 川・日頃 市・綾里・ 越喜来	市	市	直接	完了	267,151	24	~	32						
																H24	292		0	292	
																H25	2,706		2,568	138	
																H26	16,277		7,011	9,266	
																H27	23,357		20,185	3,172	
																H28	28,276		26,100	2,176	
																H29	41,918		40,421	1,497	
																H30	39,336	22,632	44,644	17,324	
																H31		25,565	31,036	▲ 5,471	
																H32			26,208	▲ 26,208	
																累計	152,162	48,197	198,173	2,186	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
12	D	-	17	-	1	土地区画整理 事業(都市再 生事業計画案 作成事業)	大船渡	市	市	直接	完了	478,945	24	~	25	H23	0		0	平成24年6月、業務(基本設計、測量等)発注。平成25年3月、業務完了。 平成24年7月、その2業務(事業計画、暫定換地等)発注。 その2業務(事業計画、暫定換地等)減額変更。																	
																H24	491,250	401,146	90,104																		
																H25	0	▲ 41,937	41,937																		
																H26	0	▲ 132,041	▲ 132,041																		
																H27	0		0																		
																H28	0		0																		
																H29	0		0																		
																H30	0		0																		
																H31	0		0																		
																H32	0		0																		
																累計	491,250	▲ 132,041	359,209																		
																H23	0		0																		
																H24	10,500	8,426	2,074																		
H25	8,250	7,717	533																																		
H26	0		0																																		
H27	0		0																																		
H28	0	▲ 2,606	▲ 2,607																																		
H29	0		0																																		
H30	0		0																																		
H31	0		0																																		
H32	0		0																																		
累計	18,750	▲ 2,606	16,144																																		
14	D	-	23	-	1	防災集団移転 促進事業(事 業計画策定 費)	末崎・綾 里・越喜 来・赤崎・ 大船渡	市	市	直接	完了	234,806	24	~	30	H23	0		0	平成24年4月、業務委託契約締結。 平成25年6月、造成宅地測量業務委託契約締結。																	
																H24	357,637	155,055	202,582																		
																H25	33,234	5,108	28,126																		
																H26	0	0	0																		
																H27	0	▲ 8,825	8,825																		
																H28	0	10,379	▲ 10,379																		
																H29	0	13,391	▲ 13,391																		
																H30	0	995	▲ 995																		
																H31	▲ 214,767		▲ 214,767																		
																H32	0		0																		
																累計	390,871	▲ 214,767	176,103																		
																15	D	-	23		-	2	防災集団移転 促進事業(小 細浦地区)	末崎	市	市	直接	完了	240,556	24	~	30	H23	0		0	平成24年12月、用地買収完了。同、実施設計着手。平成25年3 月、移転先宅地造成工事発注済。 平成25年12月、宅地造成工事完了。H26年3月から移転跡地買 取開始。
																																	H24	275,664	139,485	136,179	
H25	0	12,162	▲ 12,162																																		
H26	0	52,626	▲ 52,626																																		
H27	0	9,760	▲ 9,760																																		
H28	0	0	0																																		
H29	0	0	0																																		
H30	▲ 60,757	▲ 3,547	▲ 57,210																																		
H31	▲ 4,420		▲ 4,420																																		
H32	0		0																																		
累計	275,664	▲ 65,177	210,486																																		
16	D	-	23	-	3	防災集団移転 促進事業(門 之浜地区)	末崎	市	市	直接	完了	424,885	24	~	30					H23													0		0	平成25年3月、用地買収完了。同、実施設計着手済。 平成25年6月、宅地造成工事発注済。平成26年3月造成工事完了。 移転跡地買取り継続実施	
																				H24													388,071	82,245	305,826		
																H25	0	150,465	▲ 150,465																		
																H26	0	57,415	▲ 57,415																		
																H27	0	16,802	▲ 16,802																		
																H28	0	195	▲ 195																		
																H29	0	3,874	▲ 3,874																		
																H30	▲ 15,394	▲ 29	▲ 15,365																		
																H31	▲ 902		▲ 902																		
																H32	0		0																		
																累計	388,071	▲ 16,296	310,967																		

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																					
17	D	-	23	-	4	防災集団移転 促進事業(田 浜地区)	綾里	市	市	直接	完了	379.610	24	~	30	H23	0	0	0	平成25年3月、用地買収完了。同、実施設計発注済。																			
																H24	616,627	111,635	504,992																				
																H25	0	114,613	▲114,613		平成25年5月、宅地造成工事発注済。																		
																H26	0	10,934	▲10,934		平成26年5月、造成工事完了																		
																H27	0	▲225,692	▲7,819		▲217,873																		
																H28	0	▲57,959	12,265		▲70,224	移転跡地買取り、利子補給継続実施																	
																H29	0	2,202	2,202		▲2,202	移転跡地買取り継続実施																	
																H30	0	57	57		▲57	移転跡地買取り継続実施																	
																H31	0	▲817	▲817		0																		
																H32	0	0	0		0																		
																累計	616,627	▲284,468	243,887		88,272																		
																18	D	-	23		-	5	防災集団移転 促進事業(崎 浜地区)	越喜来	市	市	直接	完了	806.947	24	~	31	H23	0	0	0	平成24年10月、埋蔵文化財発掘調査発注。		
																																	H24	467,775	43,597	424,178			
H25	302,452	473,649	▲171,197	平成26年2月、宅地造成工事発注済。																																			
H26	115,320	56,290	59,030	平成27年3月、移転跡地一部買取り実施																																			
H27	0	65,437	▲65,437	平成27年6月造成工事完了。移転跡地買取り、利子補給継続実施																																			
H28	0	46,742	▲46,742	移転跡地買取り、利子補給継続実施																																			
H29	0	11,265	▲11,265	移転跡地買取り、利子補給継続実施																																			
H30	0	▲179,469	▲2,835	▲176,634	移転跡地買取り、利子補給継続実施																																		
H31	0	0	0	0																																			
H32	0	0	0	0																																			
累計	885,547	▲179,469	694,145	11,933																																			
19	◆	D	-	1	-	1	避難誘導標識 等設置事業	盛・大船 渡・末崎・ 赤崎・蜻 ノ浦・綾 里・越喜 来・吉浜	市	市	直接	完了	6.776	24	~					26													H23	0	0	0		平成26年8月頃を目途に発注予定。 平成27年2月、事業完了	
																																	H24	5,600	0	5,600			
																H25	0	0	0																				
																H26	0	5,421	▲5,421																				
																H27	0	0	0																				
																H28	0	▲179	▲179																				
																H29	0	0	0																				
																H30	0	0	0																				
																H31	0	0	0																				
																H32	0	0	0																				
																累計	5,600	▲179	5,421		0																		
																20	◆	D	-		1	-	2	防災行政無線 整備事業	大船渡・ 赤崎・蜻 ノ浦・綾 里・越喜 来・吉浜	市	市	直接	完了	7.107	23	~	30	H23	0	0	0		浸水区域のまちづくり、集団移転事業等の進捗に合わせて整 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整 浸水区域のまちづくり、集団移転事業等の進捗に合わせて整 平成30年11月、業務発注。平成31年3月、業務完了
																																		H24	8,800	0	8,800		
H25	0	0	0																																				
H26	0	0	0																																				
H27	0	0	0																																				
H28	0	0	0																																				
H29	0	0	0																																				
H30	0	5,685	▲5,685																																				
H31	0	▲3,114	▲3,114																																				
H32	0	0	0																																				
累計	8,800	▲3,114	5,685	1																																			
21	◆	D	-	3	-	1	防犯灯整備事 業	盛・大船 渡・末崎・ 赤崎・蜻 ノ浦・猪 川・立根・ 日頃市・ 綾里・越 喜来・吉 浜	市	市	直接	完了	4.250	24	~					24														H23	0	0	0	平成24年6月、設置業務発注。平成25年3月業務完了。(24年 度分)	
																																		H24	3,400	3,400	0		
																H25	0	0	0																				
																H26	0	0	0																				
																H27	0	0	0																				
																H28	0	0	0																				
																H29	0	0	0																				
																H30	0	0	0																				
																H31	0	0	0																				
																H32	0	0	0																				
																累計	3,400	0	3,400		0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
22	◆	D	-	4	-	1	1	災害公営住宅 駐車場整備事業	盛・大船 渡・末崎・ 赤崎・蛸 ノ浦・綾 里・越喜 来	市	市	直接	完了	34,511	24	~	31	H23	0		0	平成24年7月、工事発注。25年3月、完成。(明神前団地(災))
																		H24	2,400		981	1,419
																		H25	0		0	0
																		H26	29,400		29,400	29,400
																		H27	0		1,136	▲ 1,136
																		H28	0	▲ 29,683	▲ 1	▲ 29,682
																		H29	0		0	0
																		H30	0		0	0
																		H31	25,492		25,492	0
																		H32	0		0	0
																		累計	31,800	▲ 4,191	27,608	1
																		23	◆	D	-	4
H24	0		0	0																		
H25	0		0	0																		
H26	0		0	0																		
H27	0		0	0																		
H28	0		0	0																		
H29	0	▲ 681		▲ 681																		
H30	0		0	0																		
H31	0		0	0																		
H32	0		0	0																		
累計	12,496	▲ 681	11,814	1																		
26	D	-	4	-	4			災害公営住宅 整備事業	大船渡	県	県	直接	完了	10,621,249	23	~	28					
																		H24	1,207,500		414,913	792,587
																		H25	1,408,750		357,801	1,050,949
																		H26	7,121,318		2,482,069	4,639,249
																		H27	0		4,376,594	▲ 4,376,594
																		H28	0		1,662,218	▲ 1,662,218
																		H29	▲ 202,987		▲ 202,987	▲ 202,987
																		H30	▲ 299,917		▲ 299,917	▲ 299,917
																		H31	0		0	0
																		H32	0		0	0
																		累計	9,796,499	▲ 502,904	9,293,595	0
																		27	D	-	4	-
H24	1,006,250		0	1,006,250																		
H25	704,375		53,670	650,705																		
H26	0		39,899	▲ 39,899																		
H27	0		1,061,721	▲ 1,061,721																		
H28	0	▲ 683,864		▲ 683,864																		
H29	0		0	0																		
H30	0		0	0																		
H31	0		0	0																		
H32	0		0	0																		
累計	1,842,443	▲ 683,864	1,158,572	7																		
28	D	-	4	-	6			災害公営住宅 整備事業	綾里	県	県	直接	完了	703,024	24	~	26					
																		H24	201,250		24,434	176,816
																		H25	402,500		54,342	348,158
																		H26	40,250		536,364	▲ 496,114
																		H27	0		0	0
																		H28	0	▲ 28,854		▲ 28,854
																		H29	0		0	0
																		H30	0		0	0
																		H31	0		0	0
																		H32	0		0	0
																		累計	644,000	▲ 28,854	615,140	6

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																								
29	D	-	4	-	7	災害復興型地域優良賃貸住宅整備事業	大船渡市	県	県	直接	廃止	0	24	~	30	H23	0	0	0	0	応募なし 応募なし 応募なし 応募なし 応募なし 応募なし																						
																H24	65,625	0	65,625																								
																H25	0	0	0																								
																H26	0	0	0																								
																H27	0	0	0																								
																H28	0	0	0																								
																H29	0	0	0																								
																H30	0	0	0																								
																H31	▲ 65,625	0	▲ 65,625																								
																H32	0	0	0																								
																累計	65,625	▲ 65,625	0																								
																30	D	-	5	-		2	災害公営住宅家賃低廉化事業	大船渡市	県	県	直接	完了	967,555	24	~	32	H23	0	0	0	災害公営住宅が未完成のため、未実施 災害公営住宅が未完成のため、未実施 入居121戸分 入居219戸分 入居235戸分、事業は平成31年度以降も実施						
																																	H24	10,552	0	10,552							
H25	113,732	0	113,732																																								
H26	0	0	0																																								
H27	0	34,905	▲ 34,905																																								
H28	70,172	210,111	167,308																																								
H29	202,987	178,263	24,724																																								
H30	0	170,865	▲ 170,865																																								
H31	123,881	176,661	▲ 52,780																																								
H32	115,172	98,189	16,983																																								
累計	433,509	413,098	826,191	20,416																																							
31	D	-	6	-	2	東日本大震災特別家賃低減事業	大船渡市	県	県	直接	完了	123,719	24	~	32						H23												0	0	0	災害公営住宅が未完成のため、未実施 災害公営住宅が未完成のため、未実施 入居105戸分 入居186戸分 入居177戸分、事業は平成31年度以降も実施							
																					H24												1,620	0	1,620								
																H25	17,460	0	17,460																								
																H26	0	0	0																								
																H27	0	4,498	▲ 4,498																								
																H28	1,697	31,668	19,074																								
																H29	17,341	18,910	▲ 14,291																								
																H30	10,314	17,591	▲ 7,277																								
																H31	0	18,777	▲ 18,777																								
																H32	12,687	10,283	2,404																								
																累計	33,464	59,323	89,133	3,654																							
																32	◆	D	-	1	-	5	-	1	まちづくり連携道路調査事業(道路)	大船渡市	県	県	直接	完了	2,992	24	~	24	H23		0	0	0	24年9月概略設計発注、24年12月完了。			
																																			H24		31,200	2,394	28,806				
H25	0	0	0																																								
H26	0	0	0																																								
H27	0	0	0																																								
H28	0	▲ 28,806	▲ 28,806																																								
H29	0	0	0																																								
H30	0	0	0																																								
H31	0	0	0																																								
H32	0	0	0																																								
累計	31,200	▲ 28,806	2,394	0																																							
33	◆	D	-	1	-	5	-	2	まちづくり連携道路調査事業(街路)	大船渡市	県	県	直接	完了	18,526																				24	~	26	H23	0		0	0	平成24年12月、数値図化・道路概略設計契約。 H26年3月概略設計完了 H27年3月予備設計完了
																																						H24	112,000		5,292	106,708	
																H25	0	0	0																								
																H26	0	9,529	▲ 9,529																								
																H27	0	0	0																								
																H28	0	0	0																								
																H29	0	0	0																								
																H30	0	0	0																								
																H31	0	0	0																								
																H32	0	0	0																								
																累計	112,000	▲ 97,179	14,821	0																							

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																							
	◆	D	-	4	-	4															-	1																					
34	◆	D	-	4	-	4	-	1	災害公営住宅 駐車場整備事業	大船渡市	県	県	直接	完了	55,000	24	~	28	H23	0	0	0	下欠H25.10工事契約・工事中、上平H25.12工事契約・工事中、 長谷堂H25.12工事契約・工事中																				
																			H24	19,200	▲ 264	18,936																					
																			H25	46,464	0	46,464																					
																			H26	0	9,737	▲ 9,737		下欠、上平、長谷堂完成																			
																			H27	0	24,831	▲ 24,831		みどり町、平林完成																			
																			H28	0	9,430	▲ 9,430		関谷、下館下完成																			
																			H29	▲ 17,341	0	▲ 17,341																					
																			H30	▲ 4,058	0	▲ 4,058																					
																			H31	0	0	0																					
																			H32	0	0	0																					
																			累計	65,664	▲ 21,663	43,998		3																			
																			35	◆	D	-		4	-	4	-	2	県営住宅シス テム改修事業	大船渡市	県	県	直接	完了	1,330	24	~	25	H23	0	0	0	24年12月委託発注、平成25年3月完了。
																																							H24	800	264	1,064	
H25	0	0	0																																								
H26	0	0	0																																								
H27	0	0	0																																								
H28	0	0	0																																								
H29	0	0	0																																								
H30	0	0	0																																								
H31	0	0	0																																								
H32	0	0	0																																								
累計	800	264	1,064	0																																							
40	D	-	1	-	4				道路新設・改 良事業(小細 浦中野線)	末崎	市	市	直接	完了	26,699	24	~	26					H23																0	0	0	平成24年7月、測量設計発注。 25年7月、用地買収開始。25年11月完了。 26年4月、工事完了。	
																							H24																8,000	4,318	3,682		
																			H25	24,000	15,807	8,193																					
																			H26	0	▲ 10,641	1,232	▲ 11,873																				
																			H27	0	0	0	0																				
																			H28	0	0	0	0																				
																			H29	0	0	0	0																				
																			H30	0	1	▲ 1	0																				
																			H31	0	0	0	0																				
																			H32	0	0	0	0																				
																			累計	32,000	▲ 10,641	21,358	1																				
																			41	D	-	21	-	1				公共下水道整 備事業(盛川 左岸幹線)	赤崎	市	市	直接	完了	336,186	24	~	26	H23	0	0	0		平成24年9月実施設計発注、平成25年3月完了。 平成25年4月現場技術業務発注。平成25年7月工事発注。平成 25年9月補償契約締結。平成25年11月補償完了。現場技術業 務及び工事は、平成26年度内の完了予定。
																																						H24	10,320	7,536	2,784		
H25	277,500	0	277,500	51,866																																							
H26	0	18,969	▲ 18,969	0																																							
H27	0	0	0	0																																							
H28	▲ 35,680	0	▲ 35,680	0																																							
H29	0	0	0	0																																							
H30	0	0	0	0																																							
H31	0	0	0	0																																							
H32	0	0	0	0																																							
累計	287,820	▲ 35,680	252,139	1																																							
42	D	-	23	-	6				防災集団移転 促進事業(泊 地区)	越喜来	市	市	直接	完了	253,277	24	~	30																				H23	0	0	0	平成25年2月、用地取得済。平成25年3月、移転先団地造成工 事発注済。 平成26年1月、宅地造成工事完了。平成26年1月~2月、一部 移転跡地買取済。 移転跡地買取り、利子補給実施 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施 移転跡地買取り継続実施	
																																						H24	33,965	176,853	▲ 142,888		
																			H25	237,836	21,227	216,609	0																				
																			H26	0	19,043	▲ 19,043	469																				
																			H27	0	469	▲ 469	4,093																				
																			H28	0	4,093	▲ 4,093	43																				
																			H29	▲ 49,210	▲ 43	▲ 49,253	▲ 49,184																				
																			H30	▲ 974	▲ 26	▲ 974	0																				
																			H31	0	0	0	0																				
																			H32	0	0	0	0																				
																			累計	271,801	▲ 50,184	221,616	1																				

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6	7																	
43	◆	D	-	1	-	1	-	4	復興まちづくり 道路等修繕 事業	大船渡、 盛、末 崎、赤 崎、綾 里、越 喜来、吉 浜	市	市	直接	完了	120,000	24	~	27	H23	0	0	0	平成24年4月~平成25年3月、各路線修繕等発注。 0 25年4月~26年3月、各路線修繕等発注。 0 26年4月~27年3月、各路線修繕等発注。	
																			H24	32,000	32,000	0		
																			H25	32,000	32,000	0		
																			H26	32,000	32,000	0		
																			H27	0	0	0		
																			H28	0	0	0		
																			H29	0	0	0		
																			H30	0	0	0		
																			H31	0	0	0		
																			H32	0	0	0		
																			累計	96,000	0	96,000		0
																			44	◆	D	-		4
H24	5,544	5,376	168																					
H25	0	0	0																					
H26	0	0	0																					
H27	0	0	0																					
H28	0	▲168	▲168																					
H29	0	0	0																					
H30	0	0	0																					
H31	0	0	0																					
H32	0	0	0																					
累計	5,544	▲168	5,376	0																				
47		D	-	1	-	-	5	まちづくり連携 道路整備事業	(主)大船 渡綾里三 陸線 越 喜来	県	県	直接	完了	1,043,820	24	~	29	H23					0	
																		H24	24,750	24,750	0			
																		H25	99,000	34,447	64,553			
																		H26	305,250	13,135	292,115			
																		H27	313,500	282,593	30,907			
																		H28	69,672	79,982	493,037			
																		H29	2,475	13,188	▲343,383			
																		H30	0	▲33,479	▲10,713			
																		H31	0	0	▲33,479			
																		H32	0	0	0			
																		累計	814,647	46,503	861,150	0		
																		48		D	-	1	-	-
H24	24,750	7,425	17,325																					
H25	115,500	25,157	90,343																					
H26	148,500	10,938	137,562																					
H27	288,750	190,989	97,761																					
H28	54,219	89,293	451,921																					
H29	2,475	15,330	▲308,409																					
H30	0	▲21,727	▲12,855																					
H31	0	0	▲21,727																					
H32	0	0	0																					
累計	634,194	67,566	701,760	0																				
49		D	-	1	-	-	7	まちづくり連携 道路整備事業	(主)大船 渡広田陸 前高田線 船河原	県	県	直接	継続	5,474,000	24	~	33							
																		H24	41,250	41,250	0			
																		H25	156,750	6,004	150,746			
																		H26	717,750	24,200	693,550			
																		H27	247,500	46,287	201,213			
																		H28	639,723	639,723	▲639,723			
																		H29	930,301	356,699	437,099			
																		H30	1,089,378	412,500	1,089,378			
																		H31	781,436	1,214,936	▲433,500			
																		H32	871,863	1,017,172	▲145,309			
																		累計	3,746,850	769,199	4,516,049	0		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
50	D	-	1	-	8	まちづくり連携 道路整備事業	(一)碓石 海岸線 末崎～碓石	県	県	直接	継続	3,351,046	24	～	33	H23	0		0	24年10月詳細設計発注、実施中。		
																H24	41,250		41,250	0		
																H25	82,500		74,787	7,713	26年1月用地測量発注、実施中	
																H26	412,500		0	412,500	26年度に引き続き用地測量実施中	
																H27	495,000		15,912	479,088	27用地補償着手、実施中	
																H28	330,000		294,461	35,539	27年度に引続き用地補償実施中。29年3月工事着手	
																H29			139,524	▲ 139,524	28年度に引き続き工事実施中。	
																H30		490,585	220,090	▲ 270,495	29年度に引き続き工事実施中。	
																H31		793,940	1,191,285	▲ 380,656	30年度に引き続き工事実施中。	
																H32		238,250	787,302	▲ 685,153	令和元年度に引き続き工事実施中。	
																累計	2,393,440	▲ 371,171	2,764,611	0		
																				0		
																51	★	F	-	2	-	1
H24	2,901,994		133,459	2,768,535																		
H25	787,111		2,526,418	▲ 1,739,307																		
H26	63,597		1,166,399	▲ 1,102,802																		
H27	1,621,526		▲ 12,870	1,634,396																		
H28	470,002		685,642	▲ 215,640																		
H29			165,986	▲ 165,986																		
H30			▲ 412,850	412,850																		
H31		▲ 37,795	87,625	▲ 125,420																		
H32		▲ 21,689	702,950	▲ 724,639																		
累計	5,844,230	▲ 59,484	5,042,759	741,987																		
				0																		
				0																		
63	D	-	1	-	11	道路新設事業 (小河原地区)	末崎地区	市	市	直接	完了	855,681	24	～	29	H23	0		0	平成24年11月、測量設計発注。		
																H24	24,000		22,663	1,337		
																H25	229,600		▲ 3,950	233,550	26年3月 測量設計減額変更契約、26年3月 完了。	
																H26	160,000	167,855	72,945	254,910	26年4月 測量設計発注	
																H27	0		323,928	▲ 323,928	27年4月移転補償開始	
																H28			211,349	▲ 211,349	28年4月 用地買収開始、29年2月 完了。	
																H29	172,756		57,610	115,146	29年10月、その2工事完了	
																H30		▲ 69,666		▲ 69,666		
																H31				0		
																H32				0		
																累計	586,356	98,189	684,545	0		
																				0		
																				0		
64	D	-	1	-	12	道路改良事業 (田浜上地区)	綾里地区	市	市	直接	完了	66,197	24	～	26	H23	0		0	平成24年8月、測量設計発注。平成25年2月、物件移転補償開		
																H24	72,000		4,218	67,782	始。平成25年3月、用地買収開始。	
																H25	0		48,073	▲ 48,073	25年5月、用地買収完了。25年5月、工事発注。26年1月 物件	
																H26	0	▲ 19,042	685	▲ 19,707	移転補償完了。26年5月工事完了予定。	
																H27	0			0	26年4月 工事完了。	
																H28				0		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	72,000	▲ 19,042	52,956	2		
																				0		
																				0		
65	D	-	1	-	13	道路改良事業 (小細浦地区)	末崎地区	市	市	直接	完了	39,433	24	～	25	H23	0		0	平成24年11月、物件移転補償開始。平成24年11月、用地買収		
																H24	20,000		8,719	11,281	開始。	
																H25	16,800		22,827	▲ 6,027	25年11月、用地買収完了。	
																H26	0	▲ 5,254		▲ 5,254		
																H27	0			0		
																H28				0		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	36,800	▲ 5,254	31,546	0		
																				0		
																				0		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況													
66	D	-	1	-	14	道路新設事業 (浦浜仲地区)	越喜来地区	市	市	直接	完了	129,822	24 ~ 27	H23	0		0	0	平成24年12月、測量設計発注。													
														H24	9,600		6,330	3,270														
														H25	167,200		89,188	78,012	25年5月、測量設計変更契約。25年5月、完了。													
														H26	0	▲11,856	6,732	▲18,388	26年4月、移転補償開始。													
														H27	0	▲36,000	1,607	▲37,607	27年8月、工事完了。													
														H28	0	▲25,286		▲25,286														
														H29	0			0														
														H30	0			0														
														H31	0			0														
														H32	0			0														
														累計	176,800	▲72,942	103,857	1														
														67	D	-	4	-	8	災害公営住宅 整備事業(明 神前団地2)	大船渡町 明神前	市	市	直接	完了	123,596	24 ~ 25	H23	0		0	平成24年11月、実施設計発注。平成25年3月、実施設計完了。 (2棟7戸)
																												H24	8,750		7,549	1,201
H25	118,912		104,245	14,667	平成26年3月建築工事完了。																											
H26	0			0																												
H27	0			0																												
H28	0	▲15,867		▲15,867																												
H29	0		▲3,647	3,647																												
H30	0	▲3,648		▲3,648																												
H31	0			0																												
H32	0			0																												
累計	127,662	▲19,515	108,147	0																												
68	D	-	4	-	9	災害公営住宅 整備事業(赤 沢団地)	大船渡町 赤沢	市	市	直接	完了	487,247	24 ~ 26															H23	0		0	平成24年9月、実施設計発注。平成24年11月、敷地造成発注。 平成25年3月、実施設計完了、敷地造成完了、URとの譲渡契 約締結。(1棟23戸)
																												H24	17,500		461,711	▲444,211
														H25	496,649		0	496,649	平成25年5月から建設工事施工中。													
														H26	0	▲1,608	▲35,370	33,762	平成26年7月に完成・引き渡し。													
														H27	0	▲72,735		▲72,735														
														H28	0	▲13,464		▲13,464														
														H29	0			0														
														H30	0			0														
														H31	0			0														
														H32	0			0														
														累計	514,149	▲87,807	426,341	1														
														69	D	-	4	-	10	災害公営住宅 整備事業(上 山団地)	大船渡町 上山	市	市	直接	完了	231,669	24 ~ 26	H23	0		0	平成24年9月、実施設計発注。平成24年11月、敷地造成発注。 平成25年3月、実施設計完了、敷地造成完了、URとの譲渡契 約締結。(1棟11戸)
																												H24	13,125		230,314	▲217,189
H25	228,637		0	228,637	平成25年5月から建設工事施工中。																											
H26	0		▲27,603	27,603	平成26年5月に完成・引き渡し。																											
H27	0			0																												
H28	0	▲39,051		▲39,051																												
H29	0		▲1	1																												
H30	0			0																												
H31	0			0																												
H32	0			0																												
累計	241,762	▲39,051	202,710	1																												
70	D	-	4	-	11	災害公営住宅 整備事業(平 林団地)	末崎町平 林	市	市	直接	完了	282,342	24 ~ 26															H23	0		0	平成24年9月、実施設計発注。平成24年11月、敷地造成発注。 平成25年2月、敷地造成完了。平成25年3月、実施設計完了、 URとの譲渡契約締結。(1棟11戸)
																												H24	17,500		271,206	▲253,706
														H25	228,637		0	228,637	平成25年5月から建設工事施工中。													
														H26	0	1,608	▲24,158	25,766	平成26年5月に完成・引き渡し。													
														H27	0			0														
														H28	0	▲696		▲696														
														H29	0			0														
														H30	0			0														
														H31	0			0														
														H32	0			0														
														累計	246,137	912	247,048	1														

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
71	D	-	4	-	12	災害公営住宅 整備事業(宇 津野沢団地)	盛町宇津 野沢	市	市	直接	完了	447,710	24	~	26	H23	0		0	0	平成24年9月、実施設計発注。平成24年11月、敷地造成発注。 平成25年3月、実施設計完了、敷地造成完了、URとの譲渡契約締結。(1棟20戸)
																H24	17,500		414,989	▲ 397,489	
																H25	438,725		0	438,725	
																H26	0		▲ 23,243	23,243	
																H27	0			0	
																H28		▲ 64,478		▲ 64,478	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	456,225	▲ 64,478	391,746	1	
																72	D	-	4	-	
H24	26,075		24,929	1,146																	
H25	0			0																	
H26	0			0																	
H27	0	17,935	378	17,557																	
H28			15,580	▲ 15,580																	
H29		▲ 3,123		▲ 3,123																	
H30				0																	
H31				0																	
H32				0																	
累計	26,075	14,812	40,887	0																	
73	D	-	15	-	1	津波復興拠点 整備計画作成 事業	大船渡地区	市	市	直接	完了	27,353	24	~	24						H23
																H24	20,522		20,514	8	
																H25	0			0	
																H26	0			0	
																H27	0			0	
																H28		▲ 7		▲ 7	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	20,522	▲ 7	20,514	1	
																74	D	-	23	-	7
H24	223,440		61,273	162,167																	
H25	762,724		586,427	176,297																	
H26	0		41,659	▲ 41,659																	
H27	0		91,555	▲ 91,555																	
H28			165,085	▲ 165,085																	
H29			19,378	▲ 19,378																	
H30		▲ 7,370	8,122	▲ 15,492																	
H31				0																	
H32				0																	
累計	986,164	▲ 7,370	973,499	5,295																	
75	D	-	23	-	8	防災集団移転 促進事業(港 岩崎地区)	綾里地区	市	市	直接	完了	484,019	24	~	30						
																H24	88,697		66,691	22,006	
																H25	443,156		272,374	170,782	
																H26	0		61,644	▲ 61,644	
																H27	0		▲ 4,842	4,842	
																H28			30,699	▲ 30,699	
																H29			▲ 4,034	4,034	
																H30		▲ 102,821	983	▲ 103,804	
																H31		▲ 5,516		▲ 5,516	
																H32				0	
																累計	531,853	▲ 108,337	423,515	1	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
76	D	-	23	-	9	防災集団移転 促進事業(浦 浜東地区)	越喜来地 区	市	市	直接	完了	299,459	24	~	30	H23	0		0	平成25年3月、実施設計発注済。																	
																H24	43,929	18,783	25,146																		
																H25	313,573	22,674	290,899	平成26年3月、移転先用地買収済。																	
																H26	0	136,294	▲136,294	平成26年6月達成工事発注、平成27年3月工事完了																	
																H27	0	64,635	▲64,635	移転跡地買取り、利子補給継続実施																	
																H28	0	18,621	▲18,621	移転跡地買取り、利子補給継続実施																	
																H29	0	1,164	▲1,164	移転跡地買取り継続実施																	
																H30	▲94,458	▲144	▲94,314	移転跡地買取り継続実施																	
																H31	▲1,017		▲1,017																		
																H32	0		0																		
																累計	357,502	▲95,475	262,027	0																	
																77	D	-	23	-	10	防災集団移転 促進事業(浦 浜南地区)	越喜来地 区	市	市	直接	完了	365,621	24	~	32	H23	0		0	平成25年3月、実施設計発注済。	
																																H24	42,735	23,977	18,758		
H25	290,333	163,072	127,261	平成25年11月、宅地造成工事発注済。																																	
H26	0	59,392	▲59,392	平成26年12月、造成工事完了																																	
H27	0	27,173	▲27,173	移転跡地買取り、利子補給継続実施																																	
H28	0	8,685	▲8,685	移転跡地買取り、利子補給継続実施																																	
H29	0	24,583	▲24,583	移転跡地買取り、利子補給継続実施																																	
H30	▲13,150	733	▲13,883	移転跡地買取り、利子補給継続実施																																	
H31	0		0																																		
H32	0	3,998	▲3,998	利子補給継続実施																																	
累計	333,068	▲13,150	311,613	8,305																																	
80	◆	D	-	4	-	3	住宅再建相談 会	大船渡市 内	県	県	直接	完了	3,000	24	~																	27	H23	0		0	H24年度から実施中。
																																	H24	1,200	247	953	H26以降については現在検討中。
																H25	1,200	218	982	H25年度4回開催																	
																H26	0	1,935	▲1,935	H26年度16回+住まいの展示会																	
																H27	0	0	0																		
																H28	0	0	0																		
																H29	0	0	0																		
																H30	0	0	0																		
																H31	0	0	0																		
																H32	0	0	0																		
																累計	2,400	0	2,400	0																	
																82	D	-	1	-	15	道路新設事業 (泊里地区)	末崎地区	市	市	直接	完了	109,621	24	~	27		H23	0		0	
																																	H24	44,160	0	44,160	
H25	81,760	12,811	68,949	26年8月 測量設計発注、26年3月 完了。																																	
H26	0	69,465	▲69,465	26年5月 用地買収完了。																																	
H27	0	5,420	▲5,420	27年9月 工事完了。																																	
H28	0	▲38,223	▲38,223																																		
H29	0	0	0																																		
H30	0	0	0																																		
H31	0	0	0																																		
H32	0	0	0																																		
累計	125,920	▲38,223	87,696	1																																	
83	D	-	1	-	16	道路新設事業 (梅神地区)	末崎地区	市	市	直接	廃止	0	24	~	26																	H23	0		0		
																																H24	35,120	0	35,120		
																H25	44,160	0	44,160																		
																H26	0	▲79,280	▲79,280																		
																H27	0	0	0																		
																H28	0	0	0																		
																H29	0	0	0																		
																H30	0	0	0																		
																H31	0	0	0																		
																H32	0	0	0																		
																累計	79,280	▲79,280	0	0																	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
84	D	-	1	-	17	道路新設・改良事業(中赤崎地区)	赤崎地区	市	市	直接	継続	1,084,605	24	~	33	H23	0	0	0	0	25年12月 測量設計発注。 26年4月 用地買収、測量設計開始。 27年5月 その1・その2工事発注 28年9月 物件移転補償開始 29年2月完了 29年7月 積算資料作成完了
																H24	30,800	0	30,800		
																H25	239,120	39,831	199,289		
																H26	0	86,619	▲ 86,619		
																H27	0	242,768	▲ 242,768		
																H28	20,043	358,053	8,928	369,168	
																H29	0	59,377	▲ 10,076	69,453	
																H30	160,289	0	0	160,289	
																H31	0	0	268,000	▲ 268,000	
																H32	0	0	231,612	▲ 231,612	
																累計	450,252	417,430	867,682	0	
																85	D	-	1	-	
H24	4,880	0	4,880																		
H25	18,800	5,200	13,600																		
H26	45,600	49,114	▲ 3,514																		
H27	0	2,265	▲ 2,265																		
H28	0	▲ 12,701	▲ 12,701																		
H29	0	▲ 1	1																		
H30	0	0	0																		
H31	0	0	0																		
H32	0	0	0																		
累計	69,280	▲ 12,701	56,578	1																	
86	D	-	1	-	19	道路新設事業(大船渡地区①)	大船渡地区	市	市	直接	廃止	0	25	~	26						H23
																H24	0	0	0		
																H25	7,920	0	7,920		
																H26	0	▲ 7,920	▲ 7,920		
																H27	0	0	0		
																H28	0	0	0		
																H29	0	0	0		
																H30	0	0	0		
																H31	0	0	0		
																H32	0	0	0		
																累計	7,920	▲ 7,920	0	0	
																87	D	-	1	-	20
H24	0	0	0																		
H25	108,800	0	108,800																		
H26	0	▲ 108,800	▲ 108,800																		
H27	0	0	0																		
H28	0	0	0																		
H29	0	0	0																		
H30	0	0	0																		
H31	0	0	0																		
H32	0	0	0																		
累計	108,800	▲ 108,800	0	0																	
88	D	-	1	-	21	道路新設・改良事業(永浜地区)	赤崎地区	市	市	直接	完了	231,474	24	~	28						
																H24	6,880	0	6,880		
																H25	38,400	25,597	12,803		
																H26	84,720	81,014	157,186	8,548	
																H27	0	▲ 1,481	1,481		
																H28	0	3,877	▲ 3,877	▲ 3,877	
																H29	0	▲ 25,835	▲ 25,835		
																H30	0	0	0		
																H31	0	0	0		
																H32	0	0	0		
																累計	130,000	55,179	185,179	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
89	D	-	1	-	22	道路改良事業 (細浦地区)	末崎地区	市	市	直接	完了	466,568	24	~	30	H23	0	0	0	25年5月 測量設計発注。26年6月完了予定。 26年4月 測量発注。 27年6月 工事完了。 28年4月 JR駅構内ご道橋新設工事委託発注 29年10月 施工地用地賃借終了。その2工事発注。 30年6月 その2工事完了																	
																H24	35,840	0	35,840																		
																H25	50,880	10,566	40,314																		
																H26	41,120	76,217	▲ 35,097																		
																H27	163,440	4,146	159,294																		
																H28	191,779	75,352	116,427																		
																H29		201,549	▲ 201,549																		
																H30		5,424	▲ 5,424																		
																H31		▲ 109,805	▲ 109,805																		
																H32			0																		
																累計	483,059	▲ 109,805	373,254		0																
																90	D	-	1		-	23	道路新設事業 (峰岸地区)	末崎地区	市	市	直接	完了	170,883	24	~	28	H23	0	0	0	25年5月 測量設計発注。26年6月完了予定。 26年4月 測量設計発注。 27年12月 その2工事完了 28年6月 工事発注(その1)。29年3月 完了。
																																	H24	14,400	0	14,400	
H25	73,360	8,265	65,095																																		
H26	77,600	78,829	▲ 1,229																																		
H27	0	27,284	▲ 27,284																																		
H28		22,328	▲ 22,328																																		
H29		▲ 28,653	▲ 28,653																																		
H30			0																																		
H31			0																																		
H32			0																																		
累計	165,360	▲ 28,653	136,706	1																																	
91	D	-	1	-	24	道路改良事業 (野々田川口 橋線)	大船渡地区	市	市	直接	完了	843,210	25	~	30					H23													0	0	0	25年12月 測量設計発注。26年10月完了予定。 26年4月 委託測量完了。 27年6月 測量設計発注。9月 完了。 28年9月 工事発注(その2) 29年10月 用地買収完了 30年5月 その3工事完了	
																				H24													0	0	0		
																H25	324,240	16,588	307,652																		
																H26	0	▲ 1,642	1,642																		
																H27	0	141,565	▲ 141,565																		
																H28	156,320	89,026	252,338																		
																H29	174,605	264,911	▲ 90,306																		
																H30		▲ 3,432	3,432																		
																H31		▲ 69,624	▲ 69,624																		
																H32			0																		
																累計	655,165	19,402	670,328	4,239																	
																92	D	-	2	-	1	道路事業(被災市街地復興 土地区画整理 事業)	大船渡地区	市	市	直接	完了	5,618,000	25	~	31	H23	0	0	0		平成25年9月、UR協定に基づく平成25年度業務委託発注済。 平成26年4月、UR協定に基づく平成26年度業務委託発注済。
																																H24	0	0	0		
H25	160,000	11,200	148,800																																		
H26	2,116,000	1,174,880	941,120																																		
H27	357,160	1,110,126	▲ 752,966																																		
H28	562,840	1,018,527	▲ 455,687																																		
H29	946,044	778,131	167,913																																		
H30	352,355	329,694	22,661																																		
H31		▲ 40,941	40,941																																		
H32			0																																		
累計	4,494,399	0	4,381,617	112,782																																	
93	D	-	4	-	14	災害公営住宅 整備事業(泊 里団地)	末崎町	市	市	直接	完了	204,553	24	~	27																	H23	0	0	0	平成26年3月、測量調査設計業務完了。 平成26年10月敷地造成工事契約発注済み。平成27年2月UR と譲渡契約締結。(6棟6戸)	
																																H24	23,275	0	23,275		
																H25	47,862	3,528	44,334																		
																H26	126,437	194,046	▲ 67,609																		
																H27	0	▲ 17,575	17,575																		
																H28		▲ 17,574	▲ 17,574																		
																H29		▲ 1,015	1,015																		
																H30		▲ 1,016	▲ 1,016																		
																H31			0																		
																H32			0																		
																累計	197,574	▲ 18,590	178,984	0																	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
94	D	-	4	-	15	災害公営住宅 整備事業(中 赤崎団地)	赤崎町	市	市	直接	完了	965,358	24	H23	0		0	0	災害危険区域指定調整中。 山口地区は26年11月、後ノ入・大洞地区は27年3月にURと譲 渡契約締結。大洞は造成工事中。山口・後ノ入地区は実施設 計中
														H24	6,737		0	6,737	
														H25	248,062		0	248,062	
														H26	824,250		909,420	▲ 85,170	
														H27	0		58,946	58,946	
														H28		▲ 136,465	▲ 3,575	▲ 132,890	
														H29		▲ 95,695	▲ 2,211	▲ 93,474	
														H30		▲ 2,210		▲ 2,210	
														H31			▲ 12,853	12,853	
														H32			▲ 5	5	
														累計	1,079,049	▲ 234,360	831,830	12,859	
95	D	-	4	-	16	災害公営住宅 整備事業(崎 浜団地)	三陸町越 喜来	市	市	直接	完了	405,429	24	H23	0		0	平成25年6月、測量設計業務発注。平成25年11月、業務完了。 平成26年6月に用地取得予定。7月造成工事発注予定。 27年3月にURと譲渡契約締結。敷地造成中。	
														H24	13,912		0		13,912
														H25	53,637		0		53,637
														H26	208,950		276,499		▲ 67,549
														H27	0	78,250	78,250		0
														H28					0
														H29					0
														H30					0
														H31			▲ 40,725		40,725
														H32					0
														累計	276,499	78,250	314,024		40,725
96	D	-	4	-	17	災害公営住宅 整備事業(蛸 ノ浦団地)	赤崎町	市	市	直接	完了	476,168	25	H23	0		0	平成25年9月、測量調査設計業務完了。11月造成工事発注。ま た、平成25年8月URとの譲渡契約締結。	
														H24	0		0		0
														H25	105,875		414,969		▲ 309,094
														H26	438,550		4,254		434,296
														H27	0		202		▲ 202
														H28		▲ 125,000			▲ 125,000
														H29			▲ 2,778		2,778
														H30		▲ 2,777			▲ 2,777
														H31					0
														H32					0
														累計	544,425	▲ 127,777	416,647		1
97	D	-	4	-	18	災害公営住宅 整備事業(浦 浜団地)	三陸町越 喜来	市	市	直接	完了	944,875	25	H23	0		0	平成26年3月、測量調査設計業務完了。 所通東地区は26年10月、杉下地区は27年3月にURと譲渡契約締	
														H24	0		0		0
														H25	139,037		7,958		131,079
														H26	640,237		771,316		▲ 131,079
														H27	0	54,800	53,829		971
														H28		▲ 971			▲ 971
														H29			▲ 6,339		6,339
														H30		▲ 6,338			▲ 6,338
														H31					0
														H32					0
														累計	779,274	47,491	826,764		1
98	D	-	15	-	2	津波復興拠点 整備事業(大 船渡地区)	大船渡地 区	市	市	直接	完了	5,671,468	24	H23	0		0	平成25年3月、基本設計・ワークショップ運営等業務発注。 平成25年7月、基本設計等業務発注。先行地区土地取得(平成 25年8月契約開始、平成26年1月取得完了。)。平成25年10月 物件移転補償実施。 平成25年7月発注の基本設計等業務委託について、平成27年 2月増額変更、同年3月完了。拡大地区土地取得(平成26年6月 契約開始、平成26年12月取得完了。)	
														H24	70,839		21,262		49,577
														H25	1,103,197		875,114		228,083
														H26	1,933,125		1,884,083		49,042
														H27	97,500		200,654		▲ 103,154
														H28	509,626		699,732		▲ 190,106
														H29	614,410		572,753		41,657
														H30		▲ 75,098			▲ 75,098
														H31					0
														H32					0
														累計	4,328,697	▲ 75,098	4,253,598		1

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
99	D	-	17	-	2	被災市街地復興土地区画整理事業	大船渡地区	市	市	直接	完了	9,818,604	25 ~ 31	H23	0			0	平成25年9月、UR協定に基づく平成25年度業務委託発注済。 平成26年4月、UR協定に基づく平成26年度業務委託発注済。	
														H24	0			0		
														H25	150,000		150,000	0		
														H26	458,250	137,625	314,031	281,844		
														H27	1,500,000	45,069	2,009,334	▲ 464,255		
														H28	2,019,505		1,999,203	20,302		
														H29	949,847		708,035	241,812		
														H30	2,103,655		2,101,638	2,017		
														H31			▲ 57,174	57,174		
														H32				0		
														累計	7,181,257	182,694	7,225,067	138,884		
																				令和元年9月、事業完了。
														100	D	-	17	-		3
H24	265,725		222,571	43,154																
H25	0		0	0																
H26	0	▲ 5,584		▲ 5,584																
H27	0	▲ 37,569		▲ 37,569																
H28	0			0																
H29	0			0																
H30	0			0																
H31	0			0																
H32	0			0																
累計	265,725	▲ 43,153	222,571	1																
101	D	-	21	-	2	大船渡浄化センター緊急情報配信システム整備事業	大船渡浄化センター	市	市	直接	完了	5,460	25 ~ 25						H23	
														H24	0			0		
														H25	6,000		4,095	1,905		
														H26	0			0		
														H27	0			0		
														H28		▲ 1,905		▲ 1,905		
														H29				0		
														H30				0		
														H31				0		
														H32				0		
														累計	6,000	▲ 1,905	4,095	0		
														102	D	-	22	-	1	都市公園事業(被災市街地復興土地区画整理事業)
H24	0			0																
H25	7,500		0	7,500																
H26	0			0																
H27	0	▲ 7,500		▲ 7,500																
H28				0																
H29				0																
H30				0																
H31				0																
H32				0																
累計	7,500	▲ 7,500	0	0																
103	D	-	23	-	11	防災集団移転促進事業(峰岸地区)	末崎	市	市	直接	完了	594,712	24 ~ 30							
														H24	113,281		32,093	81,188		
														H25	105,437		330,616	▲ 225,179		
														H26	190,303		0	190,303		
														H27	0	136,253	53,660	82,593		
														H28			80,589	▲ 80,589		
														H29			16,289	▲ 16,289		
														H30		▲ 24,903	4,884	▲ 29,787		
														H31				0		
														H32				0		
														累計	409,021	111,350	518,131	2,240		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況													
104	D	-	23	-	12	防災集団移転 促進事業(細 浦地区)	末崎	市	市	直接	完了	449,818	24 ~ 30	H23	0		0	平成25年3月、実施設計発注済。														
														H24	0	32,131	▲ 32,131															
														H25	285,320	215,165	70,155	平成25年12月、宅地造成工事発注済。														
														H26	108,392	5,486	102,906	平成27年1月、宅地造成工事完了。														
														H27	0	44,702	▲ 44,702	移転跡地買取り、利子補給継続実施														
														H28	0	15,527	▲ 15,527	移転跡地買取り、利子補給継続実施														
														H29	0	34,375	▲ 34,375	移転跡地買取り、利子補給継続実施														
														H30	▲ 121	6,360	▲ 6,481	移転跡地買取り、利子補給継続実施														
														H31	0	0	0															
														H32	0	0	0															
														累計	393,712	▲ 121	353,756	39,835														
														105	D	-	23	-	13	防災集団移転 促進事業(神 坂地区)	末崎	市	市	直接	完了	357,437	24 ~ 31	H23	0		0	平成25年3月、実施設計発注済。
																												H24	55,140	24,750	30,390	
H25	199,657	204,139	▲ 4,482	平成26年3月、宅地造成工事発注済。																												
H26	0	3,199	▲ 3,199	平成27年3月、宅地造成工事完了。																												
H27	0	16,305	▲ 16,305	移転跡地買取り、利子補給継続実施																												
H28	0	36,189	▲ 36,189	移転跡地買取り、利子補給継続実施																												
H29	0	4,974	▲ 4,974	移転跡地買取り、利子補給継続実施																												
H30	0	0	0	移転跡地買取り、利子補給継続実施																												
H31	0	0	0																													
H32	0	0	0																													
累計	254,797	57,959	289,556	23,200																												
106	D	-	23	-	14	防災集団移転 促進事業(梅 神地区)	末崎	市	市	直接	完了	392,737	24 ~ 30															H23	0		0	平成25年3月、実施設計発注済。
																												H24	11,602	29,255	▲ 17,653	
														H25	74,165	194,022	▲ 119,857	平成26年3月、宅地造成工事発注済。														
														H26	257,876	27,380	230,496	平成26年11月、宅地造成工事一部完了。														
														H27	0	44,392	▲ 44,392	平成27年4月造成工事完了。移転跡地買取り、利子補給継続実施														
														H28	0	11,819	▲ 11,819	移転跡地買取り、利子補給継続実施														
														H29	0	0	0	移転跡地買取り継続実施														
														H30	0	0	0	移転跡地買取り継続実施														
														H31	0	0	0															
														H32	0	0	0															
														累計	343,643	0	306,868	36,775														
														107	D	-	23	-	15	防災集団移転 促進事業(泊 里地区)	末崎	市	市	直接	完了	469,225	24 ~ 30	H23	0		0	平成25年3月、実施設計発注済。
																												H24	0	25,289	▲ 25,289	
H25	387,633	26,532	361,101	平成26年3月、移転先用地買収済。																												
H26	0	153,505	▲ 153,505	平成26年6月、宅地造成工事発注																												
H27	0	88,929	▲ 88,929	平成27年7月造成工事完了。移転跡地買取り、利子補給継続実施																												
H28	0	76,450	▲ 76,450	移転跡地買取り、利子補給継続実施																												
H29	22,938	12,076	10,862	移転跡地買取り、利子補給継続実施																												
H30	0	17,701	▲ 17,701	移転跡地買取り、利子補給継続実施																												
H31	0	0	0																													
H32	0	0	0																													
累計	387,633	22,938	400,482	10,089																												
108	D	-	23	-	16	防災集団移転 促進事業(佐 野地区)	赤崎	市	市	直接	完了	270,248	24 ~ 30															H23	0		0	平成25年3月、実施設計発注済。
																												H24	12,325	18,876	▲ 6,551	
														H25	140,585	134,665	5,920	平成25年11月、宅地造成工事発注済。														
														H26	83,556	51,614	31,942	平成26年5月、宅地造成工事完了														
														H27	0	▲ 49,588	49,588															
														H28	0	148	▲ 148	利子補給継続実施														
														H29	0	371	▲ 371	利子補給継続実施														
														H30	0	105	▲ 105	利子補給継続実施														
														H31	0	0	0															
														H32	0	0	0															
														累計	236,466	0	156,191	80,275														

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
109	D	-	23	-	17	防災集団移転 促進事業(中 赤崎地区)	赤崎	市	市	直接	完了	5,062.670	24	~	32	H23	0		0	平成25年3月、実施設計発注済。	
																H24	60,252	20,930	39,322		
																H25	2,053,611	88,313	1,965,298	平成26年3月、移転先用地一部買収。	
																H26	2,018,244	694,031	1,324,213	平成26年6月と平成27年2月、宅地造成工事一部発注済。	
																H27	0	559,714	▲ 559,714	平成27年3月、平成28年3月造成工事一部完了、移転跡地買取り、利子補給継続実施	
																H28		297,727	1,736,890	▲ 1,439,163	平成28年9月造成工事一部完了、移転跡地買取り、利子補給継続実施
																H29		860,160	▲ 860,160	平成29年9月造成工事一部完了、移転跡地買取り、利子補給継続実施	
																H30		222,894	▲ 222,894	移転跡地買取り、利子補給継続実施	
																H31		89,308	▲ 89,308	移転跡地買取り、利子補給継続実施	
																H32		6,698	▲ 6,698	移転跡地買取り	
																累計	4,132,107	297,727	4,278,938	150,896	
110	D	-	23	-	18	防災集団移転 促進事業(永 浜地区)	赤崎	市	市	直接	完了	1,112.391	24	~	31	H23	0		0	平成25年3月、実施設計発注済。	
																H24	17,587	13,596	3,991		
																H25	471,169	83,060	388,109	平成26年3月、宅地造成工事1区画発注済。	
																H26	475,168	31,795	443,373	平成26年12月、宅地造成工事発注	
																H27	0	320,240	▲ 320,240	平成26年9月宅地造成1区画完成、移転跡地買取り継続実施	
																H28		9,416	342,120	▲ 332,704	平成28年11月造成工事完了、移転跡地買取り、利子補給継続実施
																H29		34,208	▲ 34,208	平成29年10月集会所新築工事完了、移転跡地買取り、利子補給継続実施	
																H30		36,377	▲ 36,377	利子補給継続実施	
																H31		▲ 9,812	3,812	空き宅地の有償譲渡	
																H32		0	0		
																累計	963,924	9,416	857,584	115,756	
111	D	-	23	-	19	防災集団移転 促進事業(清 水地区)	赤崎	市	市	直接	完了	363.284	24	~	30	H23	0		0	平成25年3月、移転用地補償業務一部終了、実施設計発注済。	
																H24	15,415	30,891	▲ 15,476		
																H25	249,583	204,396	45,187	平成25年11月、宅地造成工事発注済。	
																H26	52,874	59	52,815	平成26年9月、宅地造成工事完了	
																H27	0	5,137	▲ 5,137	移転跡地買取り、利子補給継続実施	
																H28		4,106	▲ 4,106	移転跡地買取り、利子補給継続実施	
																H29		0	0	移転跡地買取り継続実施	
																H30		0	0	移転跡地買取り継続実施	
																H31		0	0		
																H32		0	0		
																累計	317,872	0	244,589	73,283	
112	D	-	23	-	20	防災集団移転 促進事業(蛸 ノ浦地区)	赤崎	市	市	直接	完了	572.068	24	~	30	H23	0		0	平成25年3月、実施設計発注済。	
																H24	10,745	36,431	▲ 25,686		
																H25	179,426	30,962	148,464	平成26年3月、移転先用地買収済。	
																H26	310,387	196,201	114,186	平成26年6月、宅地造成工事発注済	
																H27	0	95,756	▲ 95,756	平成27年10月造成工事完了、移転跡地買取り、利子補給継続実施	
																H28		30,947	▲ 30,947	移転跡地買取り、利子補給継続実施	
																H29		18,911	▲ 18,911	移転跡地買取り、利子補給継続実施	
																H30		5,675	▲ 5,675	移転跡地買取り、利子補給継続実施	
																H31		0	0		
																H32		0	0		
																累計	500,558	0	414,883	85,675	
113	D	-	23	-	21	防災集団移転 促進事業(浦 浜仲・西地区)	越喜来	市	市	直接	完了	373.817	25	~	30	H23	0		0	平成25年3月、実施設計発注済。	
																H24	0	4,605	▲ 4,605		
																H25	106,190	150,670	▲ 44,480	平成26年3月、宅地造成工事発注済。	
																H26	131,460	45,931	85,529	平成28年12月、宅地造成工事完了。	
																H27	0	89,439	28,133	61,306	移転跡地買取り、利子補給継続実施
																H28			33,417	▲ 33,417	移転跡地買取り、利子補給継続実施
																H29			16,687	▲ 16,687	移転跡地買取り、利子補給継続実施
																H30		0	0	0	移転跡地買取り、利子補給継続実施
																H31		0	0	0	
																H32		0	0	0	
																累計	237,650	89,439	279,443	47,646	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																								
114	D	-	23	-	22	防災集団移転 促進事業(南 嶺地区)	越喜来	市	市	直接	廃止	120.418	25	~	26	H23	0	0	0	平成25年3月、実施設計発注済。(浦浜東地区と統合)																							
																H24	0	0	0																								
																H25	64,960	0	64,960																								
																H26	40,405	0	40,405																								
																H27	0	0	0																								
																H28	0	0	0																								
																H29	0	0	0																								
																H30	0	0	0																								
																H31	0	0	0																								
																H32	0	0	0																								
																累計	105,365	0	105,365																								
																115	D	-	23		-	23	防災集団移転 促進事業(大 船渡地区)	大船渡	市	市	直接	完了	1,789,403	24	~	31	H23	0	0	0	平成25年3月、実施設計発注済。 平成25年10月、詳細設計発注済。 造成用地取得完了、平成26年8月、12月宅地造成工事発注済 平成27年5月造成工事完了、移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 移転跡地買取り、利子補給継続実施 利子補給継続実施						
																																	H24	0	16,305	▲ 16,305							
																																	H25	1,895,810	109,174	1,786,636							
H26	0	230,131	▲ 230,131																																								
H27	0	77,228	▲ 77,228																																								
H28	▲ 307,143	161,356	▲ 468,499																																								
H29	▲ 22,938	88,407	▲ 111,345																																								
H30	40,108	40,108	0																																								
H31	0	246	▲ 246																																								
H32	0	0	0																																								
累計	1,895,810	▲ 330,081	722,955	842,774																																							
116	◆	D	-	4	-	8	-	1	災害公営住宅 駐車場整備事 業(明神前団 地2)	大船渡町 明神前	市	市	直接	完了	840					25													~	25	H23	0		0	0	平成26年3月完成。			
																																			H24	0		0	0				
																																			H25	2,000		672	1,328				
																H26	0	0	0																								
																H27	0	0	0																								
																H28	▲ 1,328	0	▲ 1,328																								
																H29	0	0	0																								
																H30	0	0	0																								
																H31	0	0	0																								
																H32	0	0	0																								
																累計	2,000	▲ 1,328	672		0																						
																117	◆	D	-		4	-	8	-	2	災害公営住宅 敷地整備事業	大船渡町 明神前	市	市	直接	完了	4,390			25	~	25	H23	0		0	0	平成26年3月完成。
																																						H24	0		0	0	
																																						H25	4,624		3,512	1,112	
H26	0	0	0																																								
H27	0	0	0																																								
H28	▲ 1,112	0	▲ 1,112																																								
H29	0	0	0																																								
H30	0	0	0																																								
H31	0	0	0																																								
H32	0	0	0																																								
累計	4,624	▲ 1,112	3,512	0																																							
118	◆	D	-	4	-	9	-	1	災害公営住宅 駐車場整備事 業(赤沢団地)	大船渡町 赤沢	市	市	直接	完了	2,145					25													~	26				H23	0	0	0	本体事業と一括発注として、平成25年5月から工事施工中。 平成26年7月に完成・引き渡し	
																																						H24	0	0	0		
																																						H25	5,200	0	5,200		
																H26	0	1,715	▲ 1,715																								
																H27	0	0	0																								
																H28	▲ 3,484	0	▲ 3,484																								
																H29	0	0	0																								
																H30	0	0	0																								
																H31	0	0	0																								
																H32	0	0	0																								
																累計	5,200	▲ 3,484	1,715		1																						

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	◆	D	-	4	-	10																	
119	◆	D	-	4	-	10	1	災害公営住宅 駐車場整備事業 (上山団地)	大船渡町 上山	市	市	直接	完了	1,558	25	~	26	H23	0		0	本体事業と一括発注として、平成25年5月から工事施工中。 平成26年5月に完成・引き渡し。	
																		H24	0		0		
																		H25	2,800	0	2,800		
																		H26	0	1,246	▲ 1,246		
																		H27	0		0		
																		H28		▲ 1,553	▲ 1,553		
																		H29			0		
																		H30			0		
																		H31		▲ 185	185		
																		H32			0		
																		累計	2,800	▲ 1,553	1,061		186
																		H23	0		0		
																		H24	0		0		
H25	2,800	0	2,800																				
H26	0	1,251	▲ 1,251																				
H27	0		0																				
H28		▲ 1,548	▲ 1,548																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	2,800	▲ 1,548	1,251	1																			
120	◆	D	-	4	-	11	1	災害公営住宅 駐車場整備事業 (平林団地)	末崎町平 林	市	市	直接	完了	1,564	25	~	26	H23	0		0	本体事業と一括発注として、平成25年5月から工事施工中。 平成26年5月に完成・引き渡し。	
																		H24	0		0		
																		H25	2,800	0	2,800		
																		H26	0	1,251	▲ 1,251		
																		H27	0		0		
																		H28		▲ 1,548	▲ 1,548		
																		H29			0		
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	2,800	▲ 1,548	1,251		1
																		H23	0		0		
																		H24	0		0		
H25	4,600	0	4,600																				
H26	0	3,209	▲ 3,209																				
H27	0		0																				
H28		▲ 1,391	▲ 1,391																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	4,600	▲ 1,391	3,209	0																			
121	◆	D	-	4	-	12	1	災害公営住宅 駐車場整備事業 (宇津野沢 団地)	盛町宇津 野沢	市	市	直接	完了	4,011	25	~	26	H23	0		0	本体事業と一括発注として、平成25年5月から工事施工中。 平成26年6月に完成・引き渡し。	
																		H24	0		0		
																		H25	4,600	0	4,600		
																		H26	0	3,209	▲ 3,209		
																		H27	0		0		
																		H28		▲ 1,391	▲ 1,391		
																		H29			0		
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	4,600	▲ 1,391	3,209		0
																		H23	0		0		
																		H24	0		0		
H25	14,400	0	14,400																				
H26		5,902	▲ 5,902																				
H27	0	75	▲ 75																				
H28		▲ 8,422	▲ 8,422																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	14,400	▲ 8,422	5,977	1																			
122	◆	D	-	23	-	23	1	上水道送配水 施設整備事業 (大船渡地区)	大船渡	市	市	直接	完了	7,472	25	~	27	H23	0		0	防災集団移転促進事業(大船渡地区)の事業計画の見直しに より、調整中。 26年8月調査設計発注、12月完成。27年2月工事発注、5月完 成予定。	
																		H24	0		0		
																		H25	14,400	0	14,400		
																		H26		5,902	▲ 5,902		
																		H27	0	75	▲ 75		
																		H28		▲ 8,422	▲ 8,422		
																		H29			0		
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	14,400	▲ 8,422	5,977		1
																		H23	0		0		
																		H24	82,500	82,500	0		
H25	82,500	104,103	▲ 21,603																				
H26	666,600	58,700	607,900																				
H27	825,000	585,891	239,109																				
H28	1,206,975	1,069,426	208,499																				
H29	2,224,200	1,388,160	836,040																				
H30		80,025	▲ 1,521,470																				
H31	819,225	626,190	193,035																				
H32	930,600	232,650	▲ 541,510																				
累計	6,837,600	383,625	7,221,225	0																			
124	D	-	1	-	25			まちづくり連携 道路整備事業 (大船渡 市)(主) 大船渡綾 里三陸線 赤崎	県	県	直接	継続	8,753,000	24	~	33	H23	0		0	25年3月詳細設計発注、実施中。 26年1月用地測量発注、実施中 25年度に引き続き用地測量実施中 27年用地補償着手、実施中 27年度に引続用地補償実施中。28年8月工事着手 28年度に引き続き工事実施中。 29年度に引き続き工事実施中。 30年度に引き続き工事実施中。 令和元年度に引き続き工事実施中。		
																	H24	82,500	82,500	0			
																	H25	82,500	104,103	▲ 21,603			
																	H26	666,600	58,700	607,900			
																	H27	825,000	585,891	239,109			
																	H28	1,206,975	1,069,426	208,499			
																	H29	2,224,200	1,388,160	836,040			
																	H30		80,025	▲ 1,521,470			
																	H31	819,225	626,190	193,035			
																	H32	930,600	232,650	▲ 541,510			
																	累計	6,837,600	383,625	7,221,225		0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
127	D	-	13	-	1	がけ地近接等 危険住宅移転 事業	市内	市	市	直接	完了	399,245	25 ~ 32	H23	0			0	随時申請受付中。 随時申請受付中。 随時申請受付中。 随時申請受付中。 随時申請受付中。 随時申請受付中。 随時申請受付中。 随時申請受付中。 随時申請受付中。 随時申請受付中。 随時申請受付中。 R3年3月事業完了。																
														H24	0			0																	
														H25	176,850	0		176,850																	
														H26	353,700	0		353,700																	
														H27	0	8,528		▲ 8,528																	
														H28	0	16,290		▲ 16,290																	
														H29	0	16,279		▲ 16,279																	
														H30	0	16,511		▲ 16,511																	
														H31	▲ 231,116			▲ 233,369																	
														H32	0			▲ 9																	
														累計	530,550	▲ 231,116	59,852	239,582																	
														128	D	-	21	-		3	下水道事業 (土地区画整 理・管路整備)	大船渡町	市	市	直接	完了	32,291	25 ~ 26	H23	0			0	平成26年2月業務発注。 平成26年12月完了。	
																													H24	0			0		
H25	36,000	25,905		10,095																															
H26	0	▲ 1,687		1,687																															
H27	0			0																															
H28	▲ 11,781			▲ 11,781																															
H29	0			0																															
H30	0			0																															
H31	0			0																															
H32	0			0																															
累計	36,000	▲ 11,781	24,218	1																															
129	★	F	-	4	-	1	市街地復興効 果促進事業	大船渡市	県	県	直接	完了	574,341						25 ~ 32										H23	0			0		
																													H24	0			0		
														H25	302,433	7,587		294,846																	
														H26	0	133,752		▲ 133,752																	
														H27	0	110,187		▲ 110,187																	
														H28	102,908	54,129	113,666	43,371																	
														H29	0	51,053		▲ 51,053																	
														H30	0	4,832		▲ 4,832																	
														H31	0			0																	
														H32	0			0																	
														累計	405,341	54,129	421,077	38,393																	
														132	D	-	4	-		19	災害公営住宅 整備事業(川 原地区)	大船渡町	市	市	直接	完了	786,829	25 ~ 27	H23	0			0	平成25年10月、測量調査設計業務完了。また、平成25年8月U Rとの譲渡契約締結。	
																													H24	0			0		
H25	64,312	698,885		▲ 634,573																															
H26	645,925	0		645,925																															
H27	0	▲ 6,807		6,807																															
H28	▲ 18,159			▲ 18,159																															
H29	0	▲ 3,603		3,603																															
H30	▲ 3,602			▲ 3,602																															
H31	0			0																															
H32	0			0																															
累計	710,237	▲ 21,761	688,475	1																															
133	◆	D	-	17	-	被災市街地復 興土地区画整 理(移転補償) 事業	大船渡地 区	市	市	直接	完了	510,562	25 ~ 29						H23										0			0	平成25年9月、UR協定に基づく平成25年度業務委託発注済。 平成30年3月、物件移転補償完了。		
																			H24										0			0			
														H25	217,040	179,735		37,305																	
														H26	0	5,314		▲ 5,314																	
														H27	193,544	161,549		31,995																	
														H28	0	95,393		▲ 95,393																	
														H29	0	▲ 33,542		33,542																	
														H30	▲ 2,134			▲ 2,134																	
														H31	0			0																	
														H32	0			0																	
														累計	410,584	▲ 2,134	408,449	1																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
134	◆	D	-	1	-	1	3	防犯灯整備事業	市	市	直接	完了	1,500	25	~	27	H23	0		0	平成25年9月 設置業務発注。平成26年3月 完了。	
																	H24	0		0		
																	H25	1,200	1,199	1		
																	H26	0		0		
																	H27	0		0		
																	H28	0		0		
																	H29	0		0		
																	H30	0		0		
																	H31	0		0		
																	H32	0		0		
																	累計	1,200	0	1,199		1
																	H23	0		0		
																	H24	0		0		
H25	0		0																			
H26	123,200	73,346	49,854	平成26年4月、UR協定に基づく平成26年度業務委託発注済。																		
H27	160,000	308,380	▲148,380																			
H28	555,881	457,354	98,527																			
H29	1,162,934	1,162,935	▲1																			
H30	0	0	0		平成31年3月、事業完了。																	
H31	0	0	0																			
H32	0	0	0																			
累計	2,002,015	0	2,002,015			0																
H23	0		0																			
H24	0		0																			
H25	0		0																			
H26	16,722	4,400	12,322		平成27年1月業務発注。 27年9月 工事完了。																	
H27	0	0	0																			
H28	▲12,322	▲12,322	0																			
H29	0	0	0																			
H30	0	0	0																			
H31	0	0	0																			
H32	0	0	0																			
累計	16,722	▲12,322	4,400	0																		
H23	0		0																			
H24	0		0																			
H25	0		0																			
H26	47,200	32,068	15,132																			
H27	0	8,653	▲8,653																			
H28	▲6,478	▲6,478	0																			
H29	0	0	0																			
H30	0	0	0																			
H31	0	0	0																			
H32	0	0	0																			
累計	47,200	▲6,478	40,721	1																		
139	D	-	4	-	20		災害公営住宅整備事業(区画整理地区)	大船渡町	市	市	直接	完了	1,829,267	26	~	28	H23	0		0	実施設計中	
																	H24	0		0		
																	H25	0		0		
																	H26	199,281	1,311,974	▲1,112,693		
																	H27	1,112,693		1,112,693		
																	H28	312,513	299,425	13,088		
																	H29	▲13,087	▲10,791	▲2,296		
																	H30	▲10,792		▲10,792		
																	H31	0		0		
																	H32	0		0		
																	累計	1,311,974	288,634	1,600,608		0

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
144	◆	D	-	17	2	3	被災市街地復興土地整理効果促進(換地設計、がれき撤去、下水道整備)事業	大船渡地区	市	市	直接	完了	4,437,261	27	~	31	H23	0		0	平成31年3月、下水道整備完了。換地設計、がれき撤去継続。令和2年3月、事業完了。
																	H24	0		0	
																	H25	0		0	
																	H26	0		0	
																	H27	908,000		908,000	
																	H28	355,494		355,494	
																	H29	1,337,968		1,293,061	
																	H30	521,456	426,889	471,722	
																	H31			44,907	
																	H32			476,623	
																	累計	3,122,918	426,889	3,315,018	
																				234,789	
																	150	◆	D	-	
H24	0		0																		
H25	0		0																		
H26	0		0																		
H27	8,928		8,928																		
H28	5,184		9,620																		
H29	6,609		9,054																		
H30	1,468		1,323																		
H31			0																		
H32			0																		
累計	22,189	0	19,997																		
			2,192																		
153	D	-	21	4	-	-	公共下水道(蛸ノ浦地区漁業集落排水施設)接続事業	赤崎地区	市	市	直接	完了	356,170	27	~	31					H23
																	H24	0		0	
																	H25	0		0	
																	H26	0		0	
																	H27	24,000		15,045	
																	H28			0	
																	H29	180,613		133,349	
																	H30	62,514		102,972	
																	H31			8,250	
																	H32			0	
																	累計	267,127	0	259,616	
																				7,511	
																	154	◆	D	-	4
H24	0		0																		
H25	0		0																		
H26	0		0																		
H27	1,785		5,356																		
H28	3,571		172																		
H29		▲172	▲172																		
H30			0																		
H31			0																		
H32			0																		
累計	5,356	▲172	5,184																		
			0																		
161	◆	D	-	17	2	5	地ノ森(新田)地区内水排水対策事業	大船渡地区	市	市	直接	完了	423,858	27	~	32					
																	H24	0		0	
																	H25	0		0	
																	H26	0		0	
																	H27	36,093		15,898	
																	H28	120,280		117,141	
																	H29	86,880		71,421	
																	H30	79,032		9,810	
																	H31			108,015	
																	H32			12,668	
																	累計	322,285	16,800	334,953	
																				4,132	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																							
	◆	D	-	23	-	8															-	1																					
162	◆	D	-	23	-	8	-	1	市道開鑿線道路改良事業	綾里地区	市	市	直接	完了	98.411	28	~	30	H23			0	28年7月 測量設計調査発注 29年3月完了 29年5月 用地調査完了 30年9月 工事完了																				
																			H24			0																					
																			H25			0																					
																			H26			0																					
																			H27			0																					
																			H28	8,726		2,046																					
																			H29		70,002	13,553																					
																			H30			▲ 3,616																					
																			H31			0																					
																			H32			0																					
																			累計	8,726	70,002	59,513																					
																						19,215																					
																			164	◆	D	-		23	-	10	-	1	浦浜地区多目的広場整備事業	越喜来地区	市	市	直接	完了	56.722	28	~	30	H23			0	平成28年10月 測量設計発注、29年1月完了 平成29年11月 工事発注、30年4月完了予定 平成29年11月 工事発注、30年4月完了
H24			0																																								
H25			0																																								
H26			0																																								
H27			0																																								
H28	8,200		4,476																																								
H29		37,176	39,041																																								
H30			▲ 1																																								
H31			0																																								
H32			0																																								
累計	8,200	37,176	43,516																																								
			1,865																																								
165	D	-	5	-	3	-	-	-	災害公営住宅家賃低廉化事業(補助率変更分)	盛・大船渡・末崎・赤崎・猪川・日頃市・綾里・越喜来	市	市	直接	完了	292.677	29	~	32					H23																		0	R3年3月事業完了	
																			H24			0																					
																			H25			0																					
																			H26			0																					
																			H27			0																					
																			H28			0																					
																			H29	32,325		1,871																					
																			H30	10,643	43,339	19,075																					
																			H31		152,700	62,261																					
																			H32		4,889	160,689																					
																			累計	42,968	200,928	243,896																					
																						▲ 155,800																					
																			168	D	-	1	-	26	-	-	-	道路新設・改良事業(中赤崎地区)(補助率変更分)	赤崎地区	市	市	直接	継続	298.215	31	~	33	H23			0		02年8月 改築に関する工事(その2)
H24			0																																								
H25			0																																								
H26			0																																								
H27			0																																								
H28			0																																								
H29			0																																								
H30			0																																								
H31	231,116		231,116																																								
H32			▲ 231,116																																								
累計	0	231,116	231,116																																								
169	D	-	5	-	4	-	-	-	災害公営住宅家賃低廉化事業【補助率変更分】	大船渡市	県	県	直接	完了	43.276	32	~	32																				H23			0		
																																						H24			0		
																			H25			0																					
																			H26			0																					
																			H27			0																					
																			H28			0																					
																			H29			0																					
																			H30			0																					
																			H31			0																					
																			H32	35,900	163	36,063																					
																			累計	35,900	163	36,063																					

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	～	～	～	～	～	～								～	～									
170	◆	D	-	23	-	17	-	1	永浜・山口地区 残土処分事業	大船渡市	県	県	直接	完了	525,000	32	～	32	H23			0	完了	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32	420,000		420,000		
																			累計	420,000	0	420,000		
																			H23	43,050	0	40,677		2,373
																			H24	7,625,200	0	3,751,268		3,873,932
																			H25	15,391,387	0	9,190,630		6,200,757
H26	12,727,286	0	10,784,804	1,942,482																				
H27	6,398,938	0	7,370,505	▲ 971,567																				
H28	5,282,083	0	9,530,603	▲ 4,248,520																				
H29	6,056,667	0	7,046,649	▲ 989,982																				
H30	3,703,333	0	3,401,967	301,366																				
H31	0	0	1,147,543	▲ 1,147,543																				
H32	0	0	1,592,015	▲ 1,592,015																				
70,223,195	市町村交付分 計	57,227,944	0	53,856,661	3,371,283																			
H23	190,749	0	3,282	187,467																				
H24	2,871,697	0	645,519	2,226,178																				
H25	3,533,164	0	718,116	2,815,048																				
H26	9,412,168	0	3,320,258	6,091,910																				
H27	2,169,750	0	6,734,408	▲ 4,564,658																				
H28	1,835,643	▲ 302,570	4,920,264	▲ 3,387,191																				
H29	3,159,451	356,699	2,241,527	1,274,623																				
H30	0	634,243	3,104,251	▲ 2,470,008																				
H31	2,518,482	▲ 48,936	3,227,849	▲ 758,303																				
H32	2,624,472	96,710	4,073,769	▲ 1,352,587																				
34,435,586	都道県交付分 計	28,315,576	736,146	28,989,243	62,479																			
H23	233,799	0	43,959	189,840																				
H24	10,496,897	0	4,396,787	6,100,110																				
H25	18,924,551	0	9,908,746	9,015,805																				
H26	22,139,454	0	14,105,062	8,034,392																				
H27	8,568,688	0	14,104,913	▲ 5,536,225																				
H28	7,117,726	▲ 302,570	14,450,867	▲ 7,635,711																				
H29	9,216,118	356,699	9,288,176	284,641																				
H30	3,703,333	634,243	6,506,218	▲ 2,168,642																				
H31	2,518,482	▲ 48,936	4,375,392	▲ 1,905,846																				
H32	2,624,472	96,710	5,665,784	▲ 2,944,602																				
104,658,781	合計	85,543,520	736,146	82,845,904	3,433,762																			

(様式2E)

大船渡市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
24	E-1-1	浄化槽設置整備事業	大船渡、末崎(小細浦、門之浜)、綾里(田浜)	市	市	直接	完了	367,161	24 ~ 32	H23	0	0	0	0	0	浄化槽設置希望者から申請に基づき補助金を交付。 設置基数:105基(5人槽:40基、7人槽:61基、10人槽:4基)。 設置基数:142基(5人槽:56基、7人槽:83基、10人槽:3基)。 設置基数:163基(5人槽:77基、7人槽:80基、10人槽:6基)。 設置基数:154基(5人槽:77基、7人槽:74基、10人槽:3基)。 設置基数:86基(5人槽:40基、7人槽:46基)。 設置基数:24基(5人槽:11基、7人槽:12基、10人槽:1基)。 設置基数:24基(5人槽:10基、7人槽:13基、10人槽:1基)。 設置基数:10基(5人槽:4基、7人槽:6基)。 設置基数:2基(5人槽:1基、7人槽:1基)。			
										H24	38,752	0	32,500	6,252					
										H25	45,187	0	43,559	1,628					
										H26	105,167	0	49,741	55,426					
										H27	0	0	46,126	▲ 46,126					
										H28	37,398	0	25,775	11,623					
										H29	48,865	0	7,314	41,551					
										H30	0	0	8,153	▲ 8,153					
										H31	0	0	3,041	▲ 3,041					
										H32	0	0	594	▲ 594					
										累計	275,369	0	216,803	58,566					
										市町村交付分		各年度別合計	H23	0	0		0	0	
													H24	38,752	0		32,500	6,252	
													H25	45,187	0		43,559	1,628	
													H26	105,167	0		49,741	55,426	
			H27	0	0	46,126	▲ 46,126												
			H28	37,398	0	25,775	11,623												
			H29	48,865	0	7,314	41,551												
			H30	0	0	8,153	▲ 8,153												
			H31	0	0	3,041	▲ 3,041												
			H32	0	0	594	▲ 594												
367,161		市町村交付分 計		275,369	0	216,803	58,566												
都道府県交付分		各年度別合計	H23	0	0	0	0												
			H24	0	0	0	0												
			H25	0	0	0	0												
			H26	0	0	0	0												
			H27	0	0	0	0												
			H28	0	0	0	0												
			H29	0	0	0	0												
			H30	0	0	0	0												
			H31	0	0	0	0												
			H32	0	0	0	0												
0		都道府県交付分 計		0	0	0	0												
市町村都道府県計		各年度別合計	H23	0	0	0	0												
			H24	38,752	0	32,500	6,252												
			H25	45,187	0	43,559	1,628												
			H26	105,167	0	49,741	55,426												
			H27	0	0	46,126	▲ 46,126												
			H28	37,398	0	25,775	11,623												
			H29	48,865	0	7,314	41,551												
			H30	0	0	8,153	▲ 8,153												
			H31	0	0	3,041	▲ 3,041												
			H32	0	0	594	▲ 594												
367,161		合計		275,369	0	216,803	58,566												